

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Asset: P.S. 164 - BROOKLYN, 4211 14TH AVENUE, New York, 11219

Inspection Id	Inspection Type	Time In	Last Edited
ME : K164	Mechanical	2023-10-16 8:26 AM	2023-11-02 4:44 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	10,000
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	Sub-Basement North and South MERs
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: CO/Gas Leak Detection
	Years: 2023
	Systems: Fixtures: Student - Toilets, Urinals (85%), Lavatory/Sinks (50%); Fixtures: Staff And Other - Toilets; Boiler Safety Valves (2 of 4)
	Years: 2022
	Systems: F&T/Steam Drip Traps; Terminal Unit Thermostatic Traps
	Years: 2021
	Systems: Sprinkler Heads
	Years: 2020
	Systems: Gas Fired Domestic Water Heater
	Years: 2017
	Systems: Climate Control System - Refrigerated Air Dryer, Pneumatic PRV Station; MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2016
	Systems: Water Service; Electric Pressure Booster System
	Years: 2014

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
Yes	Defective Emergency Stop Switch	Defective Emergency Stop Switch (Broken Glass)	HEATING PLANT Boiler Auxiliaries Boiler Emergency Stop Switch	Boiler Room Entrance	Karen Ferraro	Custodian	Sent to DSF	

Inspection

Question	Response
Mechanical	
AIR CONDITIONING	Inspected
Chilled Water System	Does not Exist
Condenser Water Distribution: Piping, Pumps and Auxiliaries	Does not Exist
Cooling Coil in Ductwork	Does not Exist
Cooling Tower	Does not Exist
DX Split System	Inspected

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
AIR CONDITIONING	
DX Split System	
Indoor Unit	Inspected
Condition	5 - Poor
Deficiency	UP TO 5 TONS: DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Auditorium (6 of 6)
Deficiency Quantity	6
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Outdoor Unit	Inspected
Condition	5 - Poor
Deficiency	UP TO 5 TONS: DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Auditorium Roof (6 of 6)
Deficiency Quantity	6
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Dry Cooler	Does not Exist
Packaged / Rooftop Unit	Does not Exist
Packaged Terminal A/C	Does not Exist
Refrigerant Leak Detection System	Does not Exist
Refrigerant Piping	Inspected
Condition	5 - Poor
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Auditorium Roof, Auditorium
Deficiency Quantity	120
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Return Fan	Does not Exist
CENTRAL ACID WASTE NEUTRALIZING TANK	Does not Exist
CLIMATE CONTROL SYSTEM	Inspected
BMS	Does not Exist
Pneumatic System	Inspected
Instance	Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
CLIMATE CONTROL SYSTEM	Inspected
Pneumatic System	Inspected
Deficiency	No deficiencies recorded
Hybrid System	Does not Exist
Electric System	Does not Exist
COMPACTOR	Does not Exist
CONVEYING	Inspected
Dumbwaiter	Does not Exist
Elevator	Does not Exist
Escalator	Does not Exist
Non-auditorium Handicap Lift - Vertical	Does not Exist
Non-auditorium Handicap Lift - Stair	Does not Exist
Ash Hoist	Does not Exist
Sidewalk Elevator	Inspected
Are all the existing sidewalk elevators operable?	No
Condition	5 - Poor
Deficiency	No deficiencies recorded
DOMESTIC WATER SYSTEM	Inspected
Domestic Cold Water System	Inspected
Gravity System	Does not Exist
Pressure Booster System	Inspected
Electric Pressure Booster System	Inspected
Instance	Boiler Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Liquitrol
Equipment	DOMESTIC WATER BOOSTER PUMP
Capacity/Size Quantity	2
Capacity/Size UOM	Total # Pumps
Capacity/Size2 Quantity	15
Capacity/Size2 UOM	Total Pumps HP
Source of Capacity/Size	Documented
Installation Year	2014
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
Hydraulic/Pneumatic Booster System	Does not Exist
Water Service	Inspected
Instance	Boiler Room
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded
Instance	Sub-Basement Water Main Room
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	No deficiencies recorded

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Hot Water System	Inspected
Domestic Hot Water Remote Storage Tank	Does not Exist
Domestic Water Heat Exchanger	Does not Exist
Electric Domestic Water Heater	Does not Exist
Heat Pump Domestic Water Heater	Does not Exist
Gas Fired Domestic Water Heater	Inspected
Instance	Boiler Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	A.O. Smith
Equipment	N/A
Capacity/Size Quantity	275
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	100
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2017
Source of Installation	Documented
Deficiency	No deficiencies recorded
Oil Fired Domestic Water Heater	Does not Exist
Domestic Water Distribution Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
DRAIN/WASTE/VENT AND STORM SYSTEM	Inspected
Interior Storm Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Sewage/Waste/Vent Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Sewage Ejector Pump	Does not Exist
Sump Pump	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)	Does not Exist
FIXTURES	Inspected
Staff And Other	Inspected
Janitor Sink	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	2nd Floor adjacent to Room 212, 3rd Floor adjacent to Room 312
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
FIXTURES	
Staff And Other	
Janitor Sink	Inspected
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Lavatory/Sink	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Toilet	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Urinal	Does not Exist
Student	Inspected
Drinking Fountain	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Lavatory/Sink	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Locker Room Shower	Does not Exist
Sink And Fountain Combo Unit	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Toilet	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Urinal	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
GAS FIRED FURNACE	Does not Exist
GAS SERVICE	Inspected
Gas Distribution Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Gas Meter Room Exhaust Fan	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas Meter Room Vent	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Gas Pressure Booster	Does not Exist
CO/Gas Leak Detection	Inspected
Instance	Boiler Room, Gas Meter Room
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2023
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
HEATING	Inspected

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
HEATING	
Heating Coil In Ductwork	Does not Exist
Hydronic Heating	Does not Exist
Radiator/Convactor/Fin Tube	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Heating	Inspected
F&T/Steam Drip Trap	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
MER Steam and Condensate Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Condensate Return Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Condensate Return Pumping System	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Steam Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Terminal Unit Thermostatic Trap	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Steam supplied by External Sources	Does not Exist
Unit Heater/Cabinet Heater	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
HEATING PLANT	Inspected
Replacement Quantity	10,322
Replacement Uom	MBH Net
Instance on Sub-Basement	Inspected
Burner Type	Dual Fuel (Gas/Oil)
Heating Plant Oil Number	2(B10)
Is there a water meter on the boiler make-up water piping?	Yes
Observed Operational?	Yes
Burner Exists?	Yes
Burner Manufacturer	Gordon-Piatt
Burner Model Number	FL14.9-GO-30
Boiler Auxiliaries	Inspected
Instance on Sub-Basement	Inspected
Boiler Auxiliary Piping	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Emergency Stop Switch	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE
Deficiency Location/Instance	Boiler Room Entrance
Deficiency Quantity	1

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
HEATING PLANT	
Boiler Auxiliaries	
Boiler Emergency Stop Switch	
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo	No photo recorded
Violations	No violations recorded.
Boiler Feedwater System	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Feedwater Treatment(Automatic)	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Flue Exhaust	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Make-up Water Backflow Preventer	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Room Steam And Condensate Piping	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Boiler Safety Valve	
Instance on Sub-Basement	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Boiler System	
Instance on Sub-Basement	Inspected
Coal-fired Boiler	
Instance on Sub-Basement	Does not Exist
Hot Water Boiler	
Instance on Sub-Basement	Does not Exist
Modular Boiler	
Instance on Sub-Basement	Does not Exist
Steam Boiler	
Instance on Sub-Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,161
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	Burnham
Equipment	9571-01

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
HEATING PLANT	
Boiler System	
Steam Boiler	
Capacity/Size Quantity	6,648
Capacity/Size UOM	MBH Gross
Source of Capacity/Size	Documented
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,161
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	Burnham
Equipment	9571-02
Capacity/Size Quantity	6,648
Capacity/Size UOM	MBH Gross
Source of Capacity/Size	Documented
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
Fuel System	Inspected
Instance on Sub-Basement	Inspected
Boiler Fresh Air Louver/Damper	
Do Boiler Combustion Air Louvers exist?	Yes
Type	Automatic
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Burner/Burner Control Panel	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	BURNER CONTROL PANEL: DEFECTIVE
Deficiency Location/Instance	Boiler Room / Boiler #2
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Fuel Oil Storage/Supply System	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	FUEL OIL LEVEL GAUGE: DEFECTIVE
Deficiency Location/Instance	Basement adjacent to Oil Tank Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
HEATING PLANT	
Fuel System	
Fuel Oil Storage/Supply System	
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Gas Trains And Vent At The Boiler	
Instance on Sub-Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Enclosed IDF Room	Does not Exist
KITCHEN	
Instance on Basement	Inspected
CO Detector	Not Required
Instance on Basement	Not Required
Gas System	Does not Exist
Instance on Basement	Does not Exist
Grease Trap	Does not Exist
Instance on Basement	Does not Exist
Hood	Does not Exist
Instance on Basement	Does not Exist
Hood Exhaust Ductwork	Does not Exist
Instance on Basement	Does not Exist
Hood Exhaust Fan	Does not Exist
Instance on Basement	Does not Exist
Hood Fire Suppression System	Does not Exist
Instance on Basement	Does not Exist
Hot Water Temperature Booster	Does not Exist
Instance on Basement	Does not Exist
Kitchen Sink	Inspected
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
MDF Room	Inspected
Instance on Room B4	Inspected
Dedicated A/C Equipment	Inspected
Instance on Room B4	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
SCIENCE DEMO ROOM	
Instance on Room 312	Inspected
Alternative use	Yes
Acid Waste Neutralizing Tank	Does not Exist
Instance on Room 312	Does not Exist
CO Detector	Not Required
Instance on Room 312	Not Required
Emergency Shower	Does not Exist
Instance on Room 312	Does not Exist

**NYC Department of Education
Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K164

Question	Response
SCIENCE DEMO ROOM	
Eye Wash	Does not Exist
Instance on Room 312	Does not Exist
Hood Exhaust Ductwork	Does not Exist
Instance on Room 312	Does not Exist
Hood Exhaust Fan	Does not Exist
Instance on Room 312	Does not Exist
Fixed Laboratory Hood	Does not Exist
Instance on Room 312	Does not Exist
Laboratory Sink	Inspected
Instance on Room 312	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Make-up Air Unit	Does not Exist
Instance on Room 312	Does not Exist
SCIENCE LAB	Does not Exist
SCIENCE PREP ROOM	Does not Exist
SPRINKLERS, STANDPIPE, FIRE SYSTEM	Inspected
Dry Sprinkler Alarm Valve Assembly	Does not Exist
Wet Sprinkler Alarm Valve Assembly	Does not Exist
Fire Booster Pump Assembly	Does not Exist
Roof Tank	Does not Exist
Siamese Connection	Does not Exist
Sprinkler Head	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Sprinkler Piping	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Standpipe System	Does not Exist
Water Gong	Does not Exist
SWIMMING POOL	Does not Exist
VENTILATION	Inspected
Is the building mechanically ventilated?	Partial
Exhaust Fan	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	No deficiencies recorded
Heating And Ventilating Unit	Under Construction
Metal Ductwork	Inspected
Are there any uninsulated ductwork by design in Mechanical Rooms?	Yes
Are there chain operated dampers?	No
Condition	3 - Fair
Deficiency	No deficiencies recorded
Supply Fan	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Sub-Basement North and South MERs

NYC Department of Education
Building Condition Assessment Survey 2023 - 2024

Mechanical Inspection

K164

Question	Response
VENTILATION	
Supply Fan	
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Unit Ventilator	Does not Exist