

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

**Asset:** P.S. 177 - BROOKLYN, 346 AVENUE P, New York, 11204

Inspection Id	Inspection Type	Time In	Last Edited
ME : K177	Mechanical	2023-10-19 8:22 AM	2023-10-31 4:22 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	10,000
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	Basement East Fan Room, Basement West MER, Boiler Room Fan Room, Penthouse Gravity Roof Tank Room
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Drinking Fountains (50%)
	Years: 2023
	Systems: Climate Control System - Pneumatic System: Air Compressor, Pneumatic PRV Station
	Years: 2022
	Systems: Gas Fired Domestic Water Heater; F&T/Steam Drip Traps; Terminal Unit Thermostatic Traps
	Years: 2020
	Systems: Fixtures: Toilets, Urinals; Kitchen - Grease Trap (1 of 2)
	Years: 2018
	Systems: MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2014

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No condition recorded								

Inspection

Question	Response
<b>Mechanical</b>	
<b>AIR CONDITIONING</b>	Does not Exist
<b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>	Does not Exist
<b>CLIMATE CONTROL SYSTEM</b>	Inspected
<b>BMS</b>	Does not Exist
<b>Pneumatic System</b>	Inspected
Instance	Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Deficiency	DEFECTIVE TEMPERATURE CONTROL THERMOSTAT
Deficiency Location/Instance	Room 309
Deficiency Quantity	1
Quantity Uom	EACH

**NYC Department of Education  
Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>CLIMATE CONTROL SYSTEM</b>	
<b>Pneumatic System</b>	
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Hybrid System</b>	
	Does not Exist
<b>Electric System</b>	
	Does not Exist
<b>COMPACTOR</b>	
	Does not Exist
<b>CONVEYING</b>	
	Inspected
<b>Dumbwaiter</b>	
	Does not Exist
<b>Elevator</b>	
	Does not Exist
<b>Escalator</b>	
	Does not Exist
<b>Non-auditorium Handicap Lift - Vertical</b>	
	Does not Exist
<b>Non-auditorium Handicap Lift - Stair</b>	
	Does not Exist
<b>Ash Hoist</b>	
Are all the existing ash hoists operable?	Inspected No
Condition	4 - Between Fair and Poor
Deficiency	No deficiencies recorded
<b>Sidewalk Elevator</b>	
	Does not Exist
<b>DOMESTIC WATER SYSTEM</b>	
	Inspected
<b>Domestic Cold Water System</b>	
	Inspected
<b>Gravity System</b>	
	Inspected
<b>Supply Pump</b>	
	Does not Exist
<b>Roof Tank</b>	
Condition	Inspected 3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Penthouse Gravity Roof Tank Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Pressure Booster System</b>	
	Does not Exist
<b>Water Service</b>	
	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	2
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Cold Water System</b>	Inspected
<b>Water Service</b>	
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Domestic Hot Water System</b>	Inspected
<b>Domestic Hot Water Remote Storage Tank</b>	Does not Exist
<b>Domestic Water Heat Exchanger</b>	Does not Exist
<b>Electric Domestic Water Heater</b>	Does not Exist
<b>Heat Pump Domestic Water Heater</b>	Does not Exist
<b>Gas Fired Domestic Water Heater</b>	Inspected
Instance	Boiler Room
Instance Condition	1 - Good
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Bradford White
Equipment	N/A
Capacity/Size Quantity	250
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	80
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2020
Source of Installation	Custodial Staff
Deficiency	No deficiencies recorded
<b>Oil Fired Domestic Water Heater</b>	Does not Exist
<b>Domestic Water Distribution Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	Inspected
<b>Interior Storm Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage/Waste/Vent Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage Ejector Pump</b>	Does not Exist
<b>Sump Pump</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b>	Does not Exist
<b>FIXTURES</b>	Inspected
<b>Staff And Other</b>	Inspected
<b>Janitor Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>FIXTURES</b>	
<b>Staff And Other</b>	
<b>Lavatory/Sink</b>	
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Staff Toilet Room 456
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Toilet</b>	
Condition	Inspected
Condition	1 - Good
Deficiency	CLOGGED/LEAKING
Deficiency Location/Instance	Staff Toilet Room 251
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Urinal</b>	
Condition	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Student</b>	
Condition	Inspected
<b>Drinking Fountain</b>	
Condition	Inspected
Condition	2 - Between Good and Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Corridor near Room 308
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Lavatory/Sink</b>	
Condition	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Student's Toilet Rooms 100A, 358, 2nd Floor Girls Toilet Room
Deficiency Quantity	3
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>FIXTURES</b>	
<b>Student</b>	
<b>Lavatory/Sink</b>	Inspected
Violations	No violations recorded.
<b>Locker Room Shower</b>	Inspected
Instance on 1st Floor - Lower Level	Inaccessible
<b>Sink And Fountain Combo Unit</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Rooms 203, 205, 206
Deficiency Quantity	3
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo	No photo recorded
Violations	No violations recorded.
<b>Toilet</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Urinal</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>GAS FIRED FURNACE</b>	Does not Exist
<b>GAS SERVICE</b>	Inspected
<b>Gas Distribution Piping</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Exhaust Fan</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Vent</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Pressure Booster</b>	Does not Exist
<b>CO/Gas Leak Detection</b>	Inspected
Instance	Boiler Room, Gas Meter Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>HEATING</b>	Inspected
<b>Heating Coil In Ductwork</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hydronic Heating</b>	Does not Exist
<b>Radiator/Convactor/Fin Tube</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>HEATING</b>	
<b>Radiator/Convactor/Fin Tube</b>	
Condition	3 - Fair
Deficiency	RADIATOR/CONVECTOR: MISSING GUARD/SHIELD
Deficiency Location/Instance	Room 455
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	AUXILIARY (VALVE, VENT): DEFECTIVE
Deficiency Location/Instance	Exit 4 Vestibule, Room 100B
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Heating</b>	Inspected
<b>F&amp;T/Steam Drip Trap</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>MER Steam and Condensate Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Pumping System</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Terminal Unit Thermostatic Trap</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Steam supplied by External Sources</b>	Does not Exist
<b>Unit Heater/Cabinet Heater</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>HEATING PLANT</b>	
Replacement Quantity	10,322
Replacement Uom	MBH Net
Instance on Basement	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>HEATING PLANT</b>	
Burner Type	Dual Fuel (Gas/Oil)
Heating Plant Oil Number	2
Is there a water meter on the boiler make-up water piping?	Yes
Observed Operational?	Yes
Burner Exists?	Yes
Burner Manufacturer	Gordon-Piatt
Burner Model Number	FL14.9-GO-30
<b>Boiler Auxiliaries</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Auxiliary Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Emergency Stop Switch</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater Treatment(Automatic)</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Flue Exhaust</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Make-up Water Backflow Preventer</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Room Steam And Condensate Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Safety Valve</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler System</b>	Inspected
Instance on Basement	Inspected
<b>Coal-fired Boiler</b>	
Instance on Basement	Does not Exist
<b>Hot Water Boiler</b>	
Instance on Basement	Does not Exist
<b>Modular Boiler</b>	
Instance on Basement	Does not Exist
<b>Steam Boiler</b>	
Instance on Basement	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler System</b>	
<b>Steam Boiler</b>	
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,161
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	7377-01
Capacity/Size Quantity	5,161
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	2000
Source of Installation	Documented
Deficiency	LEAKY/PLUGGED TUBES
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE AUXILIARY (GAUGES, GASKETS ETC.)
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,161
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	7377-02
Capacity/Size Quantity	5,161
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	2000
Source of Installation	Documented
Deficiency	LEAKY/PLUGGED TUBES
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2



**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler System</b>	
<b>Steam Boiler</b>	
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE AUXILIARY (GAUGES, GASKETS ETC.)
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Fuel System</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Fresh Air Louver/Damper</b>	
Do Boiler Combustion Air Louvers exist?	Yes
Type	Automatic
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Burner/Burner Control Panel</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	BURNER CONTROL PANEL: DEFECTIVE
Deficiency Location/Instance	Boiler Room / Boiler #2
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Fuel Oil Storage/Supply System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Trains And Vent At The Boiler</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Enclosed IDF Room</b>	
Instance on Room 356	Inspected
<b>Dedicated A/C Equipment</b>	
Instance on Room 356	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>KITCHEN</b>	
Instance on 1st Floor	Inspected
<b>CO Detector</b>	
	Not Required

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

Question	Response
<b>KITCHEN</b>	
<b>CO Detector</b>	Not Required
Instance on 1st Floor	Not Required
<b>Gas System</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Grease Trap</b>	Inspected
Instance on 1st Floor	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Hood</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Ductwork</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Fan</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Fire Suppression System</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hot Water Temperature Booster</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Kitchen Sink</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>MDF Room</b>	Inspected
Instance on Gymnasium Closet	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Gymnasium Closet	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>SCIENCE DEMO ROOM</b>	Does not Exist
<b>SCIENCE LAB</b>	Does not Exist
<b>SCIENCE PREP ROOM</b>	Does not Exist
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	Inspected
<b>Dry Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Wet Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Fire Booster Pump Assembly</b>	Does not Exist
<b>Roof Tank</b>	Does not Exist
<b>Siamese Connection</b>	Does not Exist
<b>Sprinkler Head</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sprinkler Piping</b>	Inspected
Condition	3 - Fair

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K177

<b>Question</b>	<b>Response</b>
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	Inspected
<b>Sprinkler Piping</b>	Inspected
Deficiency	No deficiencies recorded
<b>Standpipe System</b>	Does not Exist
<b>Water Gong</b>	Does not Exist
<b>SWIMMING POOL</b>	Does not Exist
<b>VENTILATION</b>	Inspected
Is the building mechanically ventilated?	Yes
<b>Exhaust Fan</b>	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	DEFECTIVE
Deficiency Location/Instance	Students Toilet Rooms 203, 204
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Heating And Ventilating Unit</b>	Does not Exist
<b>Metal Ductwork</b>	Inspected
Are there any uninsulated ductwork by design in Mechanical Rooms?	Yes
Are there chain operated dampers?	Yes
Condition	3 - Fair
Deficiency	DEFECTIVE/DETERIORATED DUCTWORK
Deficiency Location/Instance	Basement near Gas Meter Room / Toilet Exh 2
Deficiency Quantity	10
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Supply Fan</b>	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Unit Ventilator</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded