

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

**K219**

**Asset: P.S. 219 - BROOKLYN, 1060 CLARKSON AVENUE, New York, 11212**

Inspection Id	Inspection Type	Time In	Last Edited
ME : K219	Mechanical	2024-04-30 8:31 AM	2024-05-08 11:57 AM

**Asset Data**

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	7,000
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	Boiler Room MER, 4th Floor Gymnasium MER
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	No
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: F&T Stem Drip Traps; Terminal Unit Thermostatic Traps; Steam Condensate Return Pumping System
	Years: 2022
	Systems: Enclosed IDF Room 459 - Dedicated A/C Equipment (Window A/C); Boiler Make-Up Water Back Flow Preventer
	Years: 2020
	Systems: MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2018
	Systems: CO/ Gas Leak Detection System
	Years: 2013

**Priority Condition**

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No condition recorded								

**Inspection**

Question	Response
<b>Mechanical</b>	
<b>AIR CONDITIONING</b>	Does not Exist
<b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>	Does not Exist
<b>CLIMATE CONTROL SYSTEM</b>	Inspected
<b>BMS</b>	Does not Exist
<b>Pneumatic System</b>	Inspected
Instance	Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	41-60%
Deficiency	DEFECTIVE TEMPERATURE CONTROL THERMOSTAT
Deficiency Location/Instance	Throughout
Deficiency Quantity	60
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>CLIMATE CONTROL SYSTEM</b>	
<b>Pneumatic System</b>	
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Hybrid System</b>	Does not Exist
<b>Electric System</b>	Does not Exist
<b>COMPACTOR</b>	Does not Exist
<b>CONVEYING</b>	Does not Exist
<b>DOMESTIC WATER SYSTEM</b>	Inspected
<b>Domestic Cold Water System</b>	Inspected
<b>Gravity System</b>	Does not Exist
<b>Pressure Booster System</b>	Inspected
<b>Electric Pressure Booster System</b>	Does not Exist
<b>Hydraulic/Pneumatic Booster System</b>	Inspected
<b>Water Pressure Booster - Compressor</b>	Does not Exist
<b>Pressure Booster Pump</b>	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Domestic Cold Water Tank</b>	Inspected
Condition	3 - Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Water Service</b>	Inspected
Instance	Basement Storage Room # 2
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Basement Storage Room # 2
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

**K219**

<b>Question</b>	<b>Response</b>
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Cold Water System</b>	
<b>Water Service</b>	
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Domestic Hot Water System</b>	Inspected
<b>Domestic Hot Water Remote Storage Tank</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Domestic Water Heat Exchanger</b>	Does not Exist
<b>Electric Domestic Water Heater</b>	Does not Exist
<b>Heat Pump Domestic Water Heater</b>	Does not Exist
<b>Gas Fired Domestic Water Heater</b>	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Laars
Equipment	N/A
Capacity/Size Quantity	325
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	0
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2006
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
<b>Oil Fired Domestic Water Heater</b>	Does not Exist
<b>Domestic Water Distribution Piping</b>	Inspected
Condition	3 - Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Boiler Room, Kitchen
Deficiency Quantity	30
Quantity Uom	L.F.

**NYC Department of Education  
Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Water Distribution Piping</b>	
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE/LEAKS
Deficiency Location/Instance	Boiler Room Storage Room
Deficiency Quantity	10
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	
	Inspected
<b>Interior Storm Piping</b>	
	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/LEAKS
Deficiency Location/Instance	Boiler Room Storage Room
Deficiency Quantity	80
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Sewage/Waste/Vent Piping</b>	
	Inspected
Condition	3 - Fair
Deficiency	INTERIOR FLOOR DRAIN: DEFECTIVE
Deficiency Location/Instance	Womens Toilet Room 356
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Sewage Ejector Pump</b>	
	Does not Exist
<b>Sump Pump</b>	
	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b>	
	Does not Exist
<b>FIXTURES</b>	
	Inspected
<b>Staff And Other</b>	
	Inspected
<b>Janitor Sink</b>	
	Inspected
Condition	3 - Fair

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

**K219**

<b>Question</b>	<b>Response</b>
<b>FIXTURES</b>	
<b>Staff And Other</b>	
<b>Janitor Sink</b>	
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Boiler Room, Staff Toilet Rooms 150, 251
Deficiency Quantity	3
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Lavatory/Sink</b>	
Condition	Inspected
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Boiler Room, Staff Toilet Rooms 150, 251, Womens Toilet Room 356
Deficiency Quantity	4
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Toilet</b>	
Condition	Inspected
Deficiency	No deficiencies recorded
<b>Urinal</b>	
Condition	Inspected
Deficiency	CRACKED/PHYSICAL DAMAGE
Deficiency Location/Instance	Staff Toilet Room 150
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Student</b>	
<b>Drinking Fountain</b>	
Condition	Inspected
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	
Condition	Inspected
Deficiency	DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.)
Deficiency Location/Instance	Girls Toilet Room 152, 3rd Floor Hallway near Womens Toilet Room 356
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>FIXTURES</b>	
<b>Student</b>	
<b>Lavatory/Sink</b>	Inspected
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Locker Room Shower</b>	Inspected
Instance on 4th Floor	Inaccessible
<b>Sink And Fountain Combo Unit</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>GAS FIRED FURNACE</b>	Does not Exist
<b>GAS SERVICE</b>	Inspected
<b>Gas Distribution Piping</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Exhaust Fan</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Vent</b>	Does not Exist
<b>Gas Pressure Booster</b>	Does not Exist
<b>CO/Gas Leak Detection</b>	Inspected
Instance	Boiler Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2013
Source of Installation	Inspector Estimate
Deficiency	No deficiencies recorded
<b>HEATING</b>	Inspected
<b>Heating Coil In Ductwork</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hydronic Heating</b>	Does not Exist
<b>Radiator/Convactor/Fin Tube</b>	Inspected
Condition	3 - Fair
Deficiency	AUXILIARY (VALVE, VENT): DEFECTIVE
Deficiency Location/Instance	Hallway near Boys Toilet Room 255
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>HEATING</b>	
<b>Radiator/Convactor/Fin Tube</b>	
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	RADIATOR/CONVECTOR: DAMAGED GUARD/SHIELD
Deficiency Location/Instance	Rooms 316, 417
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	RADIATOR/CONVECTOR: MISSING GUARD/SHIELD
Deficiency Location/Instance	Rooms 406, 408, 414, 418, Girls Toilet Room 456
Deficiency Quantity	8
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Heating</b>	Inspected
<b>F&amp;T/Steam Drip Trap</b>	Inspected
Condition	1 - Good
Deficiency	DEFECTIVE
Deficiency Location/Instance	Boiler Room, Boiler Room MER, Cafeteria, 4th Floor Gymnasium MER, and other locations (50%)
Deficiency Quantity	25
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>MER Steam and Condensate Piping</b>	Inspected
Condition	3 - Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Boiler Room MER, 4th Floor Gymnasium MER
Deficiency Quantity	50
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Condensate Return Piping</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE VALVE

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>HEATING</b>	
<b>Steam Heating</b>	
<b>Steam Condensate Return Piping</b>	
Deficiency Location/Instance	Boiler Room MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Cafeteria, Boys Toilet Rooms 153, 454, Girls Toilet Room 456, and other locations
Deficiency Quantity	300
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Condensate Return Pumping System</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Steam Piping</b>	Inspected
Condition	3 - Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Cafeteria, Boys Toilet Rooms 153, 454, Girls Toilet Room 456, and other locations
Deficiency Quantity	200
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Terminal Unit Thermostatic Trap</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Various Locations (50%)
Deficiency Quantity	100
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam supplied by External Sources</b>	Does not Exist
<b>Unit Heater/Cabinet Heater</b>	Inspected
Condition	3 - Fair



**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>HEATING</b>	Inspected
<b>Unit Heater/Cabinet Heater</b>	
Deficiency	No deficiencies recorded
<b>HEATING PLANT</b>	Inspected
Replacement Quantity	12,897
Replacement Uom	MBH Net
Instance on Basement	Inspected
Burner Type	Dual Fuel (Gas/Oil)
Heating Plant Oil Number	2
Is there a water meter on the boiler make-up water piping?	No
Burner Exists?	Yes
Burner Manufacturer	Gordon-Piatt
Burner Model Number	N/A
<b>Boiler Auxiliaries</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Auxiliary Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Emergency Stop Switch</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater Treatment(Automatic)</b>	
Instance on Basement	Does not Exist
<b>Boiler Flue Exhaust</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Make-up Water Backflow Preventer</b>	
Instance on Basement	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Boiler Room Steam And Condensate Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Safety Valve</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler System</b>	Inspected
Instance on Basement	Inspected
<b>Coal-fired Boiler</b>	
Instance on Basement	Does not Exist
<b>Hot Water Boiler</b>	
Instance on Basement	Does not Exist
<b>Modular Boiler</b>	

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>HEATING PLANT</b>	Inspected
<b>Boiler System</b>	
<b>Modular Boiler</b>	
Instance on Basement	Does not Exist
<b>Steam Boiler</b>	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	4,299
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	Burnham
Equipment	9050-01
Capacity/Size Quantity	5,537
Capacity/Size UOM	MBH Gross
Source of Capacity/Size	Documented
Installation Year	1996
Source of Installation	Documented
Deficiency	LEAKY/PLUGGED TUBES
Deficiency Quantity	8
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DAMAGED REFRACTORY
Deficiency Quantity	20
Quantity Uom	S.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	4,299
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	Burnham
Equipment	9050-02
Capacity/Size Quantity	5,537
Capacity/Size UOM	MBH Gross
Source of Capacity/Size	Documented
Installation Year	1996
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	3 - Fair

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler System</b>	
<b>Steam Boiler</b>	
Instance Quantity	4,299
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	Burnham
Equipment	9050-03
Capacity/Size Quantity	5,537
Capacity/Size UOM	MBH Gross
Source of Capacity/Size	Documented
Installation Year	1996
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Fuel System</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Fresh Air Louver/Damper</b>	
Do Boiler Combustion Air Louvers exist?	Yes
Type	Automatic
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Burner/Burner Control Panel</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Fuel Oil Storage/Supply System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Trains And Vent At The Boiler</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Enclosed IDF Room</b>	Inspected
Instance on Rooms 155, 353	Inspected
Instance on Room 359	Inspected
Instance on Room 459	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Room 459	Inspected
Condition	2 - Between Good and Fair
Deficiency	DEFECTIVE
Deficiency Location/Instance	Room 459 (Fan motor)
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>Enclosed IDF Room</b>	
<b>Dedicated A/C Equipment</b>	
Instance on Room 359	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Instance on Rooms 155, 353	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DOES NOT EXIST
Deficiency Location/Instance	Rooms 155, 353
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>KITCHEN</b>	Inspected
Instance on 1st Floor	Inspected
<b>CO Detector</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas System</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Grease Trap</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hood Exhaust Ductwork</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hood Exhaust Fan</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hood Fire Suppression System</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hot Water Temperature Booster</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Kitchen Sink</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>MDF Room</b>	Inspected
Instance on Room 259	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Room 259	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>SCIENCE DEMO ROOM</b>	Does not Exist
<b>SCIENCE LAB</b>	Does not Exist

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

**K219**

<b>Question</b>	<b>Response</b>
<b>SCIENCE LAB</b>	Does not Exist
<b>SCIENCE PREP ROOM</b>	Does not Exist
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	Inspected
<b>Dry Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Wet Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Fire Booster Pump Assembly</b>	Does not Exist
<b>Roof Tank</b>	Does not Exist
<b>Siamese Connection</b>	Does not Exist
<b>Sprinkler Head</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sprinkler Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Standpipe System</b>	Does not Exist
<b>Water Gong</b>	Does not Exist
<b>SWIMMING POOL</b>	Does not Exist
<b>VENTILATION</b>	Inspected
Is the building mechanically ventilated?	Partial
<b>Exhaust Fan</b>	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	DEFECTIVE
Deficiency Location/Instance	Kitchen
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Heating And Ventilating Unit</b>	Does not Exist
<b>Metal Ductwork</b>	Inspected
Are there any uninsulated ductwork by design in Mechanical Rooms?	Yes
Are there chain operated dampers?	Yes
Condition	3 - Fair
Deficiency	DEFECTIVE/DETERIORATED DUCTWORK
Deficiency Location/Instance	Boys Toilet Room 454, 4th Floor Gymnasium MER (Shaft)
Deficiency Quantity	20
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE REGISTER/DIFFUSER
Deficiency Location/Instance	Auditorium, 3rd and 4th Floor Gymnasiums
Deficiency Quantity	17

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

K219

Question	Response
<b>VENTILATION</b>	
<b>Metal Ductwork</b>	
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DAMAGED FLEXIBLE CONNECTION
Deficiency Location/Instance	Boiler Room MER, 4th Floor Gymnasium MER
Deficiency Quantity	4
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Supply Fan</b>	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Unit Ventilator</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded