# **Building Condition Assessment Survey 2023 - 2024**

#### Mechanical Inspection

Inspection Id Inspection Type		Time I-	Lost Edit-d
Inspection Id Inspection Type		Time In	Last Edited
ME: Q012 Mechanical		2023-10-18 9:05 AM	2024-06-10 9:19 A
set Data			
Question	Answer		
Are there fuel tanks?	Yes		
Total # of above ground tanks	3		
Total capacity of all above ground tanks in gal.	15,275		
Total # of below ground tanks	0		
Total capacity of all below ground tanks in gal. Total # of water main service entries to the asset	0 3		
MERs/Fan Rooms Locations		m MEP Basement Fan Doom 3rd	Floor Fan Doom
Are there any spaces with Missing or Defective CO Detectors?	No	om MER, Basement Fan Room, 3rd	FIOOI Fail KOOIII
Are there any Emergency Stop Switches with Missing Hammers?	No		
Are there any Painted/Obstructed Sprinkler Heads?	No		
Have any Systems/Major Building Components been upgraded?	Yes		
have any Systems/Major Bunding Components been upgraded?		Domostia Hat Water Domoto St	$T_{a} = T_{a} = T_{a} = \frac{1}{2} \left( 1 - \frac{1}{2} \right)$
	Systems:	Domestic Hot Water Remote Sto	brage Tank (1 of 2)
	Years:	2022	
	Systems:	Heating Plant (except fuel oil tai Return Pumping System; Sump System - BMS (1 of 2); Domesti Storage Tank (1 of 2); Gas Fired (1 of 2); CO/Gas Leak Detection Drip Traps (50%); MER Steam a (50%)	Pumps; Climate Control ic Hot Water Remote I Domestic Water Heaten in (1 of 2); F&T/Steam
	Years:	2018	
	Systems:	Fixtures - Student: Toilets, Urina and Other: Toilets, Urinals; Kitc Temperature Booster	
	Years:	2017	
	Systems:	F&T/Steam Drip Traps (50%); T Thermostatic Traps	Ferminal Unit
	Years:	2016	
	Systems:	MDF Room - Dedicated A/C Eq System)	uipment (DX Split
	Years:	2015	
ority Condition			
riority Priority Condition Component Location Condition Exist Category Description Affected Description .ast Year?	Person(s) Notified	Person(s) Title Status	PhotoImage
lo condition recorded			
spection			
Question	Respons	se	
Mechanical	*		
AIR CONDITIONING	Inspecte	d	
Chilled Water System	Does no	t Exist	
Condenser Water Distribution: Piping, Pumps and Auxiliaries	Does no		
Cooling Coil in Ductwork	Does no		
Cooling Tower	Does no		
DX Split System	Inspecte		
Indoor Unit	Inspecte		
Condition	4 - Betw	een Fair and Poor	
Deficiency		5 TONS: DEFECTIVE	

#### **Building Condition Assessment Survey 2023 - 2024**

#### Mechanical Inspection

estion	Response
IR CONDITIONING	
DX Split System	
Indoor Unit	
Deficiency Location/Instance	2nd Building Addition - Elevator Machine Room, Kitchen Storag Room 137C
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Outdoor Unit	Inspected
Condition	4 - Between Fair and Poor
Deficiency	UP TO 5 TONS: DEFECTIVE
Deficiency Location/Instance	1st and 2nd Building Addition - Roofs
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Dry Cooler	Does not Exist
Packaged / Rooftop Unit	Inspected
Instance	1st Building Addition-Roof
Instance Condition	4 - Between Fair and Poor
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating	Gas
Refrigerant Type	R-22
Instance Manufacturer	Seasons4
Equipment	RTU -2
Capacity/Size Quantity	40
Capacity/Size UOM	Tons
Source of Capacity/Size	Inspector Estimate
Installation Year	2005
Source of Installation	Custodial Staff
Deficiency	OVER 20 TONS: DEFECTIVE COMPRESSOR
Deficiency Location/Instance	RTU -2
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	2nd Building Addition
	4 - Between Fair and Poor
Instance Condition	4 - Between Fair and Poor

uestion	Desponso
	Response
AIR CONDITIONING Packagad / Paoftan Unit	
Packaged / Rooftop Unit Instance Quantity Uom	EACH
Source of Heating	Gas
Refrigerant Type	Gas R-22
Instance Manufacturer	Seasons4
Equipment	RTU-1
Capacity/Size Quantity	40
Capacity/Size UOM	Tons
Source of Capacity/Size	Custodial Staff
Installation Year	2005
Source of Installation	Inspector Estimate
Deficiency	OVER 20 TONS: DEFECTIVE COMPRESSOR
Deficiency Location/Instance	RTU -1
Deficiency Quantity	3
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	2nd Building Addition Roof
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating Refrigerant Type	Gas R-22
Instance Manufacturer	Seasons4
Equipment	RTU -3
Capacity/Size Quantity	27
Capacity/Size UOM	Tons
Source of Capacity/Size	Documented
Installation Year	2005
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	2nd Building Addition Roof
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Source of Heating Refrigerant Type	Gas R-22
Instance Manufacturer	Carrier
Equipment	RTU -4
Capacity/Size Quantity	12
Capacity/Size UOM	Tons
Source of Capacity/Size	Documented
Installation Year	2005
Source of Installation	Documented
Deficiency	No deficiencies recorded

uestion	Response	
AIR CONDITIONING		
Refrigerant Leak Detection System	Does not Exist	
Refrigerant Piping	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Return Fan	Does not Exist	
CENTRAL ACID WASTE NEUTRALIZING TANK	Does not Exist	
CLIMATE CONTROL SYSTEM	Inspected	
BMS	Inspected	
Instance	Original Building and 1st Building Addition - Throughout	
Instance Condition	2 - Between Good and Fair	
Instance Quantity	1	
Instance Quantity Uom	EACH	
Building Area Covered by Operational System	81-100%	
Installation Year	2018	
Source of Installation	Documented	
Deficiency	DEFECTIVE TEMPERATURE CONTROL THERMOSTAT	
Deficiency Location/Instance	Room 203	
Deficiency Quantity	1	
Quantity Uom	EACH	
Potential Action	MAINTENANCE	
Urgency of Action	PRIORITY 3	
Purpose of Action	LEVEL 2	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
Instance	2nd Building Addition - Throughout and Cafeteria	
Instance Condition	4 - Between Fair and Poor	
Instance Quantity	1	
Instance Quantity Uom	EACH	
Building Area Covered by Operational System	0-20%	
Installation Year	2005	
Source of Installation	Documented	
Deficiency	DEFECTIVE SYSTEM	
Deficiency Location/Instance	2nd Building Addition - Throughout and Cafeteria	
Deficiency Quantity	1	
Quantity Uom	EACH	
Potential Action	REPAIR	
Urgency of Action	PRIORITY 3	
Purpose of Action	LEVEL 2	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
Pneumatic System	Does not Exist	
Hybrid System	Does not Exist	
Electric System	Does not Exist	
COMPACTOR	Does not Exist	
CONVEYING	Inspected	
Dumbwaiter	Does not Exist	

uestion	Response	
CONVEYING		
Elevator	Inspected	
Are all the existing elevators operable?	No	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Escalator	Does not Exist	
Non-auditorium Handicap Lift - Vertical	Does not Exist	
Non-auditorium Handicap Lift - Stair	Does not Exist	
Ash Hoist	Does not Exist	
Sidewalk Elevator	Does not Exist	
DOMESTIC WATER SYSTEM	Inspected	
Domestic Cold Water System	Inspected	
Gravity System	Does not Exist	
Pressure Booster System	Inspected	
Electric Pressure Booster System	Inspected	
Instance	Boiler Room MER	
Instance Condition	3 - Fair	
Instance Quantity	1	
Instance Quantity Uom	EACH	
Instance Manufacturer	Federal Pump	
Equipment	N/A	
Capacity/Size Quantity	2	
Capacity/Size UOM	Total # Pumps	
Capacity/Size2 Quantity	10	
Capacity/Size2 UOM	Total Pumps HP	
Source of Capacity/Size	Documented	
Installation Year	2005	
Source of Installation	Documented	
Deficiency	No deficiencies recorded	
Hydraulic/Pneumatic Booster System	Does not Exist	
Water Service	Inspected	
Instance	1st Building Addition - Crawlspace	
Instance Condition	2 - Between Good and Fair	
Instance Quantity	1	
Instance Quantity Uom	EACH	
Deficiency	No deficiencies recorded	
Instance	Boiler Room	
Instance Condition	2 - Between Good and Fair	
Instance Quantity	1	
Instance Quantity Uom	EACH	
Deficiency	No deficiencies recorded	
Instance	Boiler Room MER	
Instance Condition	2 - Between Good and Fair	
Instance Quantity	1	
Instance Quantity Uom	EACH	
Deficiency	No deficiencies recorded	
Domestic Hot Water System	Inspected	

stion	Response
OMESTIC WATER SYSTEM	
Domestic Hot Water System	
Domestic Hot Water Remote Storage Tank	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Domestic Water Heat Exchanger	Does not Exist
Electric Domestic Water Heater	Does not Exist
Heat Pump Domestic Water Heater	Does not Exist
Gas Fired Domestic Water Heater	Inspected
Instance	3rd Floor Fan Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Lochinvar
Equipment	N/A
Capacity/Size Quantity	200
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	0
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2005
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Laars
Equipment	N/A
Capacity/Size Quantity	200
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	0
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2018
Source of Installation	Documented
Deficiency	DEFECTIVE CONTROLS
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Deficiency	DEFECTIVE FRESH AIR LOUVER/DAMPER
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH

#### **Building Condition Assessment Survey 2023 - 2024**

iestion	Response	
DOMESTIC WATER SYSTEM		
Domestic Hot Water System		
Gas Fired Domestic Water Heater		
Potential Action	MAINTENANCE	
Urgency of Action	PRIORITY 3	
Purpose of Action	LEVEL 2	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
Oil Fired Domestic Water Heater	Does not Exist	
Domestic Water Distribution Piping Condition	Inspected 2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
DRAIN/WASTE/VENT AND STORM SYSTEM	Inspected	
Interior Storm Piping	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Sewage/Waste/Vent Piping	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Sewage Ejector Pump	Does not Exist	
Sump Pump	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)	Does not Exist	
FIXTURES	Inspected	
Staff And Other	Inspected	
Janitor Sink	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Lavatory/Sink	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Toilet	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Urinal	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Student	Inspected	
Drinking Fountain	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Lavatory/Sink	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Locker Room Shower	Does not Exist	
Sink And Fountain Combo Unit	Inspected	
Condition	3 - Fair	

Question	Response
FIXTURES	
Student	
Toilet	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
Urinal	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
GAS FIRED FURNACE	Does not Exist
GAS SERVICE	Inspected
Gas Distribution Piping	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Gas Meter Room Exhaust Fan	Does not Exist
Gas Meter Room Vent	Does not Exist
Gas Pressure Booster	Inspected
Instance	Exterior by 2nd Building Addition
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Eclipse
Equipment	N/A
Capacity/Size Quantity	5,400
Capacity/Size UOM	SCFH
Source of Capacity/Size	Documented
Installation Year	2005
Source of Installation	Documented
Deficiency	No deficiencies recorded
CO/Gas Leak Detection	Inspected
Instance	3rd Floor Fan Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2005
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room( CO/Gas Leak Detection )
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2005
Source of Installation	Documented
Deficiency	No deficiencies recorded
HEATING	Inspected
Heating Coil In Ductwork	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
Hydronic Heating	Does not Exist
Radiator/Convector/Fin Tube	Inspected

uestion	Response	
HEATING		
Radiator/Convector/Fin Tube	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Steam Heating	Inspected	
F&T/Steam Drip Trap	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
MER Steam and Condensate Piping	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Steam Condensate Return Piping	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Steam Condensate Return Pumping System	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Steam Piping	Inspected	
Condition	3 - Fair	
Deficiency	DEFECTIVE/LEAKS	
Deficiency Location/Instance	Auditorium (clamped)	
Deficiency Quantity	20	
Quantity Uom	L.F.	
Potential Action	REPLACE	
Urgency of Action	PRIORITY 3	
Purpose of Action	LEVEL 2	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
Terminal Unit Thermostatic Trap	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Steam supplied by External Sources	Does not Exist	
Unit Heater/Cabinet Heater	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
HEATING PLANT	Inspected	
Replacement Quantity	13,418	
Replacement Uom	MBH Net	
Instance on Basement	Inspected	
Burner Type	Oil	
Heating Plant Oil Number	2(B10)	
Is there a water meter on the boiler make-up water piping? Observed Operational?	Yes Yes	
Burner Exists?	Yes	
Burner Manufacturer Burner Model Number	Webster	
	JBS3C-A-75-RM7840L/R7999-M.30VGD-MA-UL-IRI-BAR	
Boiler Auxiliaries	Inspected	
Instance on Basement	Inspected	
Boiler Auxiliary Piping		
Instance on Basement	Inspected	
Condition	1 - Good	

stion	Response	
EATING PLANT		
Boiler Auxiliaries		
Boiler Emergency Stop Switch		
Instance on Basement	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Boiler Feedwater System		
Instance on Basement	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Boiler Feedwater Treatment(Automatic)		
Instance on Basement	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Boiler Flue Exhaust		
Instance on Basement	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Boiler Make-up Water Backflow Preventer		
Instance on Basement	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Boiler Room Steam And Condensate Piping		
Instance on Basement	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Boiler Safety Valve		
Instance on Basement	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Boiler System	Inspected	
Instance on Basement	Inspected	
Coal-fired Boiler		
Instance on Basement	Does not Exist	
Hot Water Boiler		
Instance on Basement	Does not Exist	
Modular Boiler		
Instance on Basement	Does not Exist	
Steam Boiler		
Instance on Basement	Inspected	
Instance	Boiler Room	
Instance Condition	1 - Good	
Instance Quantity	6,709	
Instance Quantity Uom	MBH Net	
Cast Iron Boiler?	No	
Instance Manufacturer	Burnham	
Equipment	9440-01	
Capacity/Size Quantity	8,641	
Capacity/Size UOM	MBH Gross	

#### **Building Condition Assessment Survey 2023 - 2024**

estion	Response	
EATING PLANT	•	
Boiler System		
Steam Boiler		
Installation Year	2018	
Source of Installation	Documented	
Deficiency	LEAKY/PLUGGED TUBES	
Deficiency Quantity	10	
Quantity Uom	EACH	
Potential Action	REPLACE	
Urgency of Action	PRIORITY 3	
Purpose of Action	LEVEL 2	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
Instance	Boiler Room	
Instance Condition	1 - Good	
Instance Quantity	6,709	
Instance Quantity Uom	MBH Net	
Cast Iron Boiler?	No	
Instance Manufacturer	Burnham	
Equipment	9440-02	
Capacity/Size Quantity	8,641	
Capacity/Size UOM	MBH Gross	
Source of Capacity/Size	Documented	
Installation Year	2018	
Source of Installation	Documented	
Deficiency	LEAKY/PLUGGED TUBES	
Deficiency Quantity	8	
Quantity Uom	EACH	
Potential Action	REPLACE	
Urgency of Action	PRIORITY 3	
Purpose of Action	LEVEL 2	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
Fuel System	Inspected	
Instance on Basement	Inspected	
Boiler Fresh Air Louver/Damper		
Do Boiler Combustion Air Louvers exist?	Yes	
Type Instance on Basement	Automatic Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Burner/Burner Control Panel	No deficiencies recorded	
Instance on Basement	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Fuel Oil Storage/Supply System		
Instance on Basement	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	

Gas Trains And Vent At The Boiler

uestion	Response	
HEATING PLANT		
Fuel System		
Gas Trains And Vent At The Boiler		
Instance on Basement	Inspected	
Condition	1 - Good	
Deficiency	NOT IN USE	
Deficiency Location/Instance	Boiler Room	
Deficiency Quantity	2	
Quantity Uom	EACH	
Potential Action	NO ACTION	
Urgency of Action	PRIORITY 1	
Purpose of Action	LEVEL 1	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
Enclosed IDF Room	Inspected	
Instance on Rooms 122A, 318A , 366	Inspected	
Dedicated A/C Equipment	Inspected	
Instance on Rooms 122A, 318A, 366	Inspected	
Condition	4 - Between Fair and Poor	
Deficiency	DOES NOT EXIST	
Deficiency Location/Instance	Rooms 122A, 318A, 366	
Deficiency Quantity	3	
Quantity Uom	EACH	
Potential Action	INSTALL	
Urgency of Action	PRIORITY 3	
Purpose of Action	LEVEL 2	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
KITCHEN	Inspected	
Instance on 1st Foor	Inspected	
CO Detector	Inspected	
Instance on 1st Foor	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Gas System	Inspected	
Instance on 1st Foor	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Grease Trap	Inspected	
Instance on 1st Foor	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Hood	Inspected	
Instance on 1st Foor	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Hood Exhaust Ductwork	Inspected	
Instance on 1st Foor	Inspected	
	3 - Fair	

uestion	Response	
KITCHEN		
Hood Exhaust Fan	Inspected	
Instance on 1st Foor	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Hood Fire Suppression System	Inspected	
Instance on 1st Foor	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Hot Water Temperature Booster	Inspected	
Instance on 1st Foor	Inspected	
Condition	1 - Good	
Deficiency	No deficiencies recorded	
Kitchen Sink	Inspected	
Instance on 1st Foor	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
MDF Room	Inspected	
Instance on Room 101 A	Inspected	
Dedicated A/C Equipment	Inspected	
Instance on Room 101 A	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
SCIENCE DEMO ROOM	Does not Exist	
SCIENCE LAB	Does not Exist	
SCIENCE PREP ROOM	Does not Exist	
SPRINKLERS, STANDPIPE, FIRE SYSTEM	Inspected	
Dry Sprinkler Alarm Valve Assembly	Does not Exist	
Wet Sprinkler Alarm Valve Assembly	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Fire Booster Pump Assembly	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Roof Tank	Does not Exist	
Siamese Connection	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Sprinkler Head	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Sprinkler Piping	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
Standpipe System	Inspected	
Hose Valve Assembly	Inspected	
Condition	2 - Between Good and Fair	
Condition Deficiency	2 - Between Good and Fair No deficiencies recorded	

uestion	Response	
SPRINKLERS, STANDPIPE, FIRE SYSTEM	Inspected	
Standpipe System	Inspected	
Piping		
Deficiency	No deficiencies recorded	
Water Gong	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
SWIMMING POOL	Does not Exist	
VENTILATION	Inspected	
Is the building mechanically ventilated?	Yes	
Exhaust Fan	Inspected	
Approximate Total # of Fans	1-25	
Condition	3 - Fair	
Deficiency	DEFECTIVE MOTOR	
Deficiency Location/Instance	1st building addition - Roof / EF37, EF 38	
Deficiency Quantity	2	
Quantity Uom	EACH	
Potential Action	REPLACE	
Urgency of Action	PRIORITY 3	
Purpose of Action	LEVEL 2	
Deficiency Photo1	No photo recorded	
Violations	No violations recorded.	
Heating And Ventilating Unit	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Metal Ductwork	Inspected	
Are there any uninsulated ductwork by design in Mechanical		
Rooms? Are there chain operated dampers?	Yes Yes	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Supply Fan	Inspected	
Approximate Total # of Fans	1-5	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
Unit Ventilator	Inspected	
Condition	3 - Fair	