

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

**Asset:** P.S. 159 - QUEENS, 205-01 33 AVENUE, New York, 11361

Inspection Id	Inspection Type	Time In	Last Edited
ME : Q159	Mechanical	2024-01-05 8:02 AM	2024-03-01 3:34 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	2
Total capacity of all above ground tanks in gal.	15,000
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	Basement MER, Boiler Room Fan Room
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	Yes
Location(s)	Basement Custodian's Workshop, Boiler Room Storage Room
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Fixtures - Student: Lavatory/Sinks (10%), Toilets (25%)
	Years: 2022
	Systems: Electric Domestic Water Heaters
	Years: 2021
	Systems: DX Split System for Telecom Room; MDF Room - Dedicated A/C Equipment (DX Split System)
	Years: 2018
	Systems: CO/Gas Leak Detection
	Years: 2017
	Systems: Electric Pressure Booster System
	Years: 2016
	Systems: Fixtures - Student: Lavatory/Sinks (40%), Toilets (45%), Urinals (80%)
	Years: 2015

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
No condition recorded								

Inspection

Question	Response
<b>Mechanical</b>	
<b>AIR CONDITIONING</b>	Inspected
<b>Chilled Water System</b>	Does not Exist
<b>Condenser Water Distribution: Piping, Pumps and Auxiliaries</b>	Does not Exist
<b>Cooling Coil in Ductwork</b>	Does not Exist
<b>Cooling Tower</b>	Does not Exist
<b>DX Split System</b>	Inspected
<b>Indoor Unit</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Outdoor Unit</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Dry Cooler</b>	Does not Exist

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

Question	Response
<b>AIR CONDITIONING</b>	
<b>Packaged / Rooftop Unit</b>	Does not Exist
<b>Packaged Terminal A/C</b>	Does not Exist
<b>Refrigerant Leak Detection System</b>	Does not Exist
<b>Refrigerant Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Return Fan</b>	Does not Exist
<b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>	Does not Exist
<b>CLIMATE CONTROL SYSTEM</b>	Inspected
<b>BMS</b>	Does not Exist
<b>Pneumatic System</b>	Inspected
Instance	Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Deficiency	DEFECTIVE TEMPERATURE CONTROL THERMOSTAT
Deficiency Location/Instance	Rooms 105, 205, 223, 225, 312, 362, Outside Room 215 in Hallway
Deficiency Quantity	7
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Hybrid System</b>	Does not Exist
<b>Electric System</b>	Does not Exist
<b>COMPACTOR</b>	Does not Exist
<b>CONVEYING</b>	Does not Exist
<b>DOMESTIC WATER SYSTEM</b>	Inspected
<b>Domestic Cold Water System</b>	Inspected
<b>Gravity System</b>	Does not Exist
<b>Pressure Booster System</b>	Inspected
<b>Electric Pressure Booster System</b>	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Federal Pump
Equipment	N/A
Capacity/Size Quantity	1
Capacity/Size UOM	Total # Pumps
Capacity/Size2 Quantity	3
Capacity/Size2 UOM	Total Pumps HP
Source of Capacity/Size	Documented
Installation Year	2016
Source of Installation	Custodial Staff

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Cold Water System</b>	
<b>Pressure Booster System</b>	
<b>Electric Pressure Booster System</b>	
Deficiency	DEFECTIVE PUMP
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Hydraulic/Pneumatic Booster System</b>	
	Does not Exist
<b>Water Service</b>	
	Inspected
Instance	Basement MER
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Basement MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Domestic Hot Water System</b>	
	Inspected
<b>Domestic Hot Water Remote Storage Tank</b>	
	Does not Exist
<b>Domestic Water Heat Exchanger</b>	
	Does not Exist
<b>Electric Domestic Water Heater</b>	
	Inspected
Condition	1 - Good

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Hot Water System</b>	
<b>Electric Domestic Water Heater</b>	Inspected
Deficiency	No deficiencies recorded
<b>Heat Pump Domestic Water Heater</b>	Does not Exist
<b>Gas Fired Domestic Water Heater</b>	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	PVI
Equipment	N/A
Capacity/Size Quantity	600
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	500
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	2000
Source of Installation	Documented
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Oil Fired Domestic Water Heater</b>	Does not Exist
<b>Domestic Water Distribution Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	
<b>Interior Storm Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage/Waste/Vent Piping</b>	Inspected
Condition	3 - Fair
Deficiency	SEWAGE/WASTE PIPING: DEFECTIVE/LEAKS
Deficiency Location/Instance	1st Floor Boys Toilet Room to Boiler Room
Deficiency Quantity	10
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Sewage Ejector Pump</b>	Does not Exist
<b>Sump Pump</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

<b>Question</b>	<b>Response</b>
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	Inspected
<b>Sump Pump</b>	
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b>	Does not Exist
<b>FIXTURES</b>	Inspected
<b>Staff And Other</b>	Inspected
<b>Janitor Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	3 - Fair
Deficiency	CRACKED/PHYSICAL DAMAGE
Deficiency Location/Instance	1st Floor Teachers Toilet Room outside Auditorium
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Toilet</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Student</b>	Inspected
<b>Drinking Fountain</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Locker Room Shower</b>	Does not Exist
<b>Sink And Fountain Combo Unit</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	CRACKED/PHYSICAL DAMAGE
Deficiency Location/Instance	2nd Floor Boys Toilet Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

<b>Question</b>	<b>Response</b>
<b>FIXTURES</b>	Inspected
<b>Student</b>	
<b>Urinal</b>	
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>GAS FIRED FURNACE</b>	Does not Exist
<b>GAS SERVICE</b>	Inspected
<b>Gas Distribution Piping</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Exhaust Fan</b>	Does not Exist
<b>Gas Meter Room Vent</b>	Does not Exist
<b>Gas Pressure Booster</b>	Does not Exist
<b>CO/Gas Leak Detection</b>	Inspected
Instance	Boiler Room
Instance Condition	2 - Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2017
Source of Installation	Custodial Staff
Deficiency	No deficiencies recorded
<b>HEATING</b>	Inspected
<b>Heating Coil In Ductwork</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hydronic Heating</b>	Does not Exist
<b>Radiator/Convactor/Fin Tube</b>	Inspected
Condition	3 - Fair
Deficiency	RADIATOR/CONVECTOR: DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Toilet Room 256
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Heating</b>	Inspected
<b>F&amp;T/Steam Drip Trap</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>MER Steam and Condensate Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Pumping System</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

Question	Response
<b>HEATING</b>	
<b>Steam Heating</b>	
<b>Steam Condensate Return Pumping System</b>	
Condition	3 - Fair
Deficiency	DEFECTIVE TANK
Deficiency Location/Instance	Basement MER
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Piping</b>	
Condition	Inspected
Deficiency	No deficiencies recorded
<b>Terminal Unit Thermostatic Trap</b>	
Condition	Inspected
Deficiency	No deficiencies recorded
<b>Steam supplied by External Sources</b>	
Condition	Does not Exist
<b>Unit Heater/Cabinet Heater</b>	
Condition	Inspected
Deficiency	DEFECTIVE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>HEATING PLANT</b>	
Replacement Quantity	Inspected
Replacement Uom	7,796
Instance on Basement	MBH Net
Burner Type	Inspected
Heating Plant Oil Number	Oil
Is there a water meter on the boiler make-up water piping?	2(B10)
Observed Operational?	Yes
Burner Exists?	Yes
Burner Manufacturer	Yes
Burner Model Number	Gordon-Piatt
	F12-GO-50
<b>Boiler Auxiliaries</b>	
Instance on Basement	Inspected
<b>Boiler Auxiliary Piping</b>	
Instance on Basement	Inspected
Condition	Inspected
Deficiency	3 - Fair
	No deficiencies recorded
<b>Boiler Emergency Stop Switch</b>	
Instance on Basement	Inspected
Condition	Inspected
Deficiency	3 - Fair
	No deficiencies recorded

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler Auxiliaries</b>	
<b>Boiler Feedwater System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater Treatment(Automatic)</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Flue Exhaust</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Make-up Water Backflow Preventer</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Room Steam And Condensate Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE ISOLATION VALVE
Deficiency Location/Instance	Boiler Room (Manifold flange)
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo	No photo recorded
Violations	No violations recorded.
<b>Boiler Safety Valve</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler System</b>	
Instance on Basement	Inspected
<b>Coal-fired Boiler</b>	
Instance on Basement	Does not Exist
<b>Hot Water Boiler</b>	
Instance on Basement	Does not Exist
<b>Modular Boiler</b>	
Instance on Basement	Does not Exist
<b>Steam Boiler</b>	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	3,898
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	A. L. Eastmond & Sons Inc.



**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler System</b>	
<b>Steam Boiler</b>	
Equipment	9902-01
Capacity/Size Quantity	3,898
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	3,898
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	A. L. Eastmond & Sons Inc.
Equipment	9902-02
Capacity/Size Quantity	3,898
Capacity/Size UOM	MBH Net
Source of Capacity/Size	Documented
Installation Year	2000
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Fuel System</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Fresh Air Louver/Damper</b>	
Do Boiler Combustion Air Louvers exist?	Yes
Type	Automatic
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Burner/Burner Control Panel</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Fuel Oil Storage/Supply System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Trains And Vent At The Boiler</b>	
Instance on Basement	Does not Exist
<b>Enclosed IDF Room</b>	Inspected
Instance on Room 264	Inspected
<b>Dedicated A/C Equipment</b>	
Instance on Room 264	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DOES NOT EXIST
Deficiency Location/Instance	Room 264
Deficiency Quantity	1
Quantity Uom	EACH

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

Question	Response
<b>Enclosed IDF Room</b>	
<b>Dedicated A/C Equipment</b>	
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>KITCHEN</b>	Inspected
Instance on 1st Floor	Inspected
<b>CO Detector</b>	Not Required
Instance on 1st Floor	Not Required
<b>Gas System</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Grease Trap</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hood</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hood Exhaust Ductwork</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hood Exhaust Fan</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hood Fire Suppression System</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Hot Water Temperature Booster</b>	Does not Exist
Instance on 1st Floor	Does not Exist
<b>Kitchen Sink</b>	Inspected
Instance on 1st Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>MDF Room</b>	Inspected
Instance on Room 157	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Room 157	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>SCIENCE DEMO ROOM</b>	Does not Exist
<b>SCIENCE LAB</b>	Does not Exist
<b>SCIENCE PREP ROOM</b>	Does not Exist
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	Inspected
<b>Dry Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Wet Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Fire Booster Pump Assembly</b>	Does not Exist
<b>Roof Tank</b>	Does not Exist
<b>Siamese Connection</b>	Does not Exist
<b>Sprinkler Head</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Basement Custodian's Workshop, Boiler Room Storage Room

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q159

Question	Response
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	
<b>Sprinkler Head</b>	
Deficiency Quantity	5
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo	No photo recorded
Violations	No violations recorded.
<b>Sprinkler Piping</b>	
Condition	Inspected
Deficiency	3 - Fair
<b>Standpipe System</b>	
Condition	Does not Exist
<b>Water Gong</b>	
Condition	Does not Exist
<b>SWIMMING POOL</b>	
Condition	Does not Exist
<b>VENTILATION</b>	
Is the building mechanically ventilated?	Inspected
Condition	Partial
<b>Exhaust Fan</b>	
Approximate Total # of Fans	Inspected
Condition	1-25
Deficiency	2 - Between Good and Fair
<b>Heating And Ventilating Unit</b>	
Condition	Does not Exist
<b>Metal Ductwork</b>	
Are there any uninsulated ductwork by design in Mechanical Rooms?	Inspected
Are there chain operated dampers?	Yes
Condition	Yes
Deficiency	3 - Fair
<b>Supply Fan</b>	
Approximate Total # of Fans	Inspected
Condition	1-5
Deficiency	3 - Fair
<b>Unit Ventilator</b>	
Condition	Inspected
Deficiency	3 - Fair
Deficiency Location/Instance	DEFECTIVE
Deficiency Quantity	Rooms 120, 121, 127, 225, 253, 315, 321,322, 323, 324
Quantity Uom	10
Potential Action	EACH
Urgency of Action	REPAIR
Purpose of Action	PRIORITY 3
Deficiency Photo	LEVEL 2
Violations	No photo recorded
	No violations recorded.