

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

**Asset:** P.S. 186 - QUEENS, 252-12 72 AVENUE, New York, 11426

Inspection Id	Inspection Type	Time In	Last Edited
ME : Q186	Mechanical	2023-10-16 6:48 AM	2023-11-14 3:29 PM

Asset Data

Question	Answer
Are there fuel tanks?	Yes
Total # of above ground tanks	0
Total capacity of all above ground tanks in gal.	0
Total # of below ground tanks	2
Total capacity of all below ground tanks in gal.	20,000
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	Basement MER, Fan Rooms 315,325
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Emergency Stop Switches with Missing Hammers?	No
Are there any Painted/Obstructed Sprinkler Heads?	Yes
Location(s)	Rooms C19 , C20, C24A, C25, C25 A, C27
Have any Systems/Major Building Components been upgraded?	Yes
	Systems: Sump Pumps
	Years: 2023
	Systems: Kitchen- Grease Trap
	Years: 2021
	Systems: Boiler Safety Valves
	Years: 2020
	Systems: Boiler Feedwater Treatment ( Automatic); F&T/Steam Drip Traps; Climate Control System : Temperature Control Zone Valve, Terminal Unit Controllers
	Years: 2019
	Systems: DX Split System for Telephone Room C18 (1 of 2)
	Years: 2018
	Systems: MDF Room - Dedicated A/C Equipment ( DX Split System).
	Years: 2017
	Systems: Fixtures - Student : Lavatory/Sinks ( 50%); Toilets ( 50% ) ; Urinals (50%)
	Years: 2016

Priority Condition

Priority Condition Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Status	PhotoImage
Yes	Defective Boiler Safety Auxiliary	Safety Valve on Boiler#1 is leaking	HEATING PLANT   Boiler Auxiliaries   Boiler Safety Valve	Boiler Room/Boiler#1	Stephen Schillizzi	Fireman	Sent to DSF	

Inspection

Question	Response
<b>Mechanical</b>	
<b>AIR CONDITIONING</b>	Inspected
<b>Chilled Water System</b>	Does not Exist
<b>Condenser Water Distribution: Piping, Pumps and Auxiliaries</b>	Does not Exist
<b>Cooling Coil in Ductwork</b>	Does not Exist
<b>Cooling Tower</b>	Does not Exist
<b>DX Split System</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>AIR CONDITIONING</b>	
<b>DX Split System</b>	
<b>Indoor Unit</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Outdoor Unit</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Dry Cooler</b>	Does not Exist
<b>Packaged / Rooftop Unit</b>	Does not Exist
<b>Packaged Terminal A/C</b>	Does not Exist
<b>Refrigerant Leak Detection System</b>	Does not Exist
<b>Refrigerant Piping</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Return Fan</b>	Does not Exist
<b>CENTRAL ACID WASTE NEUTRALIZING TANK</b>	Does not Exist
<b>CLIMATE CONTROL SYSTEM</b>	Inspected
<b>BMS</b>	Does not Exist
<b>Pneumatic System</b>	Inspected
Instance	Throughout
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Deficiency	No deficiencies recorded
<b>Hybrid System</b>	Does not Exist
<b>Electric System</b>	Does not Exist
<b>COMPACTOR</b>	Does not Exist
<b>CONVEYING</b>	Inspected
<b>Dumbwaiter</b>	Does not Exist
<b>Elevator</b>	Inspected
Are all the existing elevators operable?	Yes
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Escalator</b>	Does not Exist
<b>Non-auditorium Handicap Lift - Vertical</b>	Does not Exist
<b>Non-auditorium Handicap Lift - Stair</b>	Does not Exist
<b>Ash Hoist</b>	Does not Exist
<b>Sidewalk Elevator</b>	Inspected
Are all the existing sidewalk elevators operable?	No
Condition	5 - Poor
Deficiency	No deficiencies recorded
<b>DOMESTIC WATER SYSTEM</b>	Inspected
<b>Domestic Cold Water System</b>	Inspected
<b>Gravity System</b>	Does not Exist
<b>Pressure Booster System</b>	Does not Exist
<b>Water Service</b>	Inspected
Instance	Basement MER

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>DOMESTIC WATER SYSTEM</b>	
<b>Domestic Cold Water System</b>	
<b>Water Service</b>	
Instance Condition	2 - Between Good and Fair
Instance Quantity	2
Instance Quantity Uom	EACH
Deficiency	WATER MAIN: MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Basement MER
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Domestic Hot Water System</b>	Inspected
<b>Domestic Hot Water Remote Storage Tank</b>	Does not Exist
<b>Domestic Water Heat Exchanger</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Electric Domestic Water Heater</b>	Does not Exist
<b>Heat Pump Domestic Water Heater</b>	Does not Exist
<b>Gas Fired Domestic Water Heater</b>	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Instance Manufacturer	Laars
Equipment	N/A
Capacity/Size Quantity	325
Capacity/Size UOM	MBH Input
Capacity/Size2 Quantity	0
Capacity/Size2 UOM	Gallons
Source of Capacity/Size	Documented
Installation Year	1981
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Oil Fired Domestic Water Heater</b>	Does not Exist
<b>Domestic Water Distribution Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	Inspected
<b>Interior Storm Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage/Waste/Vent Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Sewage Ejector Pump</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>DRAIN/WASTE/VENT AND STORM SYSTEM</b>	
<b>Sewage Ejector Pump</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Sump Pump</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)</b>	Does not Exist
<b>FIXTURES</b>	Inspected
<b>Staff And Other</b>	Inspected
<b>Janitor Sink</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Urinal</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Student</b>	Inspected
<b>Drinking Fountain</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Lavatory/Sink</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Locker Room Shower</b>	Does not Exist
<b>Sink And Fountain Combo Unit</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Toilet</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Urinal</b>	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>GAS FIRED FURNACE</b>	Does not Exist
<b>GAS SERVICE</b>	Inspected
<b>Gas Distribution Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Meter Room Exhaust Fan</b>	Does not Exist
<b>Gas Meter Room Vent</b>	Does not Exist
<b>Gas Pressure Booster</b>	Does not Exist
<b>CO/Gas Leak Detection</b>	Does not Exist
<b>HEATING</b>	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>HEATING</b>	
<b>Heating Coil In Ductwork</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Hydronic Heating</b>	Does not Exist
<b>Radiator/Convactor/Fin Tube</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Heating</b>	Inspected
<b>F&amp;T/Steam Drip Trap</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>MER Steam and Condensate Piping</b>	Inspected
Condition	3 - Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Basement MER
Deficiency Quantity	50
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Steam Condensate Return Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Condensate Return Pumping System</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Terminal Unit Thermostatic Trap</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Steam supplied by External Sources</b>	Does not Exist
<b>Unit Heater/Cabinet Heater</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>HEATING PLANT</b>	
Replacement Quantity	10,808
Replacement Uom	MBH Net
Instance on Basement	Inspected
Burner Type	Oil
Heating Plant Oil Number	4
Is there a water meter on the boiler make-up water piping?	No
Burner Exists?	Yes
Burner Manufacturer	Preferred Utilities
Burner Model Number	HE7-3A4
<b>Boiler Auxiliaries</b>	Inspected
Instance on Basement	Inspected

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler Auxiliaries</b>	
<b>Boiler Auxiliary Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	20
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Boiler Emergency Stop Switch</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Feedwater Treatment(Automatic)</b>	
Instance on Basement	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Boiler Flue Exhaust</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Boiler Make-up Water Backflow Preventer</b>	
Instance on Basement	Does not Exist
<b>Boiler Room Steam And Condensate Piping</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	20
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Boiler Safety Valve</b>	
Instance on Basement	Inspected
Condition	4 - Between Fair and Poor
Deficiency	DEFECTIVE
Deficiency Location/Instance	Boiler#1
Deficiency Quantity	2

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler Auxiliaries</b>	
<b>Boiler Safety Valve</b>	
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Boiler System</b>	
Instance on Basement	Inspected
<b>Coal-fired Boiler</b>	
Instance on Basement	Does not Exist
<b>Hot Water Boiler</b>	
Instance on Basement	Does not Exist
<b>Modular Boiler</b>	
Instance on Basement	Does not Exist
<b>Steam Boiler</b>	
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,404
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	Fitzgibbons Boiler Company
Equipment	41802-01
Capacity/Size Quantity	60
Capacity/Size UOM	Burner GPH
Source of Capacity/Size	Documented
Installation Year	1953
Source of Installation	Documented
Deficiency	LEAKY/PLUGGED TUBES
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
Instance	Boiler Room
Instance Condition	3 - Fair
Instance Quantity	5,404
Instance Quantity Uom	MBH Net
Cast Iron Boiler?	No
Instance Manufacturer	Fitzgibbons Boiler Company
Equipment	41802-02
Capacity/Size Quantity	60
Capacity/Size UOM	Burner GPH
Source of Capacity/Size	Documented

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>HEATING PLANT</b>	
<b>Boiler System</b>	Inspected
<b>Steam Boiler</b>	
Installation Year	1953
Source of Installation	Documented
Deficiency	No deficiencies recorded
<b>Fuel System</b>	Inspected
Instance on Basement	Inspected
<b>Boiler Fresh Air Louver/Damper</b>	
Do Boiler Combustion Air Louvers exist?	Yes
Type	Automatic
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Burner/Burner Control Panel</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Fuel Oil Storage/Supply System</b>	
Instance on Basement	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Gas Trains And Vent At The Boiler</b>	
Instance on Basement	Does not Exist
<b>Enclosed IDF Room</b>	Does not Exist
<b>KITCHEN</b>	
Instance on 1st. Floor	Inspected
<b>CO Detector</b>	
Instance on 1st. Floor	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Gas System</b>	
Instance on 1st. Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Grease Trap</b>	
Instance on 1st. Floor	Inspected
Condition	1 - Good
Deficiency	No deficiencies recorded
<b>Hood</b>	
Instance on 1st. Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Ductwork</b>	
Instance on 1st. Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hood Exhaust Fan</b>	
Instance on 1st. Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded



**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>KITCHEN</b>	
<b>Hood Fire Suppression System</b>	Inspected
Instance on 1st. Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Hot Water Temperature Booster</b>	Inspected
Instance on 1st. Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Kitchen Sink</b>	Inspected
Instance on 1st. Floor	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>MDF Room</b>	Inspected
Instance on Room 221C	Inspected
<b>Dedicated A/C Equipment</b>	Inspected
Instance on Room 221C	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>SCIENCE DEMO ROOM</b>	Does not Exist
<b>SCIENCE LAB</b>	Does not Exist
<b>SCIENCE PREP ROOM</b>	Does not Exist
<b>SPRINKLERS, STANDPIPE, FIRE SYSTEM</b>	Inspected
<b>Dry Sprinkler Alarm Valve Assembly</b>	Does not Exist
<b>Wet Sprinkler Alarm Valve Assembly</b>	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
<b>Fire Booster Pump Assembly</b>	Does not Exist
<b>Roof Tank</b>	Does not Exist
<b>Siamese Connection</b>	Does not Exist
<b>Sprinkler Head</b>	Inspected
Condition	3 - Fair
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Rooms C19, C20, C24A, C25 , C25A, C27
Deficiency Quantity	7
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Sprinkler Piping</b>	Inspected
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Standpipe System</b>	Does not Exist
<b>Water Gong</b>	Does not Exist
<b>SWIMMING POOL</b>	Does not Exist
<b>VENTILATION</b>	Inspected
Is the building mechanically ventilated?	Yes

**NYC Department of Education**  
**Building Condition Assessment Survey 2023 - 2024**

Mechanical Inspection

Q186

Question	Response
<b>VENTILATION</b>	
<b>Exhaust Fan</b>	Inspected
Approximate Total # of Fans	1-25
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Heating And Ventilating Unit</b>	Does not Exist
<b>Metal Ductwork</b>	Inspected
Are there any uninsulated ductwork by design in Mechanical Rooms?	Yes
Are there chain operated dampers?	Yes
Condition	3 - Fair
Deficiency	DAMAGED FLEXIBLE CONNECTION
Deficiency Location/Instance	Fan room 315/ Unit #6T(Toilet Exhaust )
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	No photo recorded
Violations	No violations recorded.
<b>Supply Fan</b>	Inspected
Approximate Total # of Fans	1-5
Condition	3 - Fair
Deficiency	No deficiencies recorded
<b>Unit Ventilator</b>	Does not Exist