

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027



Asset: P.S. 277 - BRONX, 519 ST ANNS AVENUE, BRONX, NY, 10455

Inspection Id	Inspection Type	Time In	Last Edited
2872	MECHANICAL	2024-02-01 07:08AM	2024-03-29 01:22PM

Asset Data

Question	Answer
Have any Systems/Major Building Components been upgraded?	Systems: CO/Gas Leak Detection; Boiler Emergency Stop Switch (1 of 2); Boiler Safety Valves for Boiler #2 (2 of 4); Boiler #2 re-tubed Years: 2022 Systems: F&T/Steam Drip Traps; Terminal Unit Thermostatic Traps; Boiler Feedwater Treatment(Automatic) Years: 2021 Systems: Climate Control System: Temperature Control Thermostats, Pneumatic PRV Station, Refrigerated Air Dryers; Drinking Fountains (~90%) Years: 2019 Systems: Burner/Burner Control Panel: Burner Control Panels Years: 2018 Systems: MDF Room - Dedicated A/C Equipment (DX Split System); Enclosed IDF Room - Dedicated A/C Equipment (DX Split System); Students Fixtures: Lavatory/Sinks (~50%), Toilets (~50%), Urinals (~50%) Years: 2014 Systems: Electric Domestic Water Heater Years: 2013
Are there fuel tanks?	Yes
Total # of above ground tanks	1
Total capacity of all above ground tanks in gal.	7,500
Total # of below ground tanks	0
Total capacity of all below ground tanks in gal.	0
Total # of water main service entries to the asset	2
MERs/Fan Rooms Locations	Basement - North and South Fan Areas, Hydraulic/Pneumatic Booster System Area
Are there any spaces with Missing or Defective CO Detectors?	No
Are there any Painted/Obstructed Sprinkler Heads?	Yes
Location(s)	Basement Storage / Paint Room, Basement Supply Room, Multipurpose Room - Storage Room (painted, 9)
Are there any Emergency Stop Switches with Missing Hammers?	No components

Priority Condition

Exist Last Year?	Priority Category	Condition Description	Component Affected	Location Description	Person(s) Notified	Person(s) Title	Photo Image
Yes	Defective Boiler Safety Auxiliary	Water Column Assembly: Defective Try Cocks	Steam Boiler	Boiler Room / Boilers #1, #2	Ricardo Montez	Fireman	
No	Defective CO/Gas Leak Detection	Fault Signal At Panel	CO/Gas Leak Detection	Basement Near Tank Room, Basement Entrance	Ricardo Montez	Fireman	

Inspection

Question	Response
Mechanical	

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027

Question	Response
AIR CONDITIONING	Does not exist
CENTRAL ACID WASTE NEUTRALIZING TANK	Does not exist
CLIMATE CONTROL SYSTEM	Inspected
BMS	Does not exist
Pneumatic System	Inspected
Instance	Throughout
Instance Condition	2- Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Building Area Covered by Operational System	81-100%
Deficiency	DEFECTIVE PNEUMATIC PRV STATION
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Hybrid System	Does not exist
Electric System	Does not exist
COMPACTOR	Does not exist
CONVEYING	Does not exist
DOMESTIC WATER SYSTEM	Inspected
Domestic Cold Water System	Inspected
Gravity System	Inspected
Supply Pump	Does not exist
Roof Tank	Does not exist
Pressure Booster System	Inspected
Electric Pressure Booster System	Does not exist
Hydraulic/Pneumatic Booster System	Inspected
Water Pressure Booster - Compressor	Inspected
Condition	5- Poor
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Hydraulic/Pneumatic Booster System Area
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Pressure Booster Pump	Inspected
Condition	5- Poor
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Hydraulic/Pneumatic Booster System Area
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Domestic Cold Water Tank	Inspected
Condition	4- Between Fair and Poor
Deficiency	DEFECTIVE
Deficiency Location/Instance	Hydraulic/Pneumatic Booster System Area (rusty)
Deficiency Quantity	1

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Cold Water System	
Pressure Booster System	
Hydraulic/Pneumatic Booster System	
Domestic Cold Water Tank	
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Water Service	Inspected
Instance	Basement across Boiler Room
Instance Condition	3- Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN:MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Basement across Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Instance	Basement - South Fan Area
Instance Condition	4- Between Fair and Poor
Instance Quantity	1
Instance Quantity Uom	EACH
Deficiency	WATER MAIN:MISSING BACKFLOW PREVENTION DEVICE
Deficiency Location/Instance	Basement - South Fan Area
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	INSTALL
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Deficiency	WATER MAIN:DEFECTIVE VALVE
Deficiency Location/Instance	Basement - South Fan Area
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Domestic Hot Water System	Inspected
Domestic Hot Water Remote Storage Tank	Inspected
Condition	3- Fair
Deficiency	NOT IN USE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	NO ACTION
Urgency of Action	PRIORITY 1
Purpose of Action	LEVEL 1
Violations	No violations recorded

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027

Question	Response
DOMESTIC WATER SYSTEM	
Domestic Hot Water System	
Domestic Water Heat Exchanger	Does not exist
Electric Domestic Water Heater	Inspected
Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
Gas Fired Domestic Water Heater	Does not exist
Oil Fired Domestic Water Heater	Does not exist
Heat Pump Domestic Water Heater	Does not exist
Domestic Water Distribution Piping	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
DRAIN/WASTE/VENT AND STORM SYSTEM	
Interior Storm Piping	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
Sewage/Waste/Vent Piping	Inspected
Condition	3- Fair
Deficiency	SEWAGE/WASTE PIPING:DEFECTIVE/LEAKS
Deficiency Location/Instance	Basement - South Fan Area
Deficiency Quantity	10
Quantity Uom	L.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Sewage Ejector Pump	Does not exist
Sump Pump	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)	
	Does not exist
FIXTURES	
Staff And Other	Inspected
Janitor Sink	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
Lavatory/Sink	Inspected
Condition	3- Fair
Deficiency	CRACKED/PHYSICAL DAMAGE
Deficiency Location/Instance	Kitchen
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Toilet	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
Urinal	Does not exist
Student	Inspected
Drinking Fountain	Inspected
Condition	1- Good
Deficiency	No deficiencies recorded

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027

Question	Response
FIXTURES	
Student	
Lavatory/Sink	Inspected
Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
Locker Room Shower	Does not exist
Sink And Fountain Combo Unit	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
Toilet	Inspected
Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
Urinal	Inspected
Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
GAS FIRED FURNACE	Does not exist
GAS SERVICE	Inspected
Gas Distribution Piping	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
Gas Meter Room Exhaust Fan	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
Gas Meter Room Vent	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
Gas Pressure Booster	Inspected
Instance	Basement - Gas Meter Room
Instance Condition	3- Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Manufacturer	Eclipse
EquipmentId	N/A
Capacity/Size Quantity	18000
Capacity/Size UOM	SCFH
Source of Capacity/Size	Documented
Installation Year	1993
Source of Installation Year	Custodial Staff
Deficiency	No deficiencies recorded
CO/Gas Leak Detection	Inspected
Instance	Basement - Boiler Room, Gas Meter Room
Instance Condition	2- Between Good and Fair
Instance Quantity	1
Instance Quantity Uom	EACH
Installation Year	2022
Source of Installation Year	Custodial Staff
Deficiency	DEFECTIVE CONTROL PANEL
Deficiency Location/Instance	Basement - Entrance, Near Oil Tank Room
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPAIR
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Violations	No violations recorded

NYC Department of Education
Building Condition Assessment Survey 2023-2024

Mechanical Inspection

X027

Question	Response
HEATING	Inspected
Heating Coil In Ductwork	Does not exist
Hydronic Heating	Does not exist
Radiator/Convactor/Fin Tube	Inspected
Condition	3- Fair
Deficiency	FIN TUBE:DAMAGED GUARD/SHIELD
Deficiency Location/Instance	Corridor near Room 410
Deficiency Quantity	10
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Steam Heating	Inspected
F&T/Steam Drip Trap	Inspected
Condition	1- Good
Deficiency	No deficiencies recorded
MER Steam and Condensate Piping	Does not exist
Steam Condensate Return Piping	Inspected
Condition	3- Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Basement
Deficiency Quantity	60
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Steam Condensate Return Pumping System	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
Steam Piping	Inspected
Condition	3- Fair
Deficiency	DAMAGED/MISSING INSULATION
Deficiency Location/Instance	Basement
Deficiency Quantity	30
Quantity Uom	L.F.
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Terminal Unit Thermostatic Trap	Inspected
Condition	1- Good
Deficiency	No deficiencies recorded
Steam supplied by External Sources	Does not exist
Unit Heater/Cabinet Heater	Inspected
Condition	3- Fair
Deficiency	No deficiencies recorded
HEATING PLANT	Inspected
Instance on Basement	Inspected
Is there a water meter on the boiler make-up water piping?	No
Burner Manufacturer	N/A
Burner Model	N/A
Burner Type	Dual Fuel (Gas/Oil)
Heating Plant Oil Number	2

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027

Question	Response
HEATING PLANT	
Boiler Auxiliaries	
Instance on Basement	Inspected
Boiler Auxiliary Piping	
Instance on Basement	Inspected
Instance Condition	3- Fair
Deficiency	DEFECTIVE BOILER AUTOMATIC FEEDWATER VALVE
Deficiency Location/Instance	Boiler Room @ Boiler #1
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Deficiency	DEFECTIVE BLOWDOWN PIPING
Deficiency Location/Instance	Boiler Room @ Boiler # 2
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Boiler Emergency Stop Switch	
Instance on Basement	Inspected
Instance Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
Boiler Feedwater System	
Instance on Basement	Inspected
Instance Condition	3- Fair
Deficiency	FEEDWATER PUMP:DEFECTIVE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Boiler Feedwater Treatment(Automatic)	
Instance on Basement	Inspected
Instance Condition	2- Between Good and Fair
Deficiency	DEFECTIVE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Boiler Flue Exhaust	
Instance on Basement	Inspected
Instance Condition	3- Fair
Deficiency	No deficiencies recorded
Boiler Make-up Water Backflow Preventer	
Instance on Basement	Inspected
Instance Condition	3- Fair

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027

Question	Response
HEATING PLANT	
Boiler Auxiliaries	
Boiler Make-up Water Backflow Preventer	
Deficiency	No deficiencies recorded
Boiler Room Steam And Condensate Piping	
Instance on Basement	Inspected
Instance Condition	3- Fair
Deficiency	DEFECTIVE ISOLATION VALVE
Deficiency Location/Instance	Boiler Room
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	No violations recorded
Boiler Safety Valve	
Instance on Basement	Inspected
Instance Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
Boiler System	
Instance on Basement	Inspected
Coal-fired Boiler	
Instance on Basement	Does not exist
Hot Water Boiler	
Instance on Basement	Does not exist
Modular Boiler	
Instance on Basement	Does not exist
Steam Boiler	
Instance on Basement	Inspected
Instance on Basement	Inspected
Instance	Boiler Room
Instance Condition	3- Fair
Instance Quantity	5,198
Instance Quantity Uom	MBH NET
Cast Iron Boiler?	No
Manufacturer	Cleaver Brooks
EquipmentId	7110-1
Capacity/Size Quantity	8368
Capacity/Size UOM	MBH Input
Source of Capacity/Size	Documented
Installation Year	1993
Source of Installation Year	Custodial Staff
Deficiency	DEFECTIVE SAFETY AUXILIARY: LOW-WATER CUT-OFF, WATER COLUMN ASSEMBLY
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Violations	No violations recorded
Instance	Boiler Room
Instance Condition	3- Fair
Instance Quantity	5,198
Instance Quantity Uom	MBH NET
Cast Iron Boiler?	No

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027

Question	Response
HEATING PLANT	
Boiler System	
Steam Boiler	
Manufacturer	Cleaver Brooks
EquipmentId	7110-2
Capacity/Size Quantity	8368
Capacity/Size UOM	MBH Input
Source of Capacity/Size	Documented
Installation Year	1993
Source of Installation Year	Custodial Staff
Deficiency	DEFECTIVE SAFETY AUXILIARY: LOW-WATER CUT-OFF, WATER COLUMN ASSEMBLY
Deficiency Quantity	1
Quantity Uom	EACH
Potential Action	MAINTENANCE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Violations	No violations recorded
Fuel System	
Instance on Basement	Inspected
Boiler Fresh Air Louver/Damper	
Instance on Basement	Inspected
Instance Condition	3- Fair
Type	Automatic
Deficiency	No deficiencies recorded
Burner/Burner Control Panel	
Instance on Basement	Inspected
Instance Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
Fuel Oil Storage/Supply System	
Instance on Basement	Inspected
Instance Condition	3- Fair
Deficiency	No deficiencies recorded
Gas Trains And Vent At The Boiler	
Instance on Basement	Inspected
Instance Condition	3- Fair
Deficiency	No deficiencies recorded
Enclosed IDF Room	
Instance on 2nd Floor - Closet by Stair "A"	Inspected
Dedicated A/C Equipment	
Instance on 2nd Floor - Closet by Stair "A"	Inspected
Instance Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
KITCHEN	
Instance on 1st Floor	Inspected
CO Detector	
Instance on 1st Floor	Inspected
Instance Condition	1- Good
Deficiency	No deficiencies recorded
Gas System	
Instance on 1st Floor	Does not exist
Grease Trap	
Instance on 1st Floor	Inspected
Instance Condition	3- Fair
Deficiency	No deficiencies recorded

**NYC Department of Education
Building Condition Assessment Survey 2023-2024**

Mechanical Inspection

X027

Question	Response
KITCHEN	
Hood	
Instance on 1st Floor	Inspected
Instance Condition	3- Fair
Deficiency	No deficiencies recorded
Hood Exhaust Ductwork	
Instance on 1st Floor	Inspected
Instance Condition	3- Fair
Deficiency	No deficiencies recorded
Hood Exhaust Fan	
Instance on 1st Floor	Inspected
Instance Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
Hood Fire Suppression System	
Instance on 1st Floor	Does not exist
Hot Water Temperature Booster	
Instance on 1st Floor	Does not exist
Kitchen Sink	
Instance on 1st Floor	Inspected
Instance Condition	3- Fair
Deficiency	No deficiencies recorded
MDF Room	
Instance on Room 300	Inspected
Dedicated A/C Equipment	
Instance on Room 300	Inspected
Instance Condition	2- Between Good and Fair
Deficiency	No deficiencies recorded
SCIENCE DEMO ROOM	
	Does not exist
SCIENCE LAB	
	Does not exist
SCIENCE PREP ROOM	
	Does not exist
SPRINKLERS, STANDPIPE, FIRE SYSTEM	
	Inspected
Dry Sprinkler Alarm Valve Assembly	Does not exist
Wet Sprinkler Alarm Valve Assembly	Does not exist
Fire Booster Pump Assembly	Does not exist
Roof Tank	Does not exist
Siamese Connection	Does not exist
Sprinkler Head	Inspected
Condition	3- Fair
Deficiency	DEFECTIVE/DETERIORATED
Deficiency Location/Instance	Basement Storage / Paint Room, Basement Supply Room, Multipurpose Room - Storage Room (painted, 9)
Deficiency Quantity	9
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 5
Purpose of Action	LEVEL 6
Violations	No violations recorded
Sprinkler Piping	
Condition	3- Fair
Deficiency	No deficiencies recorded
Standpipe System	
	Does not exist
Water Gong	
	Does not exist
SWIMMING POOL	
	Does not exist
VENTILATION	
	Inspected

NYC Department of Education
Building Condition Assessment Survey 2023-2024

Mechanical Inspection

X027

Question	Response
VENTILATION	
Is the building Mechanically ventilated?	Partial
Exhaust Fan	Inspected
Condition	3- Fair
Approximate Total # of Fans	1-25
Deficiency	No deficiencies recorded
Heating And Ventilating Unit	Under construction
Metal Ductwork	Under construction
Supply Fan	Does not exist
Unit Ventilator	Does not exist