Building Condition Assessment Survey 2023-2024

Mechanical Inspection X819

| | Asset: | P.S. 207 - BRONX, 3030 GODWIN TERRACE, BRONX, NY, 10463 | | |
|-----|---------------|---|--------------------|--------------------|
| | Inspection Id | Inspection Type | Time In | Last Edited |
| | 1910 | MECHANICAL | 2023-12-22 07:51AM | 2024-06-21 01:58PM |
| lss | set Data | | | |

| 1910 MECHANICAL | 2023-12-22 07:51AM 2024-06-21 01:5 | 8PM |
|--|---|-----|
| Asset Data | | |
| Question | Answer | |
| Have any Systems/Major Building Components been upgraded? | Systems: Steam Condensate Return Pumping System; Grease Traps | |
| | Years: 2023 | |
| | Systems: Sump Pump | |
| | Years: 2021 | |
| | Systems: Gas Fired Domestic Water Heater; Electric Pressure Booster System | |
| | Years: 2020 | |
| | Systems: Climate Control System - Temperature Control Zone Valves; Kitchen - Hood Fire Suppression System refurbished | |
| | Years: 2019 | |
| | Systems: Fixtures - Drinking Fountains | |
| | Years: 2016 | |
| Are there fuel tanks? | Yes | |
| Total # of above ground tanks | 0 | |
| Total capacity of all above ground tanks in gal. | 0 | |
| Total # of below ground tanks | 1 | |
| Total capacity of all below ground tanks in gal. | 7,500 | |
| Total # of water main service entries to the asset | 1 | |
| MERs/Fan Rooms Locations | Lower Roof - Fan Room | |
| Are there any spaces with Missing or Defective CO Detectors? | No | |
| | | |

Priority Condition

Are there any Painted/Obstructed Sprinkler Heads?

Are there any Emergency Stop Switches with Missing Hammers?

| Exist | Priority | Condition | Component | Location | Person(s) | Person(s) | Photo |
|------------|--------------------------------------|--|--------------|-------------|-----------------|-----------|-------|
| Last Year? | Category | Description | Affected | Description | Notified | Title | Image |
| Yes | Defective Boiler Safety Auxiliary | Defective Secondary Low Water Cut-off | Steam Boiler | Boiler Room | Jason Marano | Fireman | |

No

No components

| Inspection | |
|------------|--|
| | |

| Question | Response | |
|---|-------------------|--|
| Aechanical | | |
| AIR CONDITIONING | Inspected | |
| Chilled Water System | Does not exist | |
| Condenser Water Distribution: Piping, Pumps and Auxiliaries | Does not exist | |
| Cooling Coil in Ductwork | Does not exist | |
| Cooling Tower | Does not exist | |
| DX Split System | Does not exist | |
| Dry Cooler | Does not exist | |
| Packaged / Rooftop Unit | Inspected | |
| Instance | Lower Roof | |
| Instance Condition | 3- Fair | |
| Instance Quantity | 1 | |
| Instance Quantity Uom | EACH | |
| Manufacturer | American Standard | |
| EquipmentId | N/A | |
| Capacity/Size Quantity | 15 | |

Building Condition Assessment Survey 2023-2024

Mechanical Inspection X819

| nunicai Inspection | Λ019 |
|---|---|
| Question | Response |
| AIR CONDITIONING | |
| Packaged / Rooftop Unit | |
| Capacity/Size UOM | Tons |
| Source of Capacity/Size | Inspector Estimate |
| Installation Year | 2001 |
| Source of Installation Year | Inspector Estimate |
| Source of Heating | Electric |
| Refrigerant Type | R-22 |
| Deficiency | No deficiencies recorded |
| Packaged Terminal A/C | Does not exist |
| Refrigerant Leak Detection System | Does not exist |
| Refrigerant Piping | Does not exist |
| Return Fan | Does not exist |
| CENTRAL ACID WASTE NEUTRALIZING TANK | Does not exist |
| CLIMATE CONTROL SYSTEM | Inspected |
| BMS | Does not exist |
| Pneumatic System | Does not exist |
| Hybrid System | Does not exist |
| Electric System | Inspected |
| Instance | Throughout (Heat Timer System) |
| Instance Condition | 2- Between Good and Fair |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Building Area Covered by Operational System | 81-100% |
| | |
| Deficiency | No deficiencies recorded |
| COMPACTOR | Does not exist |
| CONVEYING | Does not exist |
| DOMESTIC WATER SYSTEM | Inspected |
| Domestic Cold Water System | Inspected |
| Gravity System | Does not exist |
| Pressure Booster System | Inspected |
| Electric Pressure Booster System | Inspected |
| Instance | Boiler Room |
| Instance Condition | 1- Good |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Manufacturer | Marathon |
| Manufacturer EquipmentId | N/A |
| Equipmenta Capacity/Size Quantity | 1 |
| Capacity/Size Quantity Capacity/Size UOM | Total # Pumps |
| Capacity/Size 2 Quantity | 10tai # 1 umps |
| Capacity/Size 2 UOM | Total Pumps HP |
| Source of Capacity/Size | Documented |
| Installation Year | 2020 |
| Source of Installation Year | Documented |
| Deficiency | No deficiencies recorded |
| Hydraulic/Pneumatic Booster System | Does not exist |
| Water Service | Inspected |
| Instance | Boiler Room |
| Instance Condition | 3- Fair |
| | |
| Instance Quantity | 1 FACH |
| Instance Quantity Uom | EACH |
| Deficiency | WATER MAIN:MISSING BACKFLOW PREVENTION DEVICE |
| Deficiency Location/Instance | Boiler Room |

| Mechanical Inspection | X819 |
|-----------------------|------|
| | |

| • | | |
|---|------------------------------|--|
| Question | Response | |
| DOMESTIC WATER SYSTEM | | |
| Domestic Cold Water System | | |
| Water Service | | |
| Deficiency Quantity | 1 | |
| Quantity Uom | EACH | |
| Potential Action | INSTALL | |
| Urgency of Action | PRIORITY 3 | |
| Purpose of Action | LEVEL 2 | |
| Violations | No violations recorded | |
| Domestic Hot Water System | Inspected | |
| Domestic Hot Water Remote Storage Tank | Does not exist | |
| Domestic Water Heat Exchanger | Does not exist | |
| Electric Domestic Water Heater | Does not exist | |
| Gas Fired Domestic Water Heater | Inspected | |
| Instance | Boiler Room | |
| Instance Condition | 1- Good | |
| Instance Quantity | 1 | |
| Instance Quantity Uom | EACH | |
| Manufacturer | Rheem / Ruud | |
| EquipmentId | N/A | |
| Capacity/Size Quantity | 80 | |
| Capacity/Size UOM | MBH Input | |
| Capacity/Size 2 Quantity | 100 | |
| Capacity/Size 2 UOM | Gallons | |
| Source of Capacity/Size | Documented | |
| Installation Year | 2020 | |
| Source of Installation Year | Documented | |
| Deficiency | No deficiencies recorded | |
| Oil Fired Domestic Water Heater | Does not exist | |
| Heat Pump Domestic Water Heater | Does not exist | |
| Domestic Water Distribution Piping | Inspected | |
| Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| DRAIN/WASTE/VENT AND STORM SYSTEM | Inspected | |
| Interior Storm Piping | Inspected | |
| Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Sewage/Waste/Vent Piping | Inspected | |
| Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Sewage Ejector Pump | Does not exist | |
| Sump Pump | Inspected | |
| Condition | 1- Good | |
| Deficiency | No deficiencies recorded | |
| | | |
| DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER) | Does not exist | |
| FIXTURES | Inspected | |
| Staff And Other | Inspected | |
| Janitor Sink | Inspected | |
| Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Lavatory/Sink | Inspected | |
| Condition | 3- Fair | |
| Deficiency | CLOGGED/LEAKING | |
| Deficiency Location/Instance | 1st Floor - Toilet Room 106A | |
| Deficiency Quantity | 1 | |

| Mechanical Inspection | X819 |
|-----------------------|------|
|-----------------------|------|

| peerren | |
|------------------------------|------------------------------|
| uestion | Response |
| FIXTURES | |
| Staff And Other | |
| Lavatory/Sink | |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Violations | No violations recorded |
| Toilet | Inspected |
| Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Urinal | Does not exist |
| Student | Inspected |
| Drinking Fountain | Inspected |
| Condition | 1- Good |
| Deficiency | No deficiencies recorded |
| Lavatory/Sink | Inspected |
| Condition | 3- Fair |
| | |
| Deficiency | No deficiencies recorded |
| Locker Room Shower | Does not exist |
| Sink And Fountain Combo Unit | Does not exist |
| Toilet | Inspected |
| Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Urinal | Inspected |
| Condition | 3- Fair |
| Deficiency | CRACKED/PHYSICAL DAMAGE |
| Deficiency Location/Instance | Boys Toilet Room 200 |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | REPLACE |
| Urgency of Action | PRIORITY 3 |
| Purpose of Action | LEVEL 2 |
| Violations | No violations recorded |
| GAS FIRED FURNACE | Does not exist |
| GAS SERVICE | Inspected |
| Gas Distribution Piping | Inspected |
| Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Gas Meter Room Exhaust Fan | Does not exist |
| Gas Meter Room Vent | Does not exist |
| Gas Pressure Booster | Does not exist |
| CO/Gas Leak Detection | Does not exist |
| HEATING | Inspected |
| Heating Coil In Ductwork | Does not exist |
| Hydronic Heating | Does not exist |
| Radiator/Convector/Fin Tube | Inspected |
| Condition | 3- Fair |
| Deficiency | RADIATOR/CONVECTOR:DEFECTIVE |
| Deficiency Location/Instance | 2nd Floor Stair "A" |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 3 |
| - · | |

Building Condition Assessment Survey 2023-2024

Mechanical Inspection X819

| nestion | Response | |
|--|--------------------------|--|
| HEATING | | |
| Radiator/Convector/Fin Tube | | |
| Violations | No violations recorded | |
| Steam Heating | Inspected | |
| F&T/Steam Drip Trap | Inspected | |
| Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| MER Steam and Condensate Piping | Does not exist | |
| Steam Condensate Return Piping | Inspected | |
| Condition | 3- Fair | |
| Deficiency | DEFECTIVE/LEAKS | |
| Deficiency Location/Instance | Boiler Room | |
| Deficiency Quantity | 10 | |
| Quantity Uom | L.F. | |
| Potential Action | REPLACE | |
| Urgency of Action | PRIORITY 3 | |
| Purpose of Action | LEVEL 2 | |
| Violations | No violations recorded | |
| Steam Condensate Return Pumping System | Inspected | |
| Condition | 1- Good | |
| Deficiency | No deficiencies recorded | |
| · · · · · · · · · · · · · · · · · · · | Inspected | |
| Steam Piping | | |
| Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Terminal Unit Thermostatic Trap | Inspected | |
| Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Steam supplied by External Sources | Does not exist | |
| Unit Heater/Cabinet Heater | Inspected | |
| Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| EATING PLANT | Inspected | |
| Instance on Basement | Inspected | |
| Is there a water meter on the boiler make-up water piping? | Yes | |
| Observed Operational? | No | |
| Burner Manufacturer | Industrial Combustion | |
| Burner Model | MMS-30 | |
| Burner Type | Oil | |
| Heating Plant Oil Number | 2 | |
| Boiler Auxiliaries | | |
| Instance on Basement | Inspected | |
| Boiler Auxiliary Piping | | |
| Instance on Basement | Inspected | |
| Instance Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Boiler Emergency Stop Switch | | |
| Instance on Basement | Inspected | |
| Instance Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Boiler Feedwater System | | |
| Instance on Basement | Does not exist | |
| Boiler Feedwater Treatment(Automatic) | 2 000 Hot Valor | |
| Instance on Basement | Does not exist | |
| Boiler Flue Exhaust | DOCS HOT CYIST | |

| hanical Inspection | | |
|---|--------------------------|--|
| Question | Response | |
| HEATING PLANT | | |
| Boiler Auxiliaries | | |
| Boiler Flue Exhaust | | |
| Instance on Basement | Inspected | |
| Instance Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Boiler Make-up Water Backflow Preventer | | |
| Instance on Basement | Does not exist | |
| Boiler Room Steam And Condensate Piping | | |
| Instance on Basement | Inspected | |
| Instance Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Boiler Safety Valve | | |
| Instance on Basement | Inspected | |
| Instance Condition | 3- Fair | |
| Deficiency | No deficiencies recorded | |
| Boiler System | | |
| Instance on Basement | Inspected | |
| Coal-fired Boiler | | |
| Instance on Basement | Does not exist | |
| Hot Water Boiler | | |
| Instance on Basement | Does not exist | |
| Modular Boiler | | |
| Instance on Basement | Does not exist | |
| Steam Boiler | | |
| Instance on Basement | Inspected | |
| Instance on Basement | Inspected | |

| Deficiency | No deficiencies recorded |
|--------------------------------|--|
| oiler System | |
| Instance on Basement | Inspected |
| Coal-fired Boiler | |
| Instance on Basement | Does not exist |
| Hot Water Boiler | |
| Instance on Basement | Does not exist |
| Modular Boiler | |
| Instance on Basement | Does not exist |
| Steam Boiler | |
| Instance on Basement | Inspected |
| Instance on Basement | Inspected |
| Instance | Boiler Room |
| Instance Condition | 3- Fair |
| Instance Quantity | 2,109 |
| Instance Quantity Uom | MBH NET |
| Cast Iron Boiler? | No |
| Manufacturer | Phoenix Energy |
| EquipmentId | N/A |
| Capacity/Size Quantity | 2800 |
| Capacity/Size UOM | Lbs/Hr steam |
| Source of Capacity/Size | Documented |
| Installation Year | 2000 |
| Source of Installation Year | Documented |
| Deficiency | DEFECTIVE SAFETY AUXILIARY: LOW-WATER CUT-OFF, WATER COLUMN ASSEMBLY |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Potential Action | MAINTENANCE |
| Urgency of Action | PRIORITY 5 |
| Purpose of Action | LEVEL 6 |
| Violations | No violations recorded |
| uel System | |
| Instance on Basement | Inspected |
| Boiler Fresh Air Louver/Damper | |
| Instance on Basement | Inspected |
| Instance Condition | 3- Fair |
| Type | Fixed Louver |
| Deficiency | No deficiencies recorded |
| Burner/Burner Control Panel | |
| ners Version 2.0 (P) | Page 6 of 8 Print Date: 8/8/20 |

| Mechanical Inspection | X819 |
|-----------------------|----------|
| Question | Response |

| Question | Response |
|-----------------------------------|--------------------------|
| HEATING PLANT | |
| Fuel System | |
| Burner/Burner Control Panel | |
| Instance on Basement | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Fuel Oil Storage/Supply System | |
| Instance on Basement | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Gas Trains And Vent At The Boiler | |
| Instance on Basement | Does not exist |
| Enclosed IDF Room | Inspected |
| Instance on Room B5 | Inspected |
| Dedicated A/C Equipment | |
| Instance on Room B5 | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| KITCHEN | Inspected |
| Instance on 1st Floor | Inspected |
| CO Detector | <u>F</u> |
| Instance on 1st Floor | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Gas System | |
| Instance on 1st Floor | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Grease Trap | |
| Instance on 1st Floor | Inspected |
| Instance Condition | 1- Good |
| Deficiency | No deficiencies recorded |
| Hood | |
| Instance on 1st Floor | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Hood Exhaust Ductwork | |
| Instance on 1st Floor | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Hood Exhaust Fan | |
| Instance on 1st Floor | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| Hood Fire Suppression System | |
| Instance on 1st Floor | Inspected |
| Instance Condition | 2- Between Good and Fair |
| Deficiency | No deficiencies recorded |
| Hot Water Temperature Booster | |
| Instance on 1st Floor | Does not exist |
| Kitchen Sink | |
| Instance on 1st Floor | Inspected |
| Instance Condition | 3- Fair |
| Deficiency | No deficiencies recorded |
| | |

Building Condition Assessment Survey 2023-2024

Mechanical Inspection X819

| uestion | Response | |
|---|--------------------------|--|
| MDF Room | Inspected | |
| Instance on Room 302 | Inspected | |
| Dedicated A/C Equipment | | |
| Instance on Room 302 | Inspected | |
| Instance Condition | 3- Fair | |
| Deficiency | DEFECTIVE | |
| Deficiency Location/Instance | Room 302 | |
| Deficiency Quantity | 2 | |
| Quantity Uom | EACH | |
| Potential Action | MAINTENANCE | |
| Urgency of Action | PRIORITY 3 | |
| Purpose of Action | LEVEL 2 | |
| Violations | No violations recorded | |
| SCIENCE DEMO ROOM | Does not exist | |
| SCIENCE LAB | Does not exist | |
| SCIENCE PREP ROOM | Does not exist | |
| SPRINKLERS, STANDPIPE, FIRE SYSTEM | Does not exist | |
| SWIMMING POOL | Does not exist | |
| VENTILATION | Inspected | |
| Is the building Mechanically ventilated? | Partial | |
| Exhaust Fan | Inspected | |
| Condition | 3- Fair | |
| Approximate Total # of Fans | 1-25 | |
| Deficiency | No deficiencies recorded | |
| Heating And Ventilating Unit | Does not exist | |
| Metal Ductwork | Inspected | |
| Condition | 3- Fair | |
| Are there any uninsulated ductwork by design in Mechanical rooms? | No | |
| Are there chain operated dampers? | No | |
| Deficiency | No deficiencies recorded | |
| Supply Fan | Does not exist | |
| Unit Ventilator | Does not exist | |