Building Condition Assessment Survey 2023 - 2024

Architectural Inspection K986

Asset: DIV. OF INSTR. & INFO. TECHK, 335 ADAMS STREET, New York, 11201			
Inspection Id	Inspection Type	Time In	Last Edited
SA : K986	Architectural - Senior	2024-04-12 8:36 AM	2024-04-24 2:19 PM
AA : K986	Architectural - Associate	2024-04-12 7:33 AM	2024-04-23 2:47 PM

Asset Data

Custodian

Facade Photo

Fireman

Question	Answer
Was the building fully accessible for inspection	Yes
Building Square Footage	88,846
Comments on the Area (for Athletic Field, Playing Surfaces, Leased Spaces)	1,420,558 SF Total Building (88,846 SF Leased)
Comments on the Stories (Floors) plus Basements	32+B+SB
Comments on the Number of Classrooms	0
Comments on the Year Built	1998
Student Population	0
Staff Population	615
Weather	Fair
Principal(s) Information	

Principal Name Kyndell Reid (Supervisory Attorney)

Organization Office of Safety & Youth Development - Brooklyn

Did you meet with this Principal? No

Did this Principal provide feedback? Yes

Summary of Principal's Feedback Director of Suspension Kate Petrycki spoke on behalf of the Supervisory Attorney and had no comments regarding the physical condition of the building at this time.

Principal Name Hillary Matthew (Facility Manager)

Organization Division of Instructional & Information Technology - Brooklyn

Did you meet with this Principal? Yes

Did this Principal provide feedback? Yes

Summary of Principal's Feedback

The Facility Manager had no comments regarding the physical condition of the building at this time.

Was not present
Was not present



Adams Street - Northeast View

Building Condition Assessment Survey 2023 - 2024

Architectural Inspection K986

Main Entrance Photo



Facade A - Adams Street

Roof Photo	Nil
Have any Systems/Major Building Components been upgraded?	No
Have there been any Building Additions?	No
Tandem Schools?	No
Leased Space?	Yes
Year Leased	2011
Inspection	Partial Inspection

Priority	Condition
----------	-----------

Priority	Priority	Condition	Component	Location	Person(s)	Person(s) Title	PhotoImage
Condition Exist	Category	Description	Affected	Description	Notified		
Last Year?							

No condition recorded

Structural Engineer Required

Structural	Condition	Component	Location	Person(s)	Person(s) Title	PhotoImage
Condition Type	Description	Affected	Description	Notified		

No condition recorded

Programmatic Accessibility

Programmatic Accessibility Status Question	Response
Is the primary or secondary entrance on an accessible route?	Yes
Is the building a multi-story building?	Yes
Are all floors of the building accessible through compliant means?	Yes
Accessible classrooms exists on each floor?	Yes
Boys and Girls or Unisex accessible toilets exist on at least every other floor?	Yes
If the following spaces exist, are they ALL accessible? Art Room, Auditorium, Cafeteria, Computer, Gymnasiums, Library, Multipurpose Room, Science Labs	Yes

Physical Breakdown Structure	Exists	Required	Complies	Deficiency	Assistive	Fire
					Listening	Alarm
					System	Strobe
PROGRAMMATIC ACCESSIBILITY						
Exterior Doutes						

Ext

sterior Routes			
Exterior Entrances & Exits			Yes
Exterior H/C Lifts	No	No	
Exterior Ramps and Railings	No	No	
Exterior Ramps and Railings	No	No	

Building Condition Assessment Survey 2023 - 2024

K986

Physical Breakdown Structure **Exists** Deficiency Assistive Fire Required Complies Listening Alarm System Strobe **Interior Routes** Corridor and Lobby H/C Lifts No No **Interior Corridor Doors and Hardware** Yes Yes Yes **Interior Corridors and Lobbies Interior Elevators** Yes Yes Yes **Interior Lobby Doors and Hardware Interior Ramps** No Rooms & Spaces **Art Rooms** No Auditorium No Cafeteria No

Yes

Building Template

Architectural Inspection

Classrooms

Gymnasium

Main Office

Nurse's Room

Science Lab

Library

Pool

Computer Rooms

Multi-purpose Room

Toilet Rooms (Boys)

Toilet Rooms (Girls)

Toilet Rooms (Staff)

5th, 6th, 28th, 29th Floors

Jay Street

C

C

TFLOOR HOTEL B

TFLOOR 5, 6, 28
AND 29 ARE
LEASED BY D.O.E.

D

NOWNTYM
A
Main & HC
Entrance

Adams Street

Yes

Inspection

Question	Response
Architectural	

itectural Inspection		
estion	Response	
EXTERIOR	Inspected	
AREAWAY	Not Required	
AWNINGS AND CANOPIES	Does not Exist	
CHIMNEY	Not Required	
COPING	Not Required	
CORNICE	Does not Exist	
DOORS	Inspected	
DOORS AND FRAMES	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
DOOR HARDWARE	Inspected	
Condition	3 - Fair	
Deficiency	No deficiencies recorded	
LINTELS	Does not Exist	
TRANSOM/SIDE LIGHT	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
EXTERIOR WALLS	Inspected	
Material Type(s)	Steel, Masonry	
Replacement Quantity	14,000	
Replacement Uom	S.F.	
Instance on All Facades	Inspected	
Instance Condition	2 - Between Good and Fair	
Instance Quantity	14,000	
Instance Quantity Uom	S.F.	
Deficiency	No deficiencies recorded	
EXTERIOR SOFFITS	Not Required	
LOADING DOCK	Not Required	
LOUVER	Inspected	
Condition	2 - Between Good and Fair	
Deficiency	No deficiencies recorded	
PARAPETS	Not Required	
PLAZA DECK	Not Required	
ROOF	Not Required	
STAIRS/RAMPS: EXTERIOR	Does not Exist	
WINDOWS	Inspected	
Replacement Quantity	5,000	
Replacement Uom	S.F.	
EXTERIOR GUARDS	Does not Exist	
LINTELS	Does not Exist	
WINDOWS Material Type(s)	Inspected Aluminum	
Material Type(s)		
Instance on Aluminum - Other: All Facades	Inspected	
Instance Condition	3 - Fair	
Instance Quantity	5,000	
Instance Quantity Uom	S.F.	
Are these windows insulated	Yes	

uestion	Response
EXTERIOR	Inspected
WINDOWS	Inspected
WINDOWS	
Source of Installation	Custodial Staff
Deficiency	No deficiencies recorded
INTERIOR	Inspected
POOLS	Does not Exist
STRUCTURAL	Inspected
COLUMNS/BEAMS/BEARING WALLS	Inspected
Condition	2 - Between Good and Fair
Deficiency	STEEL COLUMNS/BEAMS: DETERIORATED/MISSING SPRA ON FIREPROOFING
Deficiency Location/Instance	6th Floor - Room E6-S
Deficiency Quantity	10
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 5
Violations	6th Floor - Room E6-S No violations recorded.
FLOOR STRUCTURE	Inspected
Condition	3 - Fair
Deficiency	METAL DECK AND CONCRETE: DETERIORATED
Deficiency Location/Instance	5th Floor - Room F5-S, 28th, 29th Floor - Fan Rooms
Deficiency Quantity	40
Quantity Uom	S.F.
Potential Action	REPAIR
Potential Action Urgency of Action	REPAIR PRIORITY 3
Potential Action	REPAIR PRIORITY 3 LEVEL 5
Potential Action Urgency of Action Purpose of Action	REPAIR PRIORITY 3

stion	Response
TERIOR	Inspected
STRUCTURAL	Inspected
ROOF STRUCTURE	Not Required
VAULTS-BUNKERS	Does not Exist
AUDITORIUM	Does not Exist
CAFETERIA	Does not Exist
CLASSROOMS/CORRIDORS/ADMIN SPACES	Inspected
Ceiling	Inspected
Condition	2 - Between Good and Fair
Deficiency	GYPSUM BOARD: DAMAGED/DETERIORATED
Deficiency Location/Instance	Main Entrance - 28th Floor, Corridor near Pantry, by Room M203 - 28th Floor, by Men Toilet Room - 28th Floor
Deficiency Quantity	90
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	EE LEE 2
	Main Entrance - 28th Floor
Violations	No violations recorded.
Deficiency	ACOUSTIC TILES: DAMAGED/MISSING
Deficiency Location/Instance	Corridor near Rooms 517, 516, Pantry Room - 28th Floor, Room 29 Lounge Room - 6th Floor and others
Deficiency Quantity	80
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	EIN
	Corridor near Room 517
Violations	No violations recorded.

Door(s)	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded

estion	Response
NTERIOR	•
CLASSROOMS/CORRIDORS/ADMIN SPACES	
Floor Finish	Inspected
Condition	2 - Between Good and Fair
Deficiency	SHEET VINYL: BROKEN/DETERIORATED
Deficiency Location/Instance	Room M200 - 28th Floor, Corridor near Fan Room - 28th Floor, by Women Toilet Room - 28th Floor
Deficiency Quantity	30
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Violations	Corridor near Fan Room - 28th Floor No violations recorded.
VIOIATIONS	No violations recorded.
Deficiency	VINYL TILES: DETERIORATED SUBSTRATE
Deficiency Location/Instance	Room near Waiting Room - 6th Floor
Deficiency Quantity	50
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	Room near Waiting Room - 6th Floor
Violations	No violations recorded.
Walls	Inspected
Condition	2 - Between Good and Fair
Deficiency	GYPSUM BOARD: DETERIORATED
Deficiency Location/Instance	Room 517, Corridor near Rooms 506, 517, 518, by Windows - 6th Floor and others
Deficiency Quantity	200
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2

Building Condition Assessment Survey 2023 - 2024

Architectural Inspection K986

Question Response INTERIOR

CLASSROOMS/CORRIDORS/ADMIN SPACES

Walls

Deficiency Photo1

Deficiency Quantity



Corridor by Windows - 6th Floor

	Corridor by Windows - 6th Floor
Violations	No violations recorded.
Specialties	Does not Exist
GYMNASIUM	Does not Exist
INTERIOR DOOR HARDWARE	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
INTERIOR GUARDS	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
KITCHEN	Does not Exist
LIBRARY	Does not Exist
LOCKER ROOM	Does not Exist
MULTI-PURPOSE ROOM	Does not Exist
SCIENCE DEMO ROOM	Does not Exist
SCIENCE LAB	Does not Exist
SCIENCE PREP ROOM	Does not Exist
SHOWER ROOM	Does not Exist
STAIRS/RAMPS: INTERIOR	Inspected
Do Letter Stair Signs Exist?	Yes
Ceiling	Not Required
Door(s)	Does not Exist
Partition	Does not Exist
Railings	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Stairs and Landings	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Walls	Not Required
TOILET ROOMS - STAFF	Inspected
Ceiling	Inspected
Condition	5 - Poor
Deficiency	ACOUSTIC TILES: DAMAGED/MISSING
Deficiency Location/Instance	Women Toilet Room - 5th, 6th Floor, Men Toilet Room - 5th, 6th, 28th Floor and others

140

estion	Response
NTERIOR	
TOILET ROOMS - STAFF	
Ceiling	
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	
	Women Toilet Room - 5th Floor
Violations	No violations recorded.
Door(s)	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Floor Finish	Inspected
Condition	2 - Between Good and Fair
Deficiency	No deficiencies recorded
Stalls	Inspected
Condition	5 - Poor
Deficiency	RUST - MAJOR
Deficiency Location/Instance	Men Toilet Room - 5th Floor, Women Toilet Room - 6th Floor
Deficiency Quantity	2
Quantity Uom	EACH
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	Mon Toil of Page 5th Flagge
Violetions	Men Toilet Room - 5th Floor
Violations	No violations recorded.
Walls	Inspected
Condition	2 - Between Good and Fair
Deficiency	GYPSUM BOARD: DETERIORATED
Deficiency Location/Instance Deficiency Quantity	Women Toilet Room - 5th Floor 10

Building Condition Assessment Survey 2023 - 2024

hitectural Inspection uestion	Response
	Response
INTERIOR TOILET ROOMS - STAFF	
Walls	
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	LEVEL 2
	Women Toilet Room - 5th Floor
Violations	No violations recorded.
Deficiency	CERAMIC TILE: BROKEN/ MISSING
Deficiency Location/Instance	Women Toilet Room - 5th, 6th Floor
Deficiency Quantity	20
Quantity Uom	S.F.
Potential Action	REPLACE
Urgency of Action	PRIORITY 3
Purpose of Action	LEVEL 2
Deficiency Photo1	
	Women Toilet Room - 5th Floor
Violations	No violations recorded.
TOILET ROOMS - STUDENTS	Does not Exist
LIFE SAFETY	Inspected
F.D. HOLDING AREA	Does not Exist
STEEL STAIRS	Does not Exist
SITE	Does not Exist

Does not Exist

ARTWORK