Building Condition Assessment Survey 2023 - 2024

Electrical Inspection

Pendant Mounted

Instance on 1st Floor

| Inspection I | d Inspection | Гуре | | | | Time In | | Last Edited |
|---|---|--------------------------|-------------------------|--|-----------------------|-------------------|---------------------|------------------------------|
| EE : Q02 | 28 Electrical | | | | | 2024-03- | -18 8:00 AM | 2024-04-03 9:27 A |
| sset Data | | | | | | | | |
| Question | | | | | Answer | | | |
| Type of Servi | ce | | | | Below Gro | und | | |
| Does Interacti | ive Whiteboard (I | WB) Exist? | | | Yes | | | |
| | ation in Electrical | | | | Yes | | | |
| Have any Sys | tems/Major Build | ing Components | been upgraded? | | Yes | | | |
| | | | | | Systems: | Motor Controlle | r (Variable Frequ | uency Drive) |
| | | | | | Years: | 2023 | 1. 1. · · · · · · · | |
| | | | | | Systems: | Panel), LAN, Re | | arm System (Main y Lights |
| | | | | | Years: | 2022 | | |
| | | | | | Systems: | All Other Electri | cal Systems and | Components |
| DEDIGATE | DUTEDGOM | | | | Years: | 2002 | | |
| Question | D INTERCOMS | IN FIKE KESC | UE AKEAS | | Response | | | |
| Are there any | V Life Rescue Ass ng Rooms in your | | re Rescue Areas, | | Yes | | | |
| - | ated intercoms av | · · · · · | hese spaces for use | | Yes | | | |
| | l dedicated interco | oms operational? | | | Yes | | | |
| riority Conditi | ion | | | | | | | |
| Priority Condition Exist Last Year? | Priority Category | Condition Description | Component Affected | Location Description | Person(s) Notified | Person(s) Title | Status | PhotoImage |
| No | Water Leaks onto Electrical Equipment | N/A | Lighting Fixture | Cafeteria, Toilet Room 209A, Rooms (214, 220) | Royston Souvenir | Fireman | Sent to DSF | |
| Yes | Water Penetration in Electrical Room | N/A | Electrical Equipment | Electrical Room | Royston Souvenir | Fireman | Sent to DSF | |
| nspection | | | | | | | | |
| Question | | | | | Respons | se | | |
| Electrical | | | | | | | | |
| AUDITORIU | JM | | | | Does not | t Exist | | |
| CAFETERIA | Δ | | | | Inspected | d | | |
| | tance on 1st Floor | r | | | Inspected | | | |
| Lighting | | | | | Inspected | | | |
| | tance on 1st Floor | r | | | Inspected | | | |
| | Fixture - Fluore | | | | mspecter | | | |
| | tance on 1st Floor | | | | Does not | Exist | | |
| | Fixture - HID | | | | | | | |
| | tance on 1st Floor | r | | | Does not | Exist | | |
| | Fixture - Incand | | | | 2005 110 | | | |
| <u> </u> | tance on 1st Floor | | | | Does not | Friet | | |
| | | | | | Does not | | | |
| | Fixture - LED | | | | | 1 | | |
| Ins | tance on 1st Floor | r | | | Inspected | 1 | | |

Does not Exist

Does not Exist

| trical Inspection | D. | Q |
|---|---------------------------|---|
| uestion | Response | |
| CAFETERIA | | |
| Lighting | | |
| Lighting Fixture - LED | | |
| Surface Mounted | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| Recessed Mounted | Inspected | |
| Instance on 1st Floor | Inspected | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| Local Sound System | Inspected | |
| Instance on 1st Floor | Inspected | |
| Installation Year | 2002 | |
| Source of Installation | Documented | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Projection System | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| Theater Lighting System | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| CLASSROOM/CORRIDOR/ADMINISTRATIVE SPACE | Inspected | |
| Lighting | Inspected | |
| Does a Chandelier exist? | No | |
| Lighting Fixture - Fluorescent | Does not Exist | |
| Lighting Fixture - HID | Does not Exist | |
| Lighting Fixture - Incandescent | Does not Exist | |
| Lighting Fixture - LED | Inspected | |
| Pendant Mounted | Inspected | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| Surface Mounted | Inspected | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| Recessed Mounted | Inspected | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| COMPUTER LAB | Does not Exist | |
| GYMNASIUM | Does not Exist | |
| | | |
| KITCHEN | Inspected | |
| Instance on 1st Floor | Inspected | |
| Lighting | Inspected | |
| Instance on 1st Floor | Inspected | |
| Lighting Fixture - Fluorescent | | |
| Instance on 1st Floor | Does not Exist | |
| Lighting Fixture - HID | | |
| Instance on 1st Floor | Does not Exist | |
| Lighting Fixture - Incandescent | | |
| Instance on 1st Floor | Does not Exist | |
| Lighting Fixture - LED | | |

| trical Inspection | _ | |
|---|---------------------------|--|
| uestion | Response | |
| KITCHEN | | |
| Lighting | | |
| Lighting Fixture - LED | | |
| Pendant Mounted | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| Surface Mounted | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| Recessed Mounted | Inspected | |
| Instance on 1st Floor | Inspected | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| LIBRARY | Inspected | |
| Instance on Room 121 | Inspected | |
| Lighting | Inspected | |
| Instance on Room 121 | Inspected | |
| Lighting Fixture - Fluorescent | | |
| Instance on Room 121 | Does not Exist | |
| Lighting Fixture - HID | | |
| Instance on Room 121 | Does not Exist | |
| Lighting Fixture - Incandescent | | |
| Instance on Room 121 | Does not Exist | |
| Lighting Fixture - LED | | |
| Instance on Room 121 | Inspected | |
| Pendant Mounted | Does not Exist | |
| Instance on Room 121 | Does not Exist | |
| Surface Mounted | Does not Exist | |
| Instance on Room 121 | Does not Exist | |
| Recessed Mounted | Inspected | |
| Instance on Room 121 | Inspected | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| Raceway With Receptacles | Does not Exist | |
| Instance on Room 121 | Does not Exist | |
| Projection System | Does not Exist | |
| Instance on Room 121 | Does not Exist | |
| LOCKER ROOM | Does not Exist | |
| | | |
| MULTIPURPOSE ROOM Instance on 1st Floor | Inspected | |
| | Inspected | |
| Lighting | Inspected | |
| Instance on 1st Floor | Inspected | |
| Lighting Fixture - Fluorescent | | |
| Instance on 1st Floor | Does not Exist | |
| Lighting Fixture - HID | | |
| Instance on 1st Floor | Does not Exist | |
| Lighting Fixture - Incandescent | | |
| Instance on 1st Floor | Does not Exist | |
| Lighting Fixture - LED | | |
| Instance on 1st Floor | Inspected | |
| Pendant Mounted | Does not Exist | |

Building Condition Assessment Survey 2023 - 2024

| | D | |
|---------------------------------|--|--|
| lestion | Response | |
| MULTIPURPOSE ROOM | | |
| Lighting | | |
| Lighting Fixture - LED | | |
| Pendant Mounted | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| Surface Mounted | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| Recessed Mounted | Inspected | |
| Instance on 1st Floor | Inspected | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| Local Sound System | Inspected | |
| Instance on 1st Floor | Inspected | |
| Installation Year | 2002 | |
| Source of Installation | Documented | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Projection System | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| Theater Lighting System | Does not Exist | |
| Instance on 1st Floor | Does not Exist | |
| CIENCE DEMO ROOM | Does not Exist | |
| CIENCE LAB | Does not Exist | |
| CIENCE PREP ROOM | Does not Exist | |
| WIMMING POOL | Does not Exist | |
| COILET ROOM - STAFF | Inspected | |
| Lighting | Inspected | |
| Lighting Fixture - Fluorescent | Does not Exist | |
| Lighting Fixture - HID | Does not Exist | |
| Lighting Fixture - Incandescent | Does not Exist | |
| Lighting Fixture - LED | Inspected | |
| Pendant Mounted | Does not Exist | |
| Surface Mounted | Does not Exist | |
| Recessed Mounted | | |
| Condition | Inspected 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| COLLET ROOM - STUDENT | Inspected | |
| Lighting | Inspected | |
| | | |
| Lighting Fixture - Fluorescent | Does not Exist | |
| Lighting Fixture - HID | Does not Exist | |
| Lighting Fixture - Incandescent | Does not Exist | |
| Lighting Fixture - LED | Inspected | |
| Pendant Mounted | Does not Exist | |
| Surface Mounted | Does not Exist | |
| Recessed Mounted | Inspected | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |

(P)

| iestion | | Response | |
|----------|-------------------------------|---|--|
| AUXILIA | ARY SIGNAL/BELL SYSTEM | Inspected | |
| Replace | ement Quantity | 39,000 | |
| Replace | ement Uom | S.F. | |
| Conditio | on | 3 - Fair | |
| | Deficiency | No deficiencies recorded | |
| EMERGI | ENCY DC STANDBY BATTERY POWER | Does not Exist | |
| EMERGI | ENCY GENERATOR SET | Inspected | |
| Automa | atic Transfer Switch (ATS) | Inspected | |
| | Instance | Fire Pump Room B04 | |
| | Instance Condition | 3 - Fair | |
| | Instance Quantity | 1 | |
| | Instance Quantity Uom | EACH | |
| | Instance Manufacturer | Master Control Systems | |
| | Equipment | Automatic Transfer Switch | |
| | Capacity/Size Quantity | 20 | |
| | Capacity/Size UOM | HP | |
| | Source of Capacity/Size | Nameplate | |
| | Installation Year | 2002 | |
| | Source of Installation | Documented | |
| | Deficiency | No deficiencies recorded | |
| | Instance | Penthouse - ATS Room | |
| | Instance Condition | 3 - Fair | |
| | Instance Quantity | 1 | |
| | Instance Quantity Uom | EACH | |
| | Instance Manufacturer | ASCO | |
| | Equipment | N/A | |
| | Capacity/Size Quantity | 800 | |
| | Capacity/Size UOM | Amps | |
| | Source of Capacity/Size | Nameplate | |
| | Installation Year | 2002 | |
| | Source of Installation | Documented No deficiencies recorded | |
| | Deficiency Instance | Penthouse - ATS Room | |
| | Instance Condition | 3 - Fair | |
| | Instance Quantity | 1 | |
| | Instance Quantity Uom | EACH | |
| | Instance Quality Com | ASCO | |
| | Equipment | ATS-2, Fire Alarm Automatic Transfer Switch | |
| | Capacity/Size Quantity | 30 | |
| | Capacity/Size UOM | Amps | |
| | Source of Capacity/Size | Nameplate | |
| | Installation Year | 2002 | |
| | Source of Installation | Documented | |
| | Deficiency | No deficiencies recorded | |
| | 7 Charger | Inspected | |
| J | Instance | Roof - Outdoor Generator Enclosure | |
| | Instance Condition | 3 - Fair | |
| | Instance Quantity | 1 | |

Building Condition Assessment Survey 2023 - 2024

Electrical Inspection

| stion | | Response | |
|-----------|-----------------------------|------------------------------------|---|
| MERGEN | NCY GENERATOR SET | | |
| Battery (| Charger | | |
| | instance Manufacturer | Charles Industries | |
| | Equipment | Battery Charger | |
| | Capacity/Size Quantity | 10 | |
| | Capacity/Size UOM | AmpsDC | |
| | Capacity/Size2 Quantity | 24 | |
| C | Capacity/Size2 UOM | VDC | |
| | Source of Capacity/Size | Nameplate | |
| I | installation Year | 2002 | |
| | Source of Installation | Documented | |
| | Deficiency | No deficiencies recorded | |
| | ey Distribution Board | Inspected | |
| | Number of Spares | 5 | |
| - | Disconnect Switch Type | Inspected | |
| | nstance | Penthouse - ATS Room | |
| | nstance Condition | 3 - Fair | |
| | instance Quantity | 1 | - |
| | Instance Quantity Uom | EACH | |
| _ | instance Manufacturer | Square D | |
| | Equipment | EDP | |
| | Capacity/Size Quantity | 800 | |
| | Capacity/Size UOM | Amps Total | |
| | Capacity/Size2 Quantity | 1 | |
| | Capacity/Size2 UOM | Section(S) | |
| | Source of Capacity/Size | Nameplate | |
| I | installation Year | 2002 | |
| _ | Source of Installation | Documented | |
| | Deficiency | No deficiencies recorded | |
| Moldee | d Case Circuit Breaker Type | Does not Exist | |
| Diesel _ | | Inspected | |
| | nstance | Roof - Outdoor Generator Enclosure | |
| _ | Instance Condition | 3 - Fair | |
| | instance Quantity | 1 | |
| I | Instance Quantity Uom | EACH | |
| | instance Manufacturer | Caterpillar | |
| | Equipment | Emergency Generator | |
| | Capacity/Size Quantity | 288 | |
| | Capacity/Size UOM | KVA | |
| | Capacity/Size2 Quantity | 230 | |
| | Capacity/Size2 UOM | KW | |
| | Capacity/Size3Quantity | 800 | |
| C | Capacity/Size3 UOM | Amps | |
| S | Source of Capacity/Size | Nameplate | |
| I | nstallation Year | 2002 | |
| S | Source of Installation | Documented | |
| Ī | Deficiency | No deficiencies recorded | |
| Natural (| Gas | Does not Exist | |

| lestion | Response | |
|---------------------------------|--------------------------|--|
| EMERGENCY LIGHTING | Inspected | |
| Battery Pack | Does not Exist | |
| Non Battery Pack | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| EXIT LIGHT | Inspected | |
| Battery Pack | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Non Battery Pack | Does not Exist | |
| EXIT/EMERGENCY LIGHT | Does not Exist | |
| FIRE ALARM SYSTEM | Inspected | |
| Replacement Quantity | 39,000 | |
| Replacement Uom | S.F. | |
| Bell/Horn | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Strobe | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Manual Pull Station | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Fan Shutdown Control | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Duct Smoke Detector | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Area Smoke Detector | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| CO Detector | Does not Exist | |
| Heat Detector | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Elevator Recall | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Magnetic Door Holder/Contactor | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Fused Cutout Panel | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Fire Alarm Digital Communicator | Inspected | |
| Instance | Fire Pump Room B04 | |
| Instance Condition | 3 - Fair | |
| Instance Quantity | 1 | |
| Instance Quantity Uom | EACH | |

| estion | Response |
|---------------------------------------|--|
| IRE ALARM SYSTEM | |
| Fire Alarm Digital Communicator | |
| Instance Manufacturer | Ademco |
| Equipment | Fire Alarm Communicator |
| Installation Year | 2002 |
| Source of Installation | Documented |
| Deficiency | No deficiencies recorded |
| Main Panel | Inspected |
| Bell At Panel | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Fire Alarm Control Panel (Electronic) | Inspected |
| Instance | Main Entrance Lobby |
| Instance Condition | 1 - Good |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Instance Manufacturer | Fire Control Instruments |
| Equipment | N/A |
| Model | 7200 Series |
| Installation Year | 2022 |
| Source of Installation | Custodial Staff |
| Deficiency | No deficiencies recorded |
| Fire Alarm Control Panel (Standard) | Does not Exist |
| Sub-Panel | |
| | Inspected Does not Exist |
| Bell At Panel | |
| Fire Alarm Control Panel (Electronic) | Inspected |
| Instance | Electrical Room |
| Instance Condition | 3 - Fair |
| Instance Quantity | 1 |
| Instance Quantity Uom | EACH |
| Instance Manufacturer | Fire Control Instruments |
| Equipment | Notification Fire Alarm Terminal Cabinet |
| Model | N/A |
| Installation Year | 2002 |
| Source of Installation | Documented |
| Deficiency | No deficiencies recorded |
| Fire Alarm Control Panel (Standard) | Does not Exist |
| Remote Annunciator | Inspected |
| Display Monitor | Does not Exist |
| Panel | Inspected |
| Condition | 3 - Fair |
| Deficiency | No deficiencies recorded |
| Printer | Inspected |
| Condition | 5 - Poor |
| Deficiency | PRINTER NOT OPERATIONAL |
| Deficiency Location/Instance | Custodian's Office |
| Deficiency Quantity | 1 |
| Quantity Uom | EACH |
| Quantity Uom Potential Action | EACH REPLACE |

Building Condition Assessment Survey 2023 - 2024

| FIRE ALARM SYSTEM | | |
|------------------------------------|--------------------------|--|
| Remote Annunciator | | |
| Printer | Inspected | |
| Urgency of Action | PRIORITY 5 | |
| Purpose of Action | LEVEL 2 | |
| Deficiency Photo1 | No photo recorded | |
| Violations | No violations recorded. | |
| Punch Register | Does not Exist | |
| Sprinkler Flow/Air Pressure Switch | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Tamper Flow Switch/Chain | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| GROUNDING SYSTEM | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| INTERCOM SYSTEM | Inspected | |
| Elevator | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Holding Area | Does not Exist | |
| LAN | Inspected | |
| Local Distribution Frame (I/LDF) | Inspected | |
| Condition | 1 - Good | |
| Deficiency | No deficiencies recorded | |
| Main Equipment Rack (MDF) | Inspected | |
| Condition | 1 - Good | |
| Deficiency | No deficiencies recorded | |
| LIGHTNING PROTECTION | Does not Exist | |
| MOTOR CONTROLLER | Inspected | |
| Motor Control Center | Does not Exist | |
| Motor Starter/Contactor | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Variable Frequency Drive | Inspected | |
| Condition | 1 - Good | |
| Deficiency | No deficiencies recorded | |
| PANEL BOARD | Inspected | |
| Fused Disconnect Switch Type | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Fused Knife Switch Type | Does not Exist | |
| Fused Toggle Switch Type | Does not Exist | |
| Molded Case Circuit Breaker Type | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| PUBLIC ADDRESS SYSTEM | Inspected | |
| Replacement Quantity | 39,000 | |

(P)

| uestion | Response | |
|----------------------------|--------------------------------------|--|
| PUBLIC ADDRESS SYSTEM | | |
| Replacement Uom | S.F. | |
| Instance | General Office | |
| Instance Condition | 3 - Fair | |
| Instance Quantity | 1 | |
| Instance Quantity Uom | EACH | |
| Model | Rauland Telecenter | |
| Installation Year | 2002 | |
| Source of Installation | Documented | |
| Deficiency | No deficiencies recorded | |
| SECURITY | Inspected | |
| IPDVS/CCTV System | Does not Exist | |
| Intrusion Alarm System | Inspected | |
| Replacement Quantity | 39,000 | |
| Replacement Uom | S.F. | |
| Central Control Panel | Inspected | |
| Instance | Custodian's Office | |
| Instance Condition | 3 - Fair | |
| Instance Quantity | 1 | |
| Instance Quantity Uom | EACH | |
| Model | Vista-128FB | |
| Installation Year | 2002 | |
| Source of Installation | Documented | |
| Deficiency | No deficiencies recorded | |
| Infrared Sensor | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Panic Switch | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Remote Annunciator | Inspected | |
| Condition | 3 - Fair No deficiencies recorded | |
| Deficiency Siren/Strobe | | |
| Condition | Inspected 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Lighting - Security | Inspected | |
| Replacement Uom | EACH | |
| Condition | 2 - Between Good and Fair | |
| Deficiency | No deficiencies recorded | |
| SERVICE SWITCH | Inspected | |
| Instance | Electrical Room | |
| Instance Condition | 3 - Fair | |
| Instance Quantity | 1 | |
| Instance Quantity Uom | EACH | |
| Instance Manufacturer | Square D | |
| Equipment | Fire Pump | |
| Capacity/Size Quantity | 600 | |
| Capacity/Size UOM | Amps | |

Building Condition Assessment Survey 2023 - 2024

| ctrical Inspection | | Q |
|----------------------------------|--------------------------|---|
| uestion | Response | |
| SERVICE SWITCH | | |
| Source of Capacity/Size | Nameplate | |
| Installation Year | 2002 | |
| Source of Installation | Documented | |
| Deficiency | No deficiencies recorded | |
| Instance | Electrical Room | |
| Instance Condition | 3 - Fair | |
| Instance Quantity | 1 | |
| Instance Quantity Uom | EACH | |
| Instance Manufacturer | Square D | |
| Equipment | Service Disconnect | |
| Capacity/Size Quantity | 3,000 | |
| Capacity/Size UOM | Amps | |
| Source of Capacity/Size | Nameplate | |
| Installation Year | 2002 | |
| Source of Installation | Documented | |
| Deficiency | No deficiencies recorded | |
| SWITCHBOARD | Inspected | |
| Number of Spares | 5 | |
| Fused Disconnect Switch Type | Inspected | |
| Instance | Electrical Room | |
| Instance Condition | 3 - Fair | |
| Instance Quantity | 1 | |
| Instance Quantity Uom | EACH | |
| Instance Manufacturer | Square D | |
| Equipment | N/A | |
| Capacity/Size Quantity | 3,000 | |
| Capacity/Size UOM | Amps Total | |
| Capacity/Size2 Quantity | 2 | |
| Capacity/Size2 UOM | Section(S) | |
| Source of Capacity/Size | Nameplate | |
| Installation Year | 2002 | |
| Source of Installation | Documented | |
| Deficiency | No deficiencies recorded | |
| Fused Knife Switch Type | Does not Exist | |
| Molded Case Circuit Breaker Type | Does not Exist | |
| TELEPHONE SYSTEM | Inspected | |
| PBX/Intercom | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |
| Standard | Inspected | |
| Condition | 3 - Fair | |
| Deficiency | No deficiencies recorded | |