

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

**Asset:** P.S. 134 - BRONX, 1330 BRISTOW STREET, BRONX, NY, 10459

| Inspection Id | Inspection Type | Time In            | Last Edited        |
|---------------|-----------------|--------------------|--------------------|
| 4590          | ELECTRICAL      | 2024-04-08 08:04AM | 2024-05-21 11:37AM |

**Asset Data**

| Question  | Answer  |
|---|---|
| Have any Systems/Major Building Components been upgraded? | Systems: Partial Molded Case Circuit Breaker Panel Board<br>Years: 2023, 2021, 1991<br>Systems: Transformer, Partial Service Switch<br>Years: 2023<br>Systems: Local Sound Systems (Microphone Jacks Only), Partial Switchboard, Exit Lights<br>Years: 2021<br>Systems: Interior Lighting, Partial Motor Starters, Variable Frequency Drives<br>Years: 2014<br>Systems: Public Address System (Amplifier, Tuner)<br>Years: 2013<br>Systems: Telephone System<br>Years: 2009<br>Systems: Most Security Lights<br>Years: 2004, 2000<br>Systems: Emergency Light/Exit Light Panel<br>Years: 2000<br>Systems: Intrusion Alarm System (Central Control Panel)<br>Years: 1999 |
| Type of Service   | Below Ground  |
| Does Interactive Whiteboard (IWB) Exist?                  | Yes   |
| Water Penetration In Electrical Room?                     | No  |

**DEDICATED INTERCOMS IN FIRE RESCUE AREAS**

| Question  | Response |
|---|----------|
| Are there any Life Rescue Assistance Areas, Fire Rescue Areas, and/or Holding Rooms in your building? | No       |

**Priority Condition**

| Exist Last Year? | Priority Category             | Condition Description | Component Affected             | Location Description | Person(s) Notified | Person(s) Title | Photo Image    |
|------------------|-------------------------------|-----------------------|--------------------------------|----------------------|--------------------|-----------------|----------------|
| Yes              | Fire Alarm System - Defective | N/A                   | Fire Alarm System - Main Panel | Boiler Room          | Luis Clavel        | Fireman         | No Photo Taken |

**Inspection**

| Question                              | Response                 |
|---------------------------------------|--------------------------|
| <b>Electrical</b>                     |                          |
| <b>ATHLETIC FIELD</b>                 | Does not exist           |
| <b>AUDITORIUM</b>                     | Inspected                |
| Instance on Ground Floor              | Inspected                |
| <b>House Lighting</b>                 |                          |
| Instance on Ground Floor              | Inspected                |
| Does a Chandelier Exist?              | No                       |
| <b>Lighting Fixture - Fluorescent</b> |                          |
| Instance on Ground Floor              | Inspected                |
| <b>Pendant Mounted</b>                |                          |
| Instance on Ground Floor              | Does not exist           |
| <b>Surface Mounted</b>                |                          |
| Instance on Ground Floor              | Inspected                |
| Instance Condition                    | 2- Between Good and Fair |
| Deficiency                            | No deficiencies recorded |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                               | Response                            |
|--|-------------------------------------|
| <b>AUDITORIUM</b>                      |                                     |
| <b>House Lighting</b>                  |                                     |
| <b>Lighting Fixture - Fluorescent</b>  |                                     |
| <b>Recessed Mounted</b>                |                                     |
| Instance on Ground Floor               | Inspected                           |
| Instance Condition                     | 2- Between Good and Fair            |
| Deficiency                             | No deficiencies recorded            |
| <b>Lighting Fixture - HID</b>          |                                     |
| Instance on Ground Floor               | Does not exist                      |
| <b>Lighting Fixture - Incandescent</b> |                                     |
| Instance on Ground Floor               | Does not exist                      |
| <b>Lighting Fixture - LED</b>          |                                     |
| Instance on Ground Floor               | Inspected                           |
| <b>Pendant Mounted</b>                 |                                     |
| Instance on Ground Floor               | Does not exist                      |
| <b>Surface Mounted</b>                 |                                     |
| Instance on Ground Floor               | Does not exist                      |
| <b>Recessed Mounted</b>                |                                     |
| Instance on Ground Floor               | Inspected                           |
| Instance Condition                     | 2- Between Good and Fair            |
| Deficiency                             | No deficiencies recorded            |
| <b>Local Sound System</b>              |                                     |
| Instance on Ground Floor               | Inspected                           |
| Instance Condition                     | 5- Poor                             |
| Installation Year                      | 1965                                |
| Source of Installation Year            | Documented                          |
| Deficiency                             | AMPLIFIER NOT OPERATIONAL           |
| Deficiency Quantity                    | 1                                   |
| Quantity Uom                           | EACH                                |
| Potential Action                       | REPLACE SYSTEM                      |
| Urgency of Action                      | PRIORITY 2                          |
| Purpose of Action                      | LEVEL 2                             |
| Violations                             | No violations recorded              |
| <b>Projection System</b>               |                                     |
| Instance on Ground Floor               | Does not exist                      |
| <b>Theater Lighting System</b>         |                                     |
| Instance on Ground Floor               | Inspected                           |
| <b>Dimming System</b>                  |                                     |
| Instance on Ground Floor               | Does not exist                      |
| <b>Theater Lighting</b>                |                                     |
| Instance on Ground Floor               | Inspected                           |
| Instance Condition                     | 3- Fair                             |
| Deficiency                             | LIGHTING FIXTURE BEYOND USEFUL LIFE |
| Deficiency Quantity                    | 30                                  |
| Quantity Uom                           | EACH                                |
| Potential Action                       | REPLACE-UPGRADE                     |
| Urgency of Action                      | PRIORITY 1                          |
| Purpose of Action                      | LEVEL 2                             |
| Violations                             | No violations recorded              |
| <b>CAFETERIA</b>                       |                                     |
| Instance on Ground Floor - Staff       | Inspected                           |
| Instance on Ground Floor - Students    | Inspected                           |
| <b>Lighting</b>                        |                                     |
| Instance on Ground Floor - Staff       | Inspected                           |
| Instance on Ground Floor - Students    | Inspected                           |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                                       | Response                  |
|--|---------------------------|
| <b>CAFETERIA</b>                               |                           |
| <b>Lighting</b>                                |                           |
| <b>Lighting Fixture - Fluorescent</b>          |                           |
| Instance on Ground Floor - Staff               | Inspected                 |
| Instance on Ground Floor - Students            | Inspected                 |
| <b>Pendant Mounted</b>                         |                           |
| Instance on Ground Floor - Staff               | Does not exist            |
| Instance on Ground Floor - Students            | Does not exist            |
| <b>Surface Mounted</b>                         |                           |
| Instance on Ground Floor - Staff               | Does not exist            |
| Instance on Ground Floor - Students            | Does not exist            |
| <b>Recessed Mounted</b>                        |                           |
| Instance on Ground Floor - Staff               | Inspected                 |
| Instance Condition                             | 2- Between Good and Fair  |
| Deficiency                                     | No deficiencies recorded  |
| Instance on Ground Floor - Students            | Inspected                 |
| Instance Condition                             | 2- Between Good and Fair  |
| Deficiency                                     | No deficiencies recorded  |
| <b>Lighting Fixture - HID</b>                  |                           |
| Instance on Ground Floor - Staff               | Does not exist            |
| Instance on Ground Floor - Students            | Does not exist            |
| <b>Lighting Fixture - Incandescent</b>         |                           |
| Instance on Ground Floor - Staff               | Does not exist            |
| Instance on Ground Floor - Students            | Does not exist            |
| <b>Lighting Fixture - LED</b>                  |                           |
| Instance on Ground Floor - Staff               | Does not exist            |
| Instance on Ground Floor - Students            | Does not exist            |
| <b>Local Sound System</b>                      |                           |
| Instance on Ground Floor - Staff               | Does not exist            |
| Instance on Ground Floor - Students            | Inspected                 |
| Instance Condition                             | 5- Poor                   |
| Installation Year                              | 1965                      |
| Source of Installation Year                    | Documented                |
| Deficiency                                     | AMPLIFIER NOT OPERATIONAL |
| Deficiency Quantity                            | 1                         |
| Quantity Uom                                   | EACH                      |
| Potential Action                               | REPLACE SYSTEM            |
| Urgency of Action                              | PRIORITY 2                |
| Purpose of Action                              | LEVEL 2                   |
| Violations                                     | No violations recorded    |
| <b>Projection System</b>                       |                           |
| Instance on Ground Floor - Staff               | Does not exist            |
| Instance on Ground Floor - Students            | Does not exist            |
| <b>Theater Lighting System</b>                 |                           |
| Instance on Ground Floor - Staff               | Does not exist            |
| Instance on Ground Floor - Students            | Does not exist            |
| <b>CLASSROOM/CORRIDOR/ADMINISTRATIVE SPACE</b> |                           |
| <b>Lighting</b>                                | Inspected                 |
| Does a Chandelier Exist?                       | No                        |
| <b>Lighting Fixture - Fluorescent</b>          | Inspected                 |
| <b>Pendant Mounted</b>                         |                           |
| Condition                                      | 2- Between Good and Fair  |
| Deficiency                                     | No deficiencies recorded  |
| <b>Surface Mounted</b>                         |                           |
|  | Inspected                 |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                                       | Response                 |
|--|--------------------------|
| <b>CLASSROOM/CORRIDOR/ADMINISTRATIVE SPACE</b> |                          |
| <b>Lighting</b>                                |                          |
| <b>Lighting Fixture - Fluorescent</b>          |                          |
| <b>Surface Mounted</b>                         |                          |
| Condition                                      | 2- Between Good and Fair |
| Deficiency                                     | No deficiencies recorded |
| <b>Recessed Mounted</b>                        | Inspected                |
| Condition                                      | 2- Between Good and Fair |
| Deficiency                                     | No deficiencies recorded |
| <b>Lighting Fixture - HID</b>                  | Does not exist           |
| <b>Lighting Fixture - Incandescent</b>         | Does not exist           |
| <b>Lighting Fixture - LED</b>                  | Inspected                |
| <b>Pendant Mounted</b>                         | Does not exist           |
| <b>Surface Mounted</b>                         | Does not exist           |
| <b>Recessed Mounted</b>                        | Inspected                |
| Condition                                      | 2- Between Good and Fair |
| Deficiency                                     | No deficiencies recorded |
| <b>COMPUTER LAB</b>                            | Inspected                |
| Instance on Room 229                           | Inspected                |
| Power Panel?                                   | No                       |
| <b>Lighting</b>                                |                          |
| Instance on Room 229                           | Inspected                |
| <b>Lighting Fixture - Fluorescent</b>          |                          |
| Instance on Room 229                           | Inspected                |
| <b>Pendant Mounted</b>                         |                          |
| Instance on Room 229                           | Inspected                |
| Instance Condition                             | 2- Between Good and Fair |
| Deficiency                                     | No deficiencies recorded |
| <b>Surface Mounted</b>                         |                          |
| Instance on Room 229                           | Does not exist           |
| <b>Recessed Mounted</b>                        |                          |
| Instance on Room 229                           | Does not exist           |
| <b>Lighting Fixture - HID</b>                  |                          |
| Instance on Room 229                           | Does not exist           |
| <b>Lighting Fixture - Incandescent</b>         |                          |
| Instance on Room 229                           | Does not exist           |
| <b>Lighting Fixture - LED</b>                  |                          |
| Instance on Room 229                           | Does not exist           |
| <b>Raceway With Receptacles</b>                |                          |
| Instance on Room 229                           | Does not exist           |
| <b>GYMNASIUM</b>                               | Inspected                |
| Instance on Ground Floor                       | Inspected                |
| <b>Lighting</b>                                |                          |
| Instance on Ground Floor                       | Inspected                |
| <b>Lighting Fixture - Fluorescent</b>          |                          |
| Instance on Ground Floor                       | Does not exist           |
| <b>Lighting Fixture - HID</b>                  |                          |
| Instance on Ground Floor                       | Does not exist           |
| <b>Lighting Fixture - Incandescent</b>         |                          |
| Instance on Ground Floor                       | Does not exist           |
| <b>Lighting Fixture - LED</b>                  |                          |
| Instance on Ground Floor                       | Inspected                |
| <b>Pendant Mounted</b>                         |                          |
| Instance on Ground Floor                       | Inspected                |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                               | Response                         |
|--|----------------------------------|
| <b>GYMNASIUM</b>                       |                                  |
| <b>Lighting</b>                        |                                  |
| <b>Lighting Fixture - LED</b>          |                                  |
| <b>Pendant Mounted</b>                 |                                  |
| Instance Condition                     | 3- Fair                          |
| Deficiency                             | LIGHTING FIXTURE NOT OPERATIONAL |
| Deficiency Quantity                    | 5                                |
| Quantity Uom                           | EACH                             |
| Potential Action                       | REPAIR                           |
| Urgency of Action                      | PRIORITY 3                       |
| Purpose of Action                      | LEVEL 2                          |
| Violations                             | No violations recorded           |
| <b>Surface Mounted</b>                 |                                  |
| Instance on Ground Floor               | Does not exist                   |
| <b>Recessed Mounted</b>                |                                  |
| Instance on Ground Floor               | Does not exist                   |
| <b>Local Sound System</b>              |                                  |
| Instance on Ground Floor               | Inspected                        |
| Instance Condition                     | 5- Poor                          |
| Installation Year                      | 1965                             |
| Source of Installation Year            | Documented                       |
| Deficiency                             | AMPLIFIER NOT OPERATIONAL        |
| Deficiency Quantity                    | 1                                |
| Quantity Uom                           | EACH                             |
| Potential Action                       | REPLACE SYSTEM                   |
| Urgency of Action                      | PRIORITY 2                       |
| Purpose of Action                      | LEVEL 2                          |
| Violations                             | No violations recorded           |
| <b>Projection System</b>               |                                  |
| Instance on Ground Floor               | Does not exist                   |
| <b>Scoreboard</b>                      |                                  |
| Instance on Ground Floor               | Does not exist                   |
| <b>Theater Lighting System</b>         |                                  |
| Instance on Ground Floor               | Does not exist                   |
| <b>KITCHEN</b>                         |                                  |
| Instance on Ground Floor               | Inspected                        |
| Instance on Ground Floor               | Inspected                        |
| <b>Lighting</b>                        |                                  |
| Instance on Ground Floor               | Inspected                        |
| <b>Lighting Fixture - Fluorescent</b>  |                                  |
| Instance on Ground Floor               | Inspected                        |
| <b>Pendant Mounted</b>                 |                                  |
| Instance on Ground Floor               | Does not exist                   |
| <b>Surface Mounted</b>                 |                                  |
| Instance on Ground Floor               | Inspected                        |
| Instance Condition                     | 2- Between Good and Fair         |
| Deficiency                             | No deficiencies recorded         |
| <b>Recessed Mounted</b>                |                                  |
| Instance on Ground Floor               | Inspected                        |
| Instance Condition                     | 2- Between Good and Fair         |
| Deficiency                             | No deficiencies recorded         |
| <b>Lighting Fixture - HID</b>          |                                  |
| Instance on Ground Floor               | Does not exist                   |
| <b>Lighting Fixture - Incandescent</b> |                                  |
| Instance on Ground Floor               | Does not exist                   |
| <b>Lighting Fixture - LED</b>          |                                  |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                               | Response                 |
|--|--------------------------|
| <b>KITCHEN</b>                         |                          |
| <b>Lighting</b>                        |                          |
| <b>Lighting Fixture - LED</b>          |                          |
| Instance on Ground Floor               | Does not exist           |
| <b>LIBRARY</b>                         | Inspected                |
| Instance on Room 226                   | Inspected                |
| <b>Lighting</b>                        |                          |
| Instance on Room 226                   | Inspected                |
| <b>Lighting Fixture - Fluorescent</b>  |                          |
| Instance on Room 226                   | Inspected                |
| <b>Pendant Mounted</b>                 |                          |
| Instance on Room 226                   | Inspected                |
| Instance Condition                     | 2- Between Good and Fair |
| Deficiency                             | No deficiencies recorded |
| <b>Surface Mounted</b>                 |                          |
| Instance on Room 226                   | Does not exist           |
| <b>Recessed Mounted</b>                |                          |
| Instance on Room 226                   | Does not exist           |
| <b>Lighting Fixture - HID</b>          |                          |
| Instance on Room 226                   | Does not exist           |
| <b>Lighting Fixture - Incandescent</b> |                          |
| Instance on Room 226                   | Does not exist           |
| <b>Lighting Fixture - LED</b>          |                          |
| Instance on Room 226                   | Does not exist           |
| <b>Raceway With Receptacles</b>        |                          |
| Instance on Room 226                   | Does not exist           |
| <b>Projection System</b>               |                          |
| Instance on Room 226                   | Does not exist           |
| <b>LOCKER ROOM</b>                     | Does not exist           |
| <b>MULTIPURPOSE ROOM</b>               | Does not exist           |
| <b>SCIENCE DEMO ROOM</b>               | Does not exist           |
| <b>SCIENCE LAB</b>                     | Does not exist           |
| <b>SCIENCE PREP ROOM</b>               | Does not exist           |
| <b>SWIMMING POOL</b>                   | Does not exist           |
| <b>TOILET ROOM - STAFF</b>             | Inspected                |
| <b>Lighting</b>                        | Inspected                |
| <b>Lighting Fixture - Fluorescent</b>  | Inspected                |
| <b>Pendant Mounted</b>                 | Does not exist           |
| <b>Surface Mounted</b>                 | Inspected                |
| Condition                              | 2- Between Good and Fair |
| Deficiency                             | No deficiencies recorded |
| <b>Recessed Mounted</b>                | Does not exist           |
| <b>Lighting Fixture - HID</b>          | Does not exist           |
| <b>Lighting Fixture - Incandescent</b> | Does not exist           |
| <b>Lighting Fixture - LED</b>          | Does not exist           |
| <b>TOILET ROOM - STUDENT</b>           | Inspected                |
| <b>Lighting</b>                        | Inspected                |
| <b>Lighting Fixture - Fluorescent</b>  | Inspected                |
| <b>Pendant Mounted</b>                 | Does not exist           |
| <b>Surface Mounted</b>                 | Inspected                |
| Condition                              | 2- Between Good and Fair |
| Deficiency                             | No deficiencies recorded |
| <b>Recessed Mounted</b>                | Does not exist           |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                                  | Response                                  |
|---|---|
| <b>TOILET ROOM - STUDENT</b>              |   |
| <b>Lighting</b>                           |   |
| <b>Lighting Fixture - HID</b>             | Does not exist                            |
| <b>Lighting Fixture - Incandescent</b>    | Does not exist                            |
| <b>Lighting Fixture - LED</b>             | Does not exist                            |
| <b>AUXILIARY SIGNAL/BELL SYSTEM</b>       | Inspected                                 |
| Condition                                 | 3- Fair                                   |
| Deficiency                                | No deficiencies recorded                  |
| <b>EMERGENCY DC STANDBY BATTERY POWER</b> | Does not exist                            |
| <b>EMERGENCY GENERATOR SET</b>            | Does not exist                            |
| <b>EMERGENCY LIGHT/EXIT LIGHT PANEL</b>   | Inspected                                 |
| Condition                                 | 3- Fair                                   |
| Deficiency                                | No deficiencies recorded                  |
| <b>EMERGENCY LIGHTING</b>                 | Inspected                                 |
| <b>Battery Pack</b>                       | Inspected                                 |
| Condition                                 | 3- Fair                                   |
| Deficiency                                | BATTERY NOT OPERATIONAL                   |
| Deficiency Location/Instance              | Auditorium, Gymnasium, Cafeteria Corridor |
| Deficiency Quantity                       | 7   |
| Quantity Uom                              | EACH                                      |
| Potential Action                          | REPLACE BATTERY                           |
| Urgency of Action                         | PRIORITY 5                                |
| Purpose of Action                         | LEVEL 2                                   |
| Violations                                | No violations recorded                    |
| <b>Non Battery Pack</b>                   | Inspected                                 |
| Condition                                 | 3- Fair                                   |
| Deficiency                                | FIXTURE NOT OPERATIONAL                   |
| Deficiency Location/Instance              | Auditorium                                |
| Deficiency Quantity                       | 1   |
| Quantity Uom                              | EACH                                      |
| Potential Action                          | REPLACE                                   |
| Urgency of Action                         | PRIORITY 5                                |
| Purpose of Action                         | LEVEL 2                                   |
| Violations                                | No violations recorded                    |
| <b>EXIT LIGHT</b>                         | Inspected                                 |
| <b>Battery Pack</b>                       | Inspected                                 |
| Condition                                 | 1- Good                                   |
| Deficiency                                | FIXTURE NOT OPERATIONAL                   |
| Deficiency Location/Instance              | Corridor By Auditorium                    |
| Deficiency Quantity                       | 1   |
| Quantity Uom                              | EACH                                      |
| Potential Action                          | REPLACE                                   |
| Urgency of Action                         | PRIORITY 5                                |
| Purpose of Action                         | LEVEL 2                                   |
| Violations                                | No violations recorded                    |
| <b>Non Battery Pack</b>                   | Does not exist                            |
| <b>EXIT/EMERGENCY LIGHT</b>               | Does not exist                            |
| <b>FIRE ALARM SYSTEM</b>                  | Inspected                                 |
| <b>Bell/Horn</b>                          | Inspected                                 |
| Condition                                 | 3- Fair                                   |
| Deficiency                                | No deficiencies recorded                  |
| <b>Strobe</b>                             | Does not exist                            |
| <b>Manual Pull Station</b>                | Inspected                                 |
| Condition                                 | 3- Fair                                   |

**NYC Department of Education**  
**Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                                     | Response                 |
|--|--------------------------|
| <b>FIRE ALARM SYSTEM</b>                     |                          |
| <b>Manual Pull Station</b>                   |                          |
| Deficiency                                   | No deficiencies recorded |
| <b>Fan Shutdown Control</b>                  | Does not exist           |
| <b>Duct Smoke Detector</b>                   | Does not exist           |
| <b>Area Smoke Detector</b>                   | Does not exist           |
| <b>CO Detector</b>                           | Does not exist           |
| <b>Heat Detector</b>                         | Does not exist           |
| <b>Elevator Recall</b>                       | Does not exist           |
| <b>Magnetic Door Holder/Contactor</b>        | Does not exist           |
| <b>Fused Cutout Panel</b>                    | Inspected                |
| Condition                                    | 3- Fair                  |
| Deficiency                                   | No deficiencies recorded |
| <b>Fire Alarm Digital Communicator</b>       | Does not exist           |
| <b>Main Panel</b>                            | Inspected                |
| <b>Bell At Panel</b>                         | Inspected                |
| Condition                                    | 3- Fair                  |
| Deficiency                                   | No deficiencies recorded |
| <b>Fire Alarm Control Panel (Electronic)</b> | Does not exist           |
| <b>Fire Alarm Control Panel (Standard)</b>   | Inspected                |
| Instance                                     | Boiler Room              |
| Instance Condition                           | 4- Between Fair and Poor |
| Instance Quantity                            | 1                        |
| Instance Quantity Uom                        | EACH                     |
| Manufacturer                                 | ACME                     |
| EquipmentId                                  | Fire Alarm Board         |
| Installation Year                            | 1965                     |
| Source of Installation Year                  | Documented               |
| Deficiency                                   | PANEL DEFECTIVE          |
| Deficiency Quantity                          | 1                        |
| Quantity Uom                                 | EACH                     |
| Potential Action                             | REPLACE                  |
| Urgency of Action                            | PRIORITY 5               |
| Purpose of Action                            | LEVEL 6                  |
| Violations                                   | No violations recorded   |
| Deficiency                                   | BEYOND USEFUL LIFE       |
| Deficiency Location/Instance                 | Boiler Room              |
| Deficiency Quantity                          | 83,000                   |
| Quantity Uom                                 | S.F.                     |
| Potential Action                             | REPLACE                  |
| Urgency of Action                            | PRIORITY 1               |
| Purpose of Action                            | LEVEL 2                  |
| Violations                                   | No violations recorded   |
| <b>Sub-Panel</b>                             | Inspected                |
| <b>Bell At Panel</b>                         | Inspected                |
| Condition                                    | 3- Fair                  |
| Deficiency                                   | No deficiencies recorded |
| <b>Fire Alarm Control Panel (Electronic)</b> | Does not exist           |
| <b>Fire Alarm Control Panel (Standard)</b>   | Inspected                |
| Instance                                     | Boiler Room              |
| Instance Condition                           | 3- Fair                  |
| Instance Quantity                            | 1                        |
| Instance Quantity Uom                        | EACH                     |
| Manufacturer                                 | ACME                     |
| EquipmentId                                  | Sprinkler Alarm Board    |



**NYC Department of Education**  
**Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                                   | Response                          |
|--|-----------------------------------|
| <b>FIRE ALARM SYSTEM</b>                   |                                   |
| <b>Sub-Panel</b>                           |                                   |
| <b>Fire Alarm Control Panel (Standard)</b> |                                   |
| Installation Year                          | 1965                              |
| Source of Installation Year                | Documented                        |
| Deficiency                                 | BEYOND USEFUL LIFE                |
| Deficiency Location/Instance               | Boiler Room                       |
| Deficiency Quantity                        | 83,000                            |
| Quantity Uom                               | S.F.                              |
| Potential Action                           | REPLACE                           |
| Urgency of Action                          | PRIORITY 1                        |
| Purpose of Action                          | LEVEL 2                           |
| Violations                                 | No violations recorded            |
| <b>Remote Annunciator</b>                  | Does not exist                    |
| <b>Sprinkler Flow/Air Pressure Switch</b>  | Inspected                         |
| Condition                                  | 3- Fair                           |
| Deficiency                                 | No deficiencies recorded          |
| <b>Tamper Flow Switch/Chain</b>            | Inspected                         |
| Condition                                  | 3- Fair                           |
| Deficiency                                 | No deficiencies recorded          |
| <b>GROUNDING SYSTEM</b>                    | Inspected                         |
| Condition                                  | 3- Fair                           |
| Deficiency                                 | No deficiencies recorded          |
| <b>INTERCOM SYSTEM</b>                     | Does not exist                    |
| <b>LAN</b>                                 | Inspected                         |
| <b>Local Distribution Frame (I/LDF)</b>    | Inspected                         |
| Condition                                  | 3- Fair                           |
| Deficiency                                 | No deficiencies recorded          |
| <b>Main Equipment Rack (MDF)</b>           | Inspected                         |
| Condition                                  | 3- Fair                           |
| Deficiency                                 | No deficiencies recorded          |
| <b>LIGHTNING PROTECTION</b>                | Does not exist                    |
| <b>MOTOR CONTROLLER</b>                    | Inspected                         |
| <b>MOTOR CONTROL CENTER</b>                | Does not exist                    |
| <b>MOTOR STARTER/CONTACTOR</b>             | Inspected                         |
| Condition                                  | 2- Between Good and Fair          |
| Deficiency                                 | No deficiencies recorded          |
| <b>Variable Frequency Drive</b>            | Inspected                         |
| Condition                                  | 2- Between Good and Fair          |
| Deficiency                                 | No deficiencies recorded          |
| <b>PANEL BOARD</b>                         | Inspected                         |
| <b>Fused Disconnect Switch Type</b>        | Inspected                         |
| Condition                                  | 3- Fair                           |
| Deficiency                                 | PANEL BOARD BEYOND USEFUL LIFE    |
| Deficiency Location/Instance               | MER above Auditorium, Boiler Room |
| Deficiency Quantity                        | 3                                 |
| Quantity Uom                               | EACH                              |
| Potential Action                           | REPLACE-UPGRADE                   |
| Urgency of Action                          | PRIORITY 1                        |
| Purpose of Action                          | LEVEL 2                           |
| Violations                                 | No violations recorded            |
| <b>Fused Knife Switch Type</b>             | Does not exist                    |
| <b>Fused Toggle Switch Type</b>            | Inspected                         |
| Condition                                  | 3- Fair                           |
| Deficiency                                 | PANEL BOARD BEYOND USEFUL LIFE    |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                                | Response                       |
|---|--------------------------------|
| <b>PANEL BOARD</b>                      |                                |
| <b>Fused Toggle Switch Type</b>         |                                |
| Deficiency Location/Instance            | Electrical Room B14            |
| Deficiency Quantity                     | 1                              |
| Quantity Uom                            | EACH                           |
| Potential Action                        | REPLACE-UPGRADE                |
| Urgency of Action                       | PRIORITY 1                     |
| Purpose of Action                       | LEVEL 2                        |
| Violations                              | No violations recorded         |
| <b>Molded Case Circuit Breaker Type</b> |                                |
| Condition                               | Inspected                      |
| Deficiency                              | 3- Fair                        |
| Deficiency Location/Instance            | PANEL BOARD BEYOND USEFUL LIFE |
| Deficiency Quantity                     | Throughout the Building        |
| Quantity Uom                            | 15                             |
| Potential Action                        | EACH                           |
| Urgency of Action                       | REPLACE-UPGRADE                |
| Purpose of Action                       | PRIORITY 1                     |
| Violations                              | LEVEL 2                        |
|   | No violations recorded         |
| <b>PUBLIC ADDRESS SYSTEM</b>            |                                |
| Instance                                | Inspected                      |
| Instance Condition                      | General Office - Room 118      |
| Instance Quantity                       | 3- Fair                        |
| Instance Quantity Uom                   | 1                              |
| Model                                   | EACH                           |
| Installation Year                       | Biamp 301                      |
| Source of Installation Year             | 1965                           |
| Deficiency                              | Documented                     |
| Deficiency Location/Instance            | CLOCK NOT OPERATIONAL          |
| Deficiency Quantity                     | Classrooms and Corridors       |
| Quantity Uom                            | 12                             |
| Potential Action                        | EACH                           |
| Urgency of Action                       | REPLACE                        |
| Purpose of Action                       | PRIORITY 3                     |
| Violations                              | LEVEL 2                        |
|   | No violations recorded         |
| Deficiency                              | BEYOND USEFUL LIFE             |
| Deficiency Location/Instance            | General Office - Room 118      |
| Deficiency Quantity                     | 83,000                         |
| Quantity Uom                            | S.F.                           |
| Potential Action                        | REPLACE                        |
| Urgency of Action                       | PRIORITY 1                     |
| Purpose of Action                       | LEVEL 2                        |
| Violations                              | No violations recorded         |
| <b>SECURITY</b>                         |                                |
| <b>IPDVS/CCTV System</b>                | Inspected                      |
| <b>Intrusion Alarm System</b>           | Does not exist                 |
| <b>Central Control Panel</b>            | Inspected                      |
| Instance                                | Inspected                      |
| Instance Condition                      | Custodian's Office - Room 119  |
| Instance Quantity                       | 3- Fair                        |
| Instance Quantity Uom                   | 1                              |
| Model                                   | EACH                           |
| Installation Year                       | Vista - 50P                    |
| Source of Installation Year             | 1999                           |
| Deficiency                              | Documented                     |
|   | No deficiencies recorded       |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                      | Response                            |
|-------------------------------|-------------------------------------|
| <b>SECURITY</b>               |                                     |
| <b>Intrusion Alarm System</b> |                                     |
| <b>Infrared Sensor</b>        | Inspected                           |
| Condition                     | 3- Fair                             |
| Deficiency                    | No deficiencies recorded            |
| <b>Panic Switch</b>           | Inspected                           |
| Condition                     | 3- Fair                             |
| Deficiency                    | No deficiencies recorded            |
| <b>Remote Annunciator</b>     | Inspected                           |
| Condition                     | 3- Fair                             |
| Deficiency                    | No deficiencies recorded            |
| <b>Siren/Strobe</b>           | Inspected                           |
| Condition                     | 3- Fair                             |
| Deficiency                    | No deficiencies recorded            |
| <b>Lighting - Security</b>    | Inspected                           |
| Condition                     | 3- Fair                             |
| Deficiency                    | LIGHTING FIXTURE BEYOND USEFUL LIFE |
| Deficiency Location/Instance  | Building Perimeters                 |
| Deficiency Quantity           | 10                                  |
| Quantity Uom                  | EACH                                |
| Potential Action              | REPLACE-UPGRADE                     |
| Urgency of Action             | PRIORITY 1                          |
| Purpose of Action             | LEVEL 3                             |
| Violations                    | No violations recorded              |
| Deficiency                    | LIGHTING FIXTURE BALLAST DEFECTIVE  |
| Deficiency Location/Instance  | Building Perimeters                 |
| Deficiency Quantity           | 10                                  |
| Quantity Uom                  | EACH                                |
| Potential Action              | REPLACE BALLAST                     |
| Urgency of Action             | PRIORITY 3                          |
| Purpose of Action             | LEVEL 3                             |
| Violations                    | No violations recorded              |
| <b>SERVICE SWITCH</b>         | Inspected                           |
| Instance                      | Electrical Room B14                 |
| Instance Condition            | 3- Fair                             |
| Instance Quantity             | 1                                   |
| Instance Quantity Uom         | EACH                                |
| Manufacturer                  | Federal Pacific Electric            |
| EquipmentId                   | Main Oil Burner Switch              |
| Capacity/Size Quantity        | 400                                 |
| Capacity/Size UOM             | Amps                                |
| Source of Capacity/Size       | Nameplate                           |
| Installation Year             | 1965                                |
| Source of Installation Year   | Documented                          |
| Deficiency                    | BEYOND USEFUL LIFE                  |
| Deficiency Location/Instance  | Electrical Room B14                 |
| Deficiency Quantity           | 1                                   |
| Quantity Uom                  | EACH                                |
| Potential Action              | REPLACE                             |
| Urgency of Action             | PRIORITY 1                          |
| Purpose of Action             | LEVEL 2                             |
| Violations                    | No violations recorded              |
| Instance                      | Electrical Room B14                 |
| Instance Condition            | 3- Fair                             |
| Instance Quantity             | 1                                   |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| <b>Question</b>                     | <b>Response</b>                         |
|-------------------------------------|---|
| <b>SERVICE SWITCH</b>               |   |
| Instance Quantity Uom               | EACH                                    |
| Manufacturer                        | Standard Switchboard                    |
| EquipmentId                         | Main Service Switch                     |
| Capacity/Size Quantity              | 2000                                    |
| Capacity/Size UOM                   | Amps                                    |
| Source of Capacity/Size             | Nameplate                               |
| Installation Year                   | 1965                                    |
| Source of Installation Year         | Documented                              |
| Deficiency                          | BEYOND USEFUL LIFE                      |
| Deficiency Location/Instance        | Electrical Room B14                     |
| Deficiency Quantity                 | 1                                       |
| Quantity Uom                        | EACH                                    |
| Potential Action                    | REPLACE                                 |
| Urgency of Action                   | PRIORITY 1                              |
| Purpose of Action                   | LEVEL 2                                 |
| Violations                          | No violations recorded                  |
| Instance                            | Electrical Room B14                     |
| Instance Condition                  | 1- Good                                 |
| Instance Quantity                   | 1                                       |
| Instance Quantity Uom               | EACH                                    |
| Manufacturer                        | Square D                                |
| EquipmentId                         | 891 Solar Generator Disconnect Switch 2 |
| Capacity/Size Quantity              | 400                                     |
| Capacity/Size UOM                   | Amps                                    |
| Source of Capacity/Size             | Nameplate                               |
| Installation Year                   | 2023                                    |
| Source of Installation Year         | Documented                              |
| Deficiency                          | No deficiencies recorded                |
| <b>SWITCHBOARD</b>                  | Inspected                               |
| Number of Spares                    | 3                                       |
| <b>Fused Disconnect Switch Type</b> | Inspected                               |
| Instance                            | Electrical Room B14                     |
| Instance Condition                  | 1- Good                                 |
| Instance Quantity                   | 1                                       |
| Instance Quantity Uom               | EACH                                    |
| Manufacturer                        | Siemens                                 |
| EquipmentId                         | 600 AMP MDP                             |
| Capacity/Size Quantity              | 600                                     |
| Capacity/Size UOM                   | Amps Total                              |
| Capacity/Size 2 Quantity            | 1                                       |
| Capacity/Size 2 UOM                 | Section(s)                              |
| Source of Capacity/Size             | Nameplate                               |
| Installation Year                   | 2021                                    |
| Source of Installation Year         | Documented                              |
| Deficiency                          | No deficiencies recorded                |
| Instance                            | Electrical Room B14                     |
| Instance Condition                  | 3- Fair                                 |
| Instance Quantity                   | 1                                       |
| Instance Quantity Uom               | EACH                                    |
| Manufacturer                        | Standard Switchboard                    |
| EquipmentId                         | Main Switchboard                        |
| Capacity/Size Quantity              | 2000                                    |
| Capacity/Size UOM                   | Amps Total                              |
| Capacity/Size 2 Quantity            | 2                                       |
| Capacity/Size 2 UOM                 | Section(s)                              |

**NYC Department of Education  
Building Condition Assessment Survey 2023-2024**

**Electrical Inspection**

**X134**

| Question                                | Response                 |
|---|--------------------------|
| <b>SWITCHBOARD</b>                      |                          |
| <b>Fused Disconnect Switch Type</b>     |                          |
| Source of Capacity/Size                 | Service Switch Size      |
| Installation Year                       | 1965                     |
| Source of Installation Year             | Documented               |
| Deficiency                              | BEYOND USEFUL LIFE       |
| Deficiency Location/Instance            | Electrical Room B14      |
| Deficiency Quantity                     | 1                        |
| Quantity Uom                            | EACH                     |
| Potential Action                        | REPLACE                  |
| Urgency of Action                       | PRIORITY 1               |
| Purpose of Action                       | LEVEL 2                  |
| Violations                              | No violations recorded   |
| <b>Fused Knife Switch Type</b>          | Does not exist           |
| <b>Molded Case Circuit Breaker Type</b> | Does not exist           |
| <b>TELEPHONE SYSTEM</b>                 | Inspected                |
| <b>PBX/Intercom</b>                     | Inspected                |
| Condition                               | 3- Fair                  |
| Deficiency                              | No deficiencies recorded |
| <b>Standard</b>                         | Inspected                |
| Condition                               | 3- Fair                  |
| Deficiency                              | No deficiencies recorded |
| <b>TRANSFORMER</b>                      | Inspected                |
| Instance                                | Electrical Room B14      |
| Instance Condition                      | 1- Good                  |
| Instance Quantity                       | 1                        |
| Instance Quantity Uom                   | EACH                     |
| Manufacturer                            | HPS Sentinel             |
| EquipmentId                             | Transformer              |
| Capacity/Size Quantity                  | 225                      |
| Capacity/Size UOM                       | kVA                      |
| Source of Capacity/Size                 | Nameplate                |
| Installation Year                       | 2023                     |
| Source of Installation Year             | Documented               |
| Deficiency                              | No deficiencies recorded |