#### **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| Asset:           | ADLAI E. STEVENSON EDUCATIONAL CAMPUS 10473                | - BRONX, 1980 LAFA | YETTE AVENUE, BRONX, 1                                                                                                                                       | NY,                              |
|------------------|------------------------------------------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|
| Inspection Id    | Inspection Type                                            |                    | Time In                                                                                                                                                      | Last Edited                      |
| 5139             | MECHANICAL                                                 |                    | 2024-04-30 06:57AM                                                                                                                                           | 2024-06-21 01:06PM               |
| et Data          |                                                            |                    |                                                                                                                                                              |                                  |
| Question         |                                                            | Answer             |                                                                                                                                                              |                                  |
| Have any Syste   | ms/Major Building Components been upgraded?                | Systems:           | Boiler Safety Valves                                                                                                                                         |                                  |
|                  |                                                            | Years:             | 2024                                                                                                                                                         |                                  |
|                  |                                                            | Systems:           | Student - Drinking Fountain (~90<br>Condensate Return Pumping Sys<br>System - BMS (1 of 2, except pn<br>sub-components); Boiler Make-u<br>Preventer (1 of 2) | tems; Climate Control<br>eumatic |
|                  |                                                            | Years:             | 2022                                                                                                                                                         |                                  |
|                  |                                                            | Systems:<br>Years: | Student Fixtures - Locker Room<br>Drip Traps; Terminal Unit Therm<br>2017                                                                                    | ,                                |
|                  |                                                            | Systems:           | Kitchen - Hood Exhaust Fan                                                                                                                                   |                                  |
|                  |                                                            | Years:             | 2016                                                                                                                                                         |                                  |
|                  |                                                            | Systems:           | Fixtures - Toilets, Urinals                                                                                                                                  |                                  |
|                  |                                                            | Years:             | 2015                                                                                                                                                         |                                  |
|                  |                                                            | Systems:<br>Years: | DX Split Systems for Medical O<br>Control System - BMS (1 of 2); J<br>Dedicated A/C Equipment: Room<br>Office 273 (DX Split System)<br>2014                  | Enclosed IDF Room -              |
|                  |                                                            | Systems:           | Enclosed IDF Room - Dedicated<br>Rooms 104, 142, 304 (DX Split                                                                                               |                                  |
|                  |                                                            | Years:             | 2013                                                                                                                                                         |                                  |
| Are there fuel t |                                                            | Yes                |                                                                                                                                                              |                                  |
|                  | bove ground tanks                                          | 2                  |                                                                                                                                                              |                                  |
|                  | ity of all above ground tanks in gal.<br>elow ground tanks | 40,000<br>0        |                                                                                                                                                              |                                  |
|                  | ity of all below ground tanks in gal.                      | 0                  |                                                                                                                                                              |                                  |
| -                | r main service entries to the asset                        | 3                  |                                                                                                                                                              |                                  |
| MERs/Fan Roc     |                                                            | MER B6;            | Steam Condensate Return Pump A<br>m; MERs above Gymnasiums 1/2 a<br>ditorium                                                                                 |                                  |
| Are there any s  | paces with Missing or Defective CO Detectors?              | Yes                |                                                                                                                                                              |                                  |
| Location(s)      |                                                            |                    | om - Emergency Generator Room                                                                                                                                |                                  |
| •                | ainted/Obstructed Sprinkler Heads?                         | No                 |                                                                                                                                                              |                                  |
| Are there any E  | mergency Stop Switches with Missing Hammers?               | Componer           |                                                                                                                                                              |                                  |
|                  |                                                            | Location:          | Boiler Emergency Stop Sw                                                                                                                                     | vitch                            |

#### **Priority Condition**

| Exist<br>Last Year? | Priority<br>Category                 | Condition<br>Description                                 | Component<br>Affected              | Location<br>Description                  | Person(s)<br>Notified | Person(s)<br>Title | Photo<br>Image |
|---------------------|--------------------------------------|----------------------------------------------------------|------------------------------------|------------------------------------------|-----------------------|--------------------|----------------|
| Yes                 | Defective Boiler<br>Safety Auxiliary | Defective Water Column<br>Assembly: Missing knobs<br>(3) | Steam Boiler                       | Boiler<br>Room@<br>Boiler #1, #3,<br>#4. | Vincent<br>Agovino    | Fireman            |                |
| Yes                 | Other                                | Defective (2)                                            | Science Demo<br>Room - Eye<br>Wash | Rooms 362,<br>494                        | Vincent<br>Agovino    | Fireman            |                |

# Building Condition Assessment Survey 2023-2024

| Yes        | Other                | Deteriorated (1)                   | Science Prep                                  | Room 465                           | Vincent            | Fireman         |                      |
|------------|----------------------|------------------------------------|-----------------------------------------------|------------------------------------|--------------------|-----------------|----------------------|
| Yes        | Other                | Deteriorated (1)                   | Science Prep<br>Room - Eye<br>Wash            | Koom 465                           | Vincent<br>Agovino | Fireman         |                      |
| Yes        | Other                | Missing Shower Head (1)            | Science Prep<br>Room -<br>Emergency<br>Shower | Room 465 -<br>Acid Storage<br>Room | Vincent<br>Agovino | Fireman         |                      |
| nspection  |                      |                                    |                                               |                                    |                    |                 |                      |
| Question   |                      |                                    |                                               | Response                           |                    |                 |                      |
| Mechanica  | al                   |                                    |                                               |                                    |                    |                 |                      |
| AIR CO     | NDITIONING           |                                    |                                               | Inspected                          |                    |                 |                      |
|            | l Water System       |                                    |                                               | Does not e                         | exist              |                 |                      |
|            | •                    | tion: Piping, Pumps and Auxiliario | es                                            | Does not e                         |                    |                 |                      |
|            | g Coil in Ductwork   |                                    |                                               | Does not e                         | exist              |                 |                      |
| Cooling    | g Tower              |                                    |                                               | Does not e                         | exist              |                 |                      |
| DX Spl     | lit System           |                                    |                                               | Inspected                          |                    |                 |                      |
|            | or Unit              |                                    |                                               | Inspected                          |                    |                 |                      |
| Cor        | ndition              |                                    |                                               | 2- Betwee                          | n Good and Fa      | ir              |                      |
|            | Deficiency           |                                    |                                               | No deficie                         | encies recorded    | l               |                      |
| Outd       | loor Unit            |                                    |                                               | Inspected                          |                    |                 |                      |
| Cor        | ndition              |                                    |                                               | 2- Betwee                          | n Good and Fa      | ir              |                      |
|            | Deficiency           |                                    |                                               | No deficie                         | encies recorded    | l               |                      |
| Dry Co     | ooler                |                                    |                                               | Does not e                         | exist              |                 |                      |
|            | ged / Rooftop Unit   |                                    |                                               | Does not e                         |                    |                 |                      |
|            | ged Terminal A/C     |                                    |                                               | Does not e                         |                    |                 |                      |
| -          | erant Leak Detection | n System                           |                                               | Does not e                         | exist              |                 |                      |
|            | erant Piping         |                                    |                                               | Inspected                          | n Good and Fa      |                 |                      |
| Cond       | Deficiency           |                                    |                                               |                                    | encies recorded    |                 |                      |
| <b>D</b> ( |                      |                                    |                                               | Does not e                         |                    | 1               |                      |
| Return     |                      |                                    |                                               | Inspected                          | exist              |                 |                      |
| CENTRA     |                      | EUTRALIZING TANK                   |                                               | 3- Fair                            |                    |                 |                      |
| Conditi    | Deficiency           |                                    |                                               | DEFECTI                            | VE                 |                 |                      |
|            | Deficiency Locat     | tion/Instance                      |                                               |                                    | - Acid Tank R      | oom             |                      |
|            | Deficiency Quan      |                                    |                                               | 1                                  |                    | 00111           |                      |
|            | Quantity Uom         | 5                                  |                                               | EACH                               |                    |                 |                      |
|            | Potential Action     |                                    |                                               | MAINTE                             | NANCE              |                 |                      |
|            | Urgency of Actio     | on                                 |                                               | PRIORIT                            | Y 3                |                 |                      |
|            | Purpose of Action    | n                                  |                                               | LEVEL 2                            |                    |                 |                      |
|            | Violations           |                                    |                                               | No violati                         | ons recorded       |                 |                      |
| CLIMAT     | TE CONTROL SYS       | ГЕМ                                |                                               | Inspected                          |                    |                 |                      |
| BMS        |                      |                                    |                                               | Inspected                          |                    |                 |                      |
|            | Instance             |                                    |                                               | Various Lo<br>System)              | ocations (appro    | oximately 80% c | of the building, WPT |
|            | Instance Condition   |                                    |                                               | 1- Good                            |                    |                 |                      |
|            | Instance Quantity    |                                    |                                               | 1                                  |                    |                 |                      |
|            | Instance Quantity U  | Iom                                |                                               | EACH                               |                    |                 |                      |
|            | -                    | ered by Operational System         |                                               | 81-100%                            |                    |                 |                      |
|            | Installation Year    | erea oy operational bystem         |                                               | 2022                               |                    |                 |                      |
|            | Source of Installati | on Year                            |                                               | Custodial                          | Staff              |                 |                      |
|            | Deficiency           |                                    |                                               |                                    |                    | AL UNIT CONT    | ROL VALVE            |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| estion                 |                                          | Response                                                      |
|------------------------|------------------------------------------|---------------------------------------------------------------|
|                        | DNTROL SYSTEM                            |                                                               |
| BMS                    |                                          |                                                               |
|                        | eficiency Location/Instance              | Various Locations                                             |
|                        | eficiency Quantity                       | 20<br>Et CH                                                   |
|                        | uantity Uom                              | EACH                                                          |
|                        | otential Action                          | MAINTENANCE                                                   |
|                        | rgency of Action                         | PRIORITY 3                                                    |
|                        | urpose of Action                         | LEVEL 2                                                       |
|                        | iolations                                | No violations recorded                                        |
|                        | ance                                     | Medical Suite 273                                             |
|                        | ance Condition                           | 2- Between Good and Fair                                      |
| Inst                   | ance Quantity                            | 1                                                             |
| Inst                   | ance Quantity Uom                        | EACH                                                          |
| Bui                    | lding Area Covered by Operational System | 81-100%                                                       |
| Inst                   | allation Year                            | 2014                                                          |
| Sou                    | rce of Installation Year                 | Custodial Staff                                               |
| Def                    | iciency                                  | No deficiencies recorded                                      |
| Pneumatic S            | ystem                                    | Inspected                                                     |
| Inst                   | ance                                     | Various Location (areas served by Supply Fans and Heating     |
|                        |                                          | Ventilating Units)                                            |
| Inst                   | ance Condition                           | 3- Fair                                                       |
| Inst                   | ance Quantity                            | 1                                                             |
| Inst                   | ance Quantity Uom                        | EACH                                                          |
| Bui                    | lding Area Covered by Operational System | 81-100%                                                       |
|                        | iciency                                  | No deficiencies recorded                                      |
| Hybrid Syste           | -                                        | Does not exist                                                |
| Electric Syst          |                                          | Inspected                                                     |
|                        | ance                                     | Various Locations (approximately 20% of building)             |
|                        | ance Condition                           | 5- Poor                                                       |
|                        | ance Quantity                            | 1                                                             |
|                        |                                          | EACH                                                          |
|                        | ance Quantity Uom                        |                                                               |
|                        | Iding Area Covered by Operational System | 0-20%                                                         |
|                        | iciency                                  | DEFECTIVE TEMPERATURE CONTROL THERMOSTAT                      |
|                        | eficiency Location/Instance              | Rooms 105, 107, 271, 292A, 292B, 317, 324 and other locations |
|                        | Deficiency Quantity                      | 16                                                            |
|                        | uantity Uom                              | EACH                                                          |
|                        | otential Action                          | MAINTENANCE                                                   |
|                        | rgency of Action                         | PRIORITY 3                                                    |
|                        | urpose of Action                         | LEVEL 2                                                       |
|                        | iolations                                | No violations recorded                                        |
|                        | iciency                                  | DEFECTIVE TERMINAL UNIT CONTROL VALVE                         |
|                        | eficiency Location/Instance              | Rooms 105, 107, 271, 292A, 292B, 317, 324 and other locations |
|                        | eficiency Quantity                       | 30                                                            |
|                        | uantity Uom                              | EACH                                                          |
| Р                      | otential Action                          | MAINTENANCE                                                   |
|                        | rgency of Action                         | PRIORITY 3                                                    |
| Р                      | urpose of Action                         | LEVEL 2                                                       |
| V                      | iolations                                | No violations recorded                                        |
| OMPACTO                | R                                        | Does not exist                                                |
| ONVEYING               |                                          | Inspected                                                     |
|                        |                                          | Does not exist                                                |
| Dumbwaiter<br>Elevator |                                          | Inspected                                                     |
| Condition              |                                          | 3- Fair                                                       |
|                        | evisting alevators operable?             | 5- raii<br>Yes                                                |
| Are all the            | existing elevators operable?             | ICS                                                           |

## **Building Condition Assessment Survey 2023-2024**

#### Mechanical Inspection

| X450  |
|-------|
| 11.00 |

| inicui Inspeciion                                                | А43                                                 |
|------------------------------------------------------------------|-----------------------------------------------------|
| lestion                                                          | Response                                            |
| CONVEYING                                                        |                                                     |
| Escalator                                                        | Does not exist                                      |
| Non-auditorium Handicap Lift - Vertical                          | Does not exist                                      |
| Non-auditorium Handicap Lift - Stair                             | Does not exist                                      |
| Ash Hoist                                                        | Does not exist                                      |
| Sidewalk Elevator                                                | Does not exist                                      |
| OOMESTIC WATER SYSTEM                                            | Inspected                                           |
| Domestic Cold Water System                                       | Inspected                                           |
| Gravity System                                                   | Does not exist                                      |
| Pressure Booster System                                          | Does not exist                                      |
| Water Service                                                    | Inspected                                           |
| Instance                                                         | Steam Condensate Return Pump Area below Auditorium, |
| Instance                                                         | Gas/Sprinkler/Water Meter Room B1                   |
| Instance Condition                                               | 3- Fair                                             |
| Instance Quantity                                                | 3                                                   |
| Instance Quantity Uom                                            | EACH                                                |
|                                                                  | WATER MAIN:MISSING BACKFLOW PREVENTION              |
| Deficiency                                                       | DEVICE                                              |
| Deficiency Location/Instance                                     | Gas/Sprinkler/Water Meter Room B1                   |
| Deficiency Quantity                                              | 2                                                   |
| Quantity Uom                                                     | EACH                                                |
| Potential Action                                                 | INSTALL                                             |
| Urgency of Action                                                | PRIORITY 3                                          |
| Purpose of Action                                                | LEVEL 2                                             |
| Violations                                                       | No violations recorded                              |
| Domestic Hot Water System                                        | Inspected                                           |
| Domestic Hot Water System Domestic Hot Water Remote Storage Tank | Inspected                                           |
| Condition                                                        | 2- Between Good and Fair                            |
| Deficiency                                                       | No deficiencies recorded                            |
|                                                                  | Does not exist                                      |
| Domestic Water Heat Exchanger                                    |                                                     |
| Electric Domestic Water Heater                                   | Does not exist                                      |
| Gas Fired Domestic Water Heater                                  | Inspected                                           |
| Instance                                                         | Boiler Room                                         |
| Instance Condition                                               | 3- Fair                                             |
| Instance Quantity                                                | 1                                                   |
| Instance Quantity Uom                                            | EACH                                                |
| Manufacturer                                                     | Lochinvar                                           |
| EquipmentId                                                      | N/A                                                 |
| Capacity/Size Quantity                                           | 495                                                 |
| Capacity/Size UOM                                                | MBH Input                                           |
| Capacity/Size 2 Quantity                                         | 0                                                   |
| Capacity/Size 2 UOM                                              | Gallons                                             |
| Source of Capacity/Size                                          | Documented                                          |
| Installation Year                                                | 2011                                                |
| Source of Installation Year                                      | Custodial Staff                                     |
| Deficiency                                                       | No deficiencies recorded                            |
| Oil Fired Domestic Water Heater                                  | Does not exist                                      |
| Heat Pump Domestic Water Heater                                  | Does not exist                                      |
| Domestic Water Distribution Piping                               | Inspected                                           |
| Condition                                                        | 3- Fair                                             |
| Deficiency                                                       | DEFECTIVE/LEAKS                                     |
| Deficiency Location/Instance                                     | Kitchen - Storage Room                              |
| Deficiency Quantity                                              | 20                                                  |
|                                                                  | L.F.                                                |
| Quantity Uom                                                     |                                                     |
| Quantity Uom<br>Potential Action                                 | REPLACE                                             |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

|                                                                                   | Δ4                                                     |
|-----------------------------------------------------------------------------------|--------------------------------------------------------|
| iestion                                                                           | Response                                               |
| DOMESTIC WATER SYSTEM                                                             |                                                        |
| Domestic Water Distribution Piping                                                |                                                        |
| Purpose of Action                                                                 | LEVEL 2                                                |
| Violations                                                                        | No violations recorded                                 |
| DRAIN/WASTE/VENT AND STORM SYSTEM                                                 | Inspected                                              |
| Interior Storm Piping                                                             | Inspected                                              |
| Condition                                                                         | 3- Fair                                                |
| Deficiency                                                                        | No deficiencies recorded                               |
| Sewage/Waste/Vent Piping                                                          | Inspected                                              |
| Condition                                                                         | 3- Fair                                                |
| Deficiency                                                                        | SEWAGE/WASTE PIPING:DEFECTIVE/LEAKS                    |
| Deficiency Location/Instance                                                      | Crawlspace below Auditorium                            |
| Deficiency Quantity                                                               | 20                                                     |
| Quantity Uom                                                                      | L.F.                                                   |
| Potential Action                                                                  | REPLACE                                                |
| Urgency of Action                                                                 | PRIORITY 3                                             |
| Purpose of Action                                                                 | LEVEL 2                                                |
| Violations                                                                        | No violations recorded                                 |
| Deficiency                                                                        | INTERIOR FLOOR DRAIN: DEFECTIVE                        |
| Deficiency Location/Instance                                                      | Kitchen                                                |
| Deficiency Quantity                                                               | 1                                                      |
| Quantity Uom                                                                      | EACH                                                   |
| Potential Action                                                                  | MAINTENANCE                                            |
| Urgency of Action                                                                 | PRIORITY 3                                             |
| Purpose of Action                                                                 | LEVEL 2                                                |
| Violations                                                                        | No violations recorded                                 |
| Sewage Ejector Pump                                                               | Does not exist                                         |
| Sump Pump                                                                         | Inspected                                              |
| Condition                                                                         | 4- Between Fair and Poor                               |
| Deficiency                                                                        | DEFECTIVE                                              |
| Deficiency Location/Instance                                                      | Crawlspace below Auditorium, Boiler Room (2 of 3)      |
| Deficiency Quantity                                                               | 2                                                      |
| Quantity Uom                                                                      | EACH                                                   |
| Potential Action                                                                  | REPAIR                                                 |
| Urgency of Action                                                                 | PRIORITY 3                                             |
| Purpose of Action                                                                 | LEVEL 2                                                |
| Violations                                                                        | No violations recorded                                 |
| DUAL TEMPERATURE SYSTEM (CHILLED AND HOT WATER)                                   | Does not exist                                         |
| IXTURES                                                                           | Inspected                                              |
| Staff And Other                                                                   | Inspected                                              |
| Janitor Sink                                                                      | Inspected                                              |
| Condition                                                                         | 3- Fair                                                |
| Deficiency                                                                        | No deficiencies recorded                               |
| Lavatory/Sink                                                                     | Inspected                                              |
| Condition                                                                         | 3- Fair                                                |
| Deficiency                                                                        | No deficiencies recorded                               |
|                                                                                   |                                                        |
| Toilet                                                                            | Inspected                                              |
|                                                                                   |                                                        |
| Condition                                                                         | 2- Between Good and Fair                               |
| Deficiency                                                                        | CLOGGED/LEAKING                                        |
| Deficiency<br>Deficiency Location/Instance                                        | CLOGGED/LEAKING<br>Room B19 - Toilet Room              |
| Deficiency<br>Deficiency Location/Instance<br>Deficiency Quantity                 | CLOGGED/LEAKING<br>Room B19 - Toilet Room<br>1         |
| Deficiency<br>Deficiency Location/Instance<br>Deficiency Quantity<br>Quantity Uom | CLOGGED/LEAKING<br>Room B19 - Toilet Room<br>1<br>EACH |
| Deficiency<br>Deficiency Location/Instance<br>Deficiency Quantity                 | CLOGGED/LEAKING<br>Room B19 - Toilet Room<br>1         |

## **Building Condition Assessment Survey 2023-2024**

#### Mechanical Inspection

| anical Inspection                                   | Δ43                                                   |
|-----------------------------------------------------|-------------------------------------------------------|
| uestion                                             | Response                                              |
| FIXTURES                                            |                                                       |
| Staff And Other                                     |                                                       |
| Toilet                                              |                                                       |
| Violations                                          | No violations recorded                                |
| Urinal                                              | Inspected                                             |
| Condition                                           | 2- Between Good and Fair                              |
| Deficiency                                          | No deficiencies recorded                              |
| Student                                             | Inspected                                             |
| Drinking Fountain                                   | Inspected                                             |
| Condition                                           | 1- Good                                               |
| Deficiency                                          | DEFECTIVE AUXILIARY (FAUCET, SHUT OFF                 |
|                                                     | VALVE,ETC.)                                           |
| Deficiency Location/Instance                        | Gymnasium, 2nd Floor Girl's Locker Room               |
| Deficiency Quantity                                 | 2                                                     |
| Quantity Uom                                        | EACH                                                  |
| Potential Action                                    | MAINTENANCE                                           |
| Urgency of Action                                   | PRIORITY 3                                            |
| Purpose of Action                                   | LEVEL 2                                               |
| Violations                                          | No violations recorded                                |
| Lavatory/Sink                                       | Inspected                                             |
| Condition                                           | 3- Fair                                               |
| Deficiency                                          | DEFECTIVE AUXILIARY (FAUCET, SHUT OFF                 |
|                                                     | VALVE,ETC.)                                           |
| Deficiency Location/Instance<br>Deficiency Quantity | Boy's Toilet Room 206, Boys Locker Room - Toilet Room |
|                                                     | 2<br>EACH                                             |
| Quantity Uom<br>Potential Action                    | MAINTENANCE                                           |
| Urgency of Action                                   | PRIORITY 3                                            |
| Purpose of Action                                   | LEVEL 2                                               |
| Violations                                          | No violations recorded                                |
| Locker Room Shower                                  | Inspected                                             |
| Instance on 2nd Floor - Boys                        | Inspected                                             |
| Instance Condition                                  | 1- Good                                               |
| Alternative Use                                     | Yes                                                   |
| Deficiency                                          | No deficiencies recorded                              |
| Instance on 2nd Floor - Girls                       | Inspected                                             |
| Instance Condition                                  | 1- Good                                               |
| Alternative Use                                     | Yes                                                   |
| Deficiency                                          | No deficiencies recorded                              |
| Sink And Fountain Combo Unit                        | Inspected                                             |
| Condition                                           | 3- Fair                                               |
| Deficiency                                          | No deficiencies recorded                              |
| Toilet                                              | Inspected                                             |
| Condition                                           | 2- Between Good and Fair                              |
|                                                     | No deficiencies recorded                              |
| Deficiency                                          |                                                       |
| Urinal                                              | Inspected                                             |
| Condition                                           | 2- Between Good and Fair                              |
| Deficiency                                          | No deficiencies recorded                              |
| GAS FIRED FURNACE                                   | Does not exist                                        |
| GAS SERVICE                                         | Inspected                                             |
| Gas Distribution Piping                             | Inspected                                             |
| Condition                                           | 3- Fair                                               |
| Deficiency                                          | No deficiencies recorded                              |
| Gas Meter Room Exhaust Fan                          | Does not exist                                        |

#### **Mechanical Inspection**

| unicui Inspeciion                                          | $\Lambda^{\prime}$                          |
|------------------------------------------------------------|---------------------------------------------|
| uestion                                                    | Response                                    |
| GAS SERVICE                                                |                                             |
| Gas Meter Room Vent                                        | Inspected                                   |
| Condition                                                  | 3- Fair                                     |
| Deficiency                                                 | No deficiencies recorded                    |
| Gas Pressure Booster                                       | Does not exist                              |
| CO/Gas Leak Detection                                      | Does not exist                              |
| IEATING                                                    | Inspected                                   |
| Heating Coil In Ductwork                                   | Inspected                                   |
| Condition                                                  | 3- Fair                                     |
| Deficiency                                                 | No deficiencies recorded                    |
| Hydronic Heating                                           | Does not exist                              |
| Radiator/Convector/Fin Tube                                | Inspected                                   |
| Condition                                                  | 3- Fair                                     |
| Deficiency                                                 | No deficiencies recorded                    |
| Steam Heating                                              | Inspected                                   |
| F&T/Steam Drip Trap                                        | Inspected                                   |
| Condition                                                  | 2- Between Good and Fair                    |
| Deficiency                                                 | No deficiencies recorded                    |
| MER Steam and Condensate Piping                            | Inspected                                   |
| Condition                                                  | 3- Fair                                     |
| Deficiency                                                 | DAMAGED/MISSING INSULATION                  |
| Deficiency Location/Instance                               | MERs above Gymnasiums, MER above Auditorium |
| Deficiency Quantity                                        | 50                                          |
| Quantity Uom                                               | L.F.                                        |
| Potential Action                                           | MAINTENANCE                                 |
| Urgency of Action                                          | PRIORITY 3                                  |
| Purpose of Action                                          | LEVEL 2                                     |
| Violations                                                 | No violations recorded                      |
| Steam Condensate Return Piping                             | Inspected                                   |
| Condition                                                  | 3- Fair                                     |
| Deficiency                                                 | No deficiencies recorded                    |
| Steam Condensate Return Pumping System                     | Inspected                                   |
| Condition                                                  | 1- Good                                     |
| Deficiency                                                 | No deficiencies recorded                    |
| Steam Piping                                               | Inspected                                   |
| Condition                                                  |                                             |
|                                                            | 3- Fair<br>No deficiencies recorded         |
| Deficiency                                                 |                                             |
| Terminal Unit Thermostatic Trap                            | Inspected                                   |
| Condition                                                  | 2- Between Good and Fair                    |
| Deficiency                                                 | No deficiencies recorded                    |
| Steam supplied by External Sources                         | Does not exist                              |
| Unit Heater/Cabinet Heater                                 | Inspected                                   |
| Condition                                                  | 3- Fair                                     |
| Deficiency                                                 | No deficiencies recorded                    |
| IEATING PLANT                                              | Inspected                                   |
| Instance on Basement                                       | Inspected                                   |
| Is there a water meter on the boiler make-up water piping? | Yes                                         |
| Observed Operational?                                      | Yes                                         |
| Burner Manufacturer                                        | Gordon-Piatt                                |
| Burner Model                                               | FE10:9-60-75                                |
| Burner Type<br>Heating Plant Oil Number                    | Oil<br>2                                    |
| Heating Plant Oil Number Boiler Auxiliaries                | 2                                           |
| Boiler Auxiliaries Instance on Basement                    | Inspected                                   |
| Boiler Auxiliary Piping                                    | Inspected                                   |

BCAS Partners Version 2.0 (P)

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| stion                                   | Response                                     |
|-----------------------------------------|----------------------------------------------|
| CATING PLANT                            |                                              |
| oiler Auxiliaries                       |                                              |
| Boiler Auxiliary Piping                 |                                              |
| Instance on Basement                    | Inspected                                    |
| Instance Condition                      | 3- Fair                                      |
| Deficiency                              | No deficiencies recorded                     |
| Boiler Emergency Stop Switch            |                                              |
| Instance on Basement                    | Inspected                                    |
| Instance Condition                      | 3- Fair                                      |
| Deficiency                              | MISSING HAMMER                               |
| Deficiency Location/Instance            | Boiler Room Exit (1 of 2)                    |
| Deficiency Quantity                     | 1                                            |
| Quantity Uom                            | EACH                                         |
| Potential Action                        | MAINTENANCE                                  |
| Urgency of Action                       | PRIORITY 5                                   |
| Purpose of Action                       | LEVEL 6                                      |
| Violations                              | No violations recorded                       |
| Boiler Feedwater System                 |                                              |
| Instance on Basement                    | Inspected                                    |
| Instance Condition                      | 3- Fair                                      |
| Deficiency                              | FEEDWATER TANK:DEFECTIVE TANK                |
| 2 ••                                    | AUXILIARIES (AUTO FEEDWATER VALVE, LOW LEVEL |
|                                         | CUT OFF,ETC)                                 |
| Deficiency Location/Instance            | Boiler Room                                  |
| Deficiency Quantity                     | 1                                            |
| Quantity Uom                            | EACH                                         |
| Potential Action                        | MAINTENANCE                                  |
| Urgency of Action                       | PRIORITY 3                                   |
| Purpose of Action                       | LEVEL 2                                      |
| Violations                              | No violations recorded                       |
| Boiler Feedwater Treatment(Automatic)   |                                              |
| Instance on Basement                    | Inspected                                    |
| Instance Condition                      | 3- Fair                                      |
| Deficiency                              | No deficiencies recorded                     |
| Boiler Flue Exhaust                     |                                              |
| Instance on Basement                    | Inspected                                    |
| Instance Condition                      | 3- Fair                                      |
| Deficiency                              | No deficiencies recorded                     |
| Boiler Make-up Water Backflow Preventer |                                              |
| Instance on Basement                    | Inspected                                    |
| Instance Condition                      | 2- Between Good and Fair                     |
| Deficiency                              | DEFECTIVE RPZ                                |
| Deficiency Location/Instance            | Boiler Room (1 of 2)                         |
| Deficiency Quantity                     | 1                                            |
| Quantity Uom                            | EACH                                         |
| Potential Action                        | MAINTENANCE                                  |
| Urgency of Action                       | PRIORITY 3                                   |
| Purpose of Action                       | LEVEL 2                                      |
| Violations                              | No violations recorded                       |
| Boiler Room Steam And Condensate Piping |                                              |
| Instance on Basement                    | Inspected                                    |
| Instance Condition                      | 3- Fair                                      |
| Deficiency                              | DEFECTIVE ISOLATION VALVE                    |
| Deficiency Location/Instance            | Boiler Room                                  |
| Deficiency Quantity                     | 2                                            |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| -                                       |                                                                         |
|-----------------------------------------|-------------------------------------------------------------------------|
| estion                                  | Response                                                                |
| IEATING PLANT                           |                                                                         |
| Boiler Auxiliaries                      |                                                                         |
| Boiler Room Steam And Condensate Piping |                                                                         |
| Quantity Uom                            | EACH                                                                    |
| Potential Action                        | MAINTENANCE                                                             |
| Urgency of Action                       | PRIORITY 3                                                              |
| Purpose of Action                       | LEVEL 2                                                                 |
| Violations                              | No violations recorded                                                  |
| Boiler Safety Valve                     |                                                                         |
| Instance on Basement                    | Inspected                                                               |
| Instance Condition                      | 1- Good                                                                 |
| Deficiency                              | No deficiencies recorded                                                |
| Boiler System                           |                                                                         |
| Instance on Basement                    | Inspected                                                               |
| Coal-fired Boiler                       | miljeetee                                                               |
| Instance on Basement                    | Does not exist                                                          |
|                                         | Does not exist                                                          |
| Hot Water Boiler                        |                                                                         |
| Instance on Basement                    | Does not exist                                                          |
| Modular Boiler                          |                                                                         |
| Instance on Basement                    | Does not exist                                                          |
| Steam Boiler                            |                                                                         |
| Instance on Basement                    | Inspected                                                               |
| Instance on Basement                    | Inspected                                                               |
| Instance                                | Boiler Room                                                             |
| Instance Condition                      | 3- Fair                                                                 |
| Instance Quantity                       | 8,595                                                                   |
| Instance Quantity Uom                   | MBH NET                                                                 |
| Cast Iron Boiler?                       | No                                                                      |
| Manufacturer                            | Kewanee Boiler Corporation                                              |
| EquipmentId                             | 55634-1                                                                 |
| Capacity/Size Quantity                  | 11070                                                                   |
| Capacity/Size UOM                       | MBH Gross                                                               |
| Source of Capacity/Size                 | Documented                                                              |
| Installation Year                       | 1970                                                                    |
| Source of Installation Year             | Documented                                                              |
| Deficiency                              | DEFECTIVE SAFETY AUXILIARY: LOW-WATER CUT-OFF,<br>WATER COLUMN ASSEMBLY |
| Deficiency Quantity                     | l                                                                       |
| Quantity Uom                            | EACH                                                                    |
| Potential Action                        | MAINTENANCE                                                             |
| Urgency of Action                       | PRIORITY 5                                                              |
| Purpose of Action                       | LEVEL 6                                                                 |
| Violations                              | No violations recorded                                                  |
| Deficiency                              | DAMAGED/MISSING INSULATION                                              |
| Deficiency Quantity                     | 40                                                                      |
|                                         |                                                                         |
| Quantity Uom                            | S.F.                                                                    |
| Potential Action                        | REPLACE                                                                 |
| Urgency of Action                       | PRIORITY 3                                                              |
| Purpose of Action                       | LEVEL 2                                                                 |
| Violations                              | No violations recorded                                                  |
| Deficiency                              | DAMAGED REFRACTORY                                                      |
| Deficiency Quantity                     | 100                                                                     |
| Quantity Uom                            | S.F.                                                                    |
| Potential Action                        | MAINTENANCE                                                             |
| Urgency of Action                       | PRIORITY 3                                                              |
| Purpose of Action                       | LEVEL 2                                                                 |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| •                           |                            |
|-----------------------------|----------------------------|
| tion                        | Response                   |
| CATING PLANT                |                            |
| oiler System                |                            |
| Steam Boiler                |                            |
| Violations                  | No violations recorded     |
| Instance                    | Boiler Room                |
| Instance Condition          | 3- Fair                    |
| Instance Quantity           | 8,595                      |
| Instance Quantity Uom       | MBH NET                    |
| Cast Iron Boiler?           | No                         |
| Manufacturer                | Kewanee Boiler Corporation |
| EquipmentId                 | 55634-2                    |
| Capacity/Size Quantity      | 11070                      |
| Capacity/Size UOM           | MBH Gross                  |
| Source of Capacity/Size     | Documented                 |
| Installation Year           | 1970                       |
| Source of Installation Year | Documented                 |
| Deficiency                  | LEAKY/PLUGGED TUBES        |
| Deficiency Quantity         | 1                          |
| Quantity Uom                | EACH                       |
| Potential Action            | REPLACE                    |
| Urgency of Action           | PRIORITY 3                 |
| Purpose of Action           | LEVEL 2                    |
| Violations                  | No violations recorded     |
| Deficiency                  | RUSTED CASING              |
| Deficiency Quantity         | 10                         |
| Quantity Uom                | S.F.                       |
| Potential Action            | REPAIR                     |
| Urgency of Action           | PRIORITY 3                 |
| Purpose of Action           | LEVEL 2                    |
| Violations                  | No violations recorded     |
| Deficiency                  | DAMAGED/MISSING INSULATION |
| Deficiency Quantity         | 10                         |
| Quantity Uom                | S.F.                       |
| Potential Action            | REPLACE                    |
| Urgency of Action           | PRIORITY 3                 |
| Purpose of Action           | LEVEL 2                    |
| Violations                  | No violations recorded     |
| Deficiency                  | DAMAGED REFRACTORY         |
| Deficiency Quantity         | 100                        |
| Quantity Uom                | S.F.                       |
| Potential Action            | MAINTENANCE                |
| Urgency of Action           | PRIORITY 3                 |
| Purpose of Action           | LEVEL 2                    |
| Violations                  | No violations recorded     |
| Instance                    | Boiler Room                |
| Instance Condition          | 3- Fair                    |
| Instance Quantity           | 8,595                      |
| Instance Quantity Uom       | MBH NET                    |
| Cast Iron Boiler?           | No                         |
| Manufacturer                | Kewanee Boiler Corporation |
| EquipmentId                 | 55634-3                    |
| Capacity/Size Quantity      | 11070                      |
| Capacity/Size UOM           | MBH Gross                  |
| Source of Capacity/Size     | Documented                 |
| Installation Year           | 1970                       |
| Source of Installation Year | Documented                 |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| estion                      | Response                                                                |
|-----------------------------|-------------------------------------------------------------------------|
| EATING PLANT                |                                                                         |
| Boiler System               |                                                                         |
| Steam Boiler                |                                                                         |
| Deficiency                  | DAMAGED CASING                                                          |
| Deficiency Quantity         | 10                                                                      |
| Quantity Uom                | S.F.                                                                    |
| Potential Action            | REPAIR                                                                  |
| Urgency of Action           | PRIORITY 3                                                              |
| Purpose of Action           | LEVEL 2                                                                 |
| Violations                  | No violations recorded                                                  |
| Deficiency                  | DEFECTIVE SAFETY AUXILIARY: LOW-WATER CUT-OFF,<br>WATER COLUMN ASSEMBLY |
| Deficiency Quantity         | 1                                                                       |
| Quantity Uom                | EACH                                                                    |
| Potential Action            | MAINTENANCE                                                             |
| Urgency of Action           | PRIORITY 5                                                              |
| Purpose of Action           | LEVEL 6                                                                 |
| Violations                  | No violations recorded                                                  |
| Deficiency                  | DAMAGED REFRACTORY                                                      |
| Deficiency Quantity         | 100                                                                     |
| Quantity Uom                | S.F.                                                                    |
| Potential Action            | MAINTENANCE                                                             |
| Urgency of Action           | PRIORITY 3                                                              |
| Purpose of Action           | LEVEL 2                                                                 |
| Violations                  | No violations recorded                                                  |
| Instance                    | Boiler Room                                                             |
| Instance Condition          | 3- Fair                                                                 |
|                             |                                                                         |
| Instance Quantity           | 8,595                                                                   |
| Instance Quantity Uom       | MBH NET                                                                 |
| Cast Iron Boiler?           | No                                                                      |
| Manufacturer                | Kewanee Boiler Corporation                                              |
| EquipmentId                 | 55634-4                                                                 |
| Capacity/Size Quantity      | 11070                                                                   |
| Capacity/Size UOM           | MBH Gross                                                               |
| Source of Capacity/Size     | Documented                                                              |
| Installation Year           | 1970                                                                    |
| Source of Installation Year | Documented                                                              |
| Deficiency                  | DAMAGED CASING                                                          |
| Deficiency Quantity         | 10                                                                      |
| Quantity Uom                | S.F.                                                                    |
| Potential Action            | REPAIR                                                                  |
| Urgency of Action           | PRIORITY 3                                                              |
| Purpose of Action           | LEVEL 2                                                                 |
| Violations                  | No violations recorded                                                  |
| Deficiency                  | DEFECTIVE SAFETY AUXILIARY: LOW-WATER CUT-OFF,<br>WATER COLUMN ASSEMBLY |
| Deficiency Quantity         | 1                                                                       |
| Quantity Uom                | EACH                                                                    |
| Potential Action            | MAINTENANCE                                                             |
| Urgency of Action           | PRIORITY 5                                                              |
| Purpose of Action           | LEVEL 6                                                                 |
| Violations                  | No violations recorded                                                  |
| Deficiency                  | DAMAGED REFRACTORY                                                      |
| Deficiency Quantity         | 50                                                                      |
| Quantity Uom                | S.F.                                                                    |
| Potential Action            | REPLACE                                                                 |
| Urgency of Action           | PRIORITY 3                                                              |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| estion                                              | Response                                                   |
|-----------------------------------------------------|------------------------------------------------------------|
| IEATING PLANT                                       |                                                            |
| Boiler System                                       |                                                            |
| Steam Boiler                                        |                                                            |
| Purpose of Action                                   | LEVEL 2                                                    |
| Violations                                          | No violations recorded                                     |
| Fuel System                                         |                                                            |
| Instance on Basement                                | Inspected                                                  |
| Boiler Fresh Air Louver/Damper                      | 1                                                          |
| Instance on Basement                                | Inspected                                                  |
| Instance Condition                                  | 3- Fair                                                    |
| Туре                                                | Mechanical                                                 |
| Deficiency                                          | DEFECTIVE DAMPER                                           |
| Deficiency Location/Instance                        | Boiler Room @ Boiler #2                                    |
| Deficiency Quantity                                 |                                                            |
| Quantity Uom                                        | EACH                                                       |
| Potential Action                                    | MAINTENANCE                                                |
| Urgency of Action                                   | PRIORITY 3                                                 |
| Purpose of Action                                   | LEVEL 2                                                    |
| Violations                                          | No violations recorded                                     |
| Burner/Burner Control Panel                         |                                                            |
| Instance on Basement                                | Inspected                                                  |
| Instance Condition                                  | 3- Fair                                                    |
|                                                     | -                                                          |
| Deficiency                                          | BURNER CONTROL PANEL:DEFECTIVE                             |
| Deficiency Location/Instance<br>Deficiency Quantity | Boiler #1, #2, #3, #4 (defective flue temperature monitor) |
|                                                     |                                                            |
| Quantity Uom                                        | EACH                                                       |
| Potential Action                                    | MAINTENANCE                                                |
| Urgency of Action<br>Purpose of Action              | PRIORITY 3<br>LEVEL 2                                      |
| Violations                                          |                                                            |
|                                                     | No violations recorded                                     |
| Deficiency                                          | BURNER CONTROL PANEL:DEFECTIVE OPACITY SENSOR              |
| Deficiency Location/Instance                        | Boiler Room @ Boiler #2, #3                                |
| Deficiency Quantity                                 | 2                                                          |
| Quantity Uom                                        | EACH                                                       |
| Potential Action                                    | MAINTENANCE                                                |
| Urgency of Action                                   | PRIORITY 3                                                 |
| Purpose of Action                                   | LEVEL 2                                                    |
| Violations                                          | No violations recorded                                     |
| Fuel Oil Storage/Supply System                      |                                                            |
| Instance on Basement                                | Inspected                                                  |
| Instance Condition                                  | 3- Fair                                                    |
| Deficiency                                          | No deficiencies recorded                                   |
| Gas Trains And Vent At The Boiler                   |                                                            |
| Instance on Basement                                | Inspected                                                  |
| Instance Condition                                  | 3- Fair                                                    |
| Deficiency                                          | NOT IN USE                                                 |
| Deficiency Location/Instance                        | Boiler Room @ Boilers #1, #2, #3, #4                       |
| Deficiency Quantity                                 | 4                                                          |
| Quantity Uom                                        | EACH                                                       |
| Potential Action                                    | NO ACTION                                                  |
| Urgency of Action                                   | PRIORITY 1                                                 |
| Purpose of Action                                   | LEVEL 1                                                    |
| Violations                                          | No violations recorded                                     |
| nclosed IDF Room                                    | Inspected                                                  |
| Instance on Room 364A                               | Inspected                                                  |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| uestion                                             | Response                              |  |
|-----------------------------------------------------|---------------------------------------|--|
|                                                     | Response                              |  |
| Enclosed IDF Room                                   | <b>T 1</b>                            |  |
| Instance on Room inside Medical Office 273          | Inspected                             |  |
| Instance on Rooms 104, 142, 304                     | Inspected                             |  |
| Dedicated A/C Equipment                             | Y 1                                   |  |
| Instance on Room 364A                               | Inspected<br>4- Between Fair and Poor |  |
| Instance Condition                                  |                                       |  |
| Deficiency                                          | DOES NOT EXIST                        |  |
| Deficiency Location/Instance<br>Deficiency Quantity | Room 364A<br>1                        |  |
| Quantity Uom                                        | I<br>EACH                             |  |
| Potential Action                                    | INSTALL                               |  |
| Urgency of Action                                   | PRIORITY 3                            |  |
| Purpose of Action                                   | LEVEL 2                               |  |
| Violations                                          | No violations recorded                |  |
| Instance on Room inside Medical Office 273          | Inspected                             |  |
| Instance Condition                                  | 2- Between Good and Fair              |  |
| Deficiency                                          | No deficiencies recorded              |  |
| Instance on Rooms 104, 142, 304                     | Inspected                             |  |
| · · ·                                               | 3- Fair                               |  |
| Instance Condition                                  |                                       |  |
| Deficiency                                          | DEFECTIVE                             |  |
| Deficiency Location/Instance                        | Rooms 104, 142, 304                   |  |
| Deficiency Quantity                                 | 3                                     |  |
| Quantity Uom                                        | EACH                                  |  |
| Potential Action                                    | MAINTENANCE                           |  |
| Urgency of Action                                   | PRIORITY 3                            |  |
| Purpose of Action                                   | LEVEL 2                               |  |
| Violations                                          | No violations recorded                |  |
| KITCHEN                                             | Inspected                             |  |
| Instance on 1st Floor                               | Inspected                             |  |
| CO Detector                                         |                                       |  |
| Instance on 1st Floor                               | Not required                          |  |
| Gas System                                          |                                       |  |
| Instance on 1st Floor                               | Does not exist                        |  |
| Grease Trap                                         |                                       |  |
| Instance on 1st Floor                               | Inspected                             |  |
| Instance Condition                                  | 3- Fair                               |  |
| Deficiency                                          | DEFECTIVE/CLOGGED                     |  |
| Deficiency Location/Instance                        | Room B5                               |  |
| Deficiency Quantity                                 | 1                                     |  |
| Quantity Uom                                        | EACH                                  |  |
| Potential Action                                    | MAINTENANCE                           |  |
| Urgency of Action                                   | PRIORITY 3                            |  |
| Purpose of Action                                   | LEVEL 2                               |  |
| Violations                                          | No violations recorded                |  |
| Hood                                                |                                       |  |
| Instance on 1st Floor                               | Inspected                             |  |
| Instance Condition                                  | 3- Fair                               |  |
| Deficiency                                          | No deficiencies recorded              |  |
| Hood Exhaust Ductwork                               |                                       |  |
| Instance on 1st Floor                               | Inspected                             |  |
| Instance Condition                                  | 3- Fair                               |  |
| Deficiency                                          | No deficiencies recorded              |  |
| Hood Exhaust Fan                                    |                                       |  |
| Instance on 1st Floor                               | Inspected                             |  |
| Instance Condition                                  | 2- Between Good and Fair              |  |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| estion                                                        | Response                   |  |
|---------------------------------------------------------------|----------------------------|--|
| ITCHEN                                                        |                            |  |
| Hood Exhaust Fan                                              |                            |  |
| Deficiency                                                    | No deficiencies recorded   |  |
| Hood Fire Suppression System                                  |                            |  |
| Instance on 1st Floor                                         | Does not exist             |  |
| Hot Water Temperature Booster                                 | Dees not exist             |  |
| Instance on 1st Floor                                         | Does not exist             |  |
| Kitchen Sink                                                  | Dees not exist             |  |
| Instance on 1st Floor                                         | Inspected                  |  |
| Instance Condition                                            | 3- Fair                    |  |
|                                                               |                            |  |
| Deficiency<br>Deficiency Location/Instance                    | Missing Air Gap<br>Kitchen |  |
| Deficiency Quantity                                           | l                          |  |
| Quantity Uom                                                  | EACH                       |  |
| Potential Action                                              | MAINTENANCE                |  |
|                                                               | PRIORITY 3                 |  |
| Urgency of Action                                             | LEVEL 4                    |  |
| Purpose of Action<br>Violations                               | SF65198                    |  |
|                                                               |                            |  |
| Deficiency                                                    | DEFECTIVE                  |  |
| Deficiency Location/Instance                                  | Kitchen                    |  |
| Deficiency Quantity                                           |                            |  |
| Quantity Uom                                                  | EACH                       |  |
| Potential Action                                              | MAINTENANCE                |  |
| Urgency of Action                                             | PRIORITY 3                 |  |
| Purpose of Action                                             | LEVEL 4<br>SF21370         |  |
| Violations                                                    |                            |  |
| Deficiency                                                    | Missing Air Gap            |  |
| Deficiency Location/Instance                                  | Kitchen                    |  |
| Deficiency Quantity                                           | 1                          |  |
| Quantity Uom                                                  | EACH                       |  |
| Potential Action                                              | MAINTENANCE                |  |
| Urgency of Action                                             | PRIORITY 3                 |  |
| Purpose of Action                                             | LEVEL 2                    |  |
| Violations                                                    | No violations recorded     |  |
| IDF Room                                                      | Inspected                  |  |
| Instance on Room 261                                          | Inspected                  |  |
| Dedicated A/C Equipment                                       |                            |  |
| Instance on Room 261                                          | Inspected                  |  |
| Instance Condition                                            | 3- Fair                    |  |
| Deficiency                                                    | No deficiencies recorded   |  |
| CIENCE DEMO ROOM                                              | Inspected                  |  |
| Instance on Rooms 351, 451                                    | Inspected                  |  |
| Alternative Use                                               | No                         |  |
| Instance on Rooms 362, 494                                    | Inspected                  |  |
| Alternative Use                                               | No                         |  |
|                                                               |                            |  |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Inspected                  |  |
| Alternative Use                                               | Yes                        |  |
| Acid Waste Neutralizing Tank                                  | <b>D</b>                   |  |
| Instance on Rooms 351, 451                                    | Does not exist             |  |
| Instance on Rooms 362, 494                                    | Does not exist             |  |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Does not exist             |  |
| CO Detector                                                   |                            |  |
| Instance on Rooms 351, 451                                    | Not required               |  |
| Instance on Rooms 362, 494                                    | Not required               |  |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

|                                                               |                          | А4: |
|---------------------------------------------------------------|--------------------------|-----|
| uestion                                                       | Response                 |     |
| SCIENCE DEMO ROOM                                             |                          |     |
| Emergency Shower                                              |                          |     |
| Instance on Rooms 351, 451                                    | Does not exist           |     |
| Instance on Rooms 362, 494                                    | Does not exist           |     |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Does not exist           |     |
| Eye Wash                                                      |                          |     |
| Instance on Rooms 351, 451                                    | Inspected                |     |
| Instance Condition                                            | 3- Fair                  |     |
| Deficiency                                                    | No deficiencies recorded |     |
| Instance on Rooms 362, 494                                    | Inspected                |     |
| Instance Condition                                            | 5- Poor                  |     |
| Deficiency                                                    | DEFECTIVE                |     |
| Deficiency Location/Instance                                  | Rooms 362, 494           |     |
| Deficiency Quantity                                           | 2                        |     |
| Quantity Uom                                                  | EACH                     |     |
| Potential Action                                              | REPLACE                  |     |
| Urgency of Action                                             | PRIORITY 5               |     |
| Purpose of Action                                             | LEVEL 6                  |     |
| Violations                                                    | No violations recorded   |     |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Inspected                |     |
| Instance Condition                                            | 3- Fair                  |     |
| Deficiency                                                    | No deficiencies recorded |     |
| Hood Exhaust Ductwork                                         |                          |     |
| Instance on Rooms 351, 451                                    | Does not exist           |     |
| Instance on Rooms 362, 494                                    | Does not exist           |     |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Does not exist           |     |
|                                                               | Does not exist           |     |
| Hood Exhaust Fan Instance on Rooms 351, 451                   | Does not exist           |     |
|                                                               |                          |     |
| Instance on Rooms 362, 494                                    | Does not exist           |     |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Does not exist           |     |
| Fixed Laboratory Hood                                         |                          |     |
| Instance on Rooms 351, 451                                    | Does not exist           |     |
| Instance on Rooms 362, 494                                    | Does not exist           |     |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Does not exist           |     |
| Laboratory Sink                                               |                          |     |
| Instance on Rooms 351, 451                                    | Inspected                |     |
| Instance Condition                                            | 3- Fair                  |     |
| Deficiency                                                    | No deficiencies recorded |     |
| Instance on Rooms 362, 494                                    | Inspected                |     |
| Instance Condition                                            | 3- Fair                  |     |
| Deficiency                                                    | No deficiencies recorded |     |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Inspected                |     |
| Instance Condition                                            | 3- Fair                  |     |
| Deficiency                                                    | No deficiencies recorded |     |
| Make-up Air Unit                                              |                          |     |
| Instance on Rooms 351, 451                                    | Does not exist           |     |
| Instance on Rooms 362, 494                                    | Does not exist           |     |
| Instance on Rooms 364, 366, 383, 392, 394, 462, 464, 466, 492 | Does not exist           |     |
| CIENCE LAB                                                    | Inspected                |     |
| Instance on Room 461                                          | Inspected                |     |
|                                                               |                          |     |
| Alternative Use                                               | Yes                      |     |
| Instance on Rooms 265                                         | Inspected                |     |
| Alternative Use                                               | No                       |     |
| Instance on Rooms 169, 271                                    | Inspected                |     |

#### **Mechanical Inspection**

|                                       | Δ4                       |
|---------------------------------------|--------------------------|
| iestion                               | Response                 |
| SCIENCE LAB                           |                          |
| Alternative Use                       | No                       |
| Instance on Rooms 361, 365, 467       | Inspected                |
| Alternative Use                       | No                       |
| Instance on Room 165, 171, 267        | Inspected                |
| Alternative Use                       | Yes                      |
| Acid Waste Neutralizing Tank          | 100                      |
| Instance on Room 461                  | Does not exist           |
| Instance on Rooms 265                 | Does not exist           |
| Instance on Rooms 169, 271            | Does not exist           |
| Instance on Rooms 361, 365, 467       | Does not exist           |
| Instance on Room 165, 171, 267        | Does not exist           |
| CO Detector                           |                          |
| Instance on Room 461                  | Not required             |
| Instance on Rooms 265                 | Not required             |
| Instance on Rooms 169, 271            | Not required             |
| Instance on Rooms 361, 365, 467       | Not required             |
| Instance on Room 165, 171, 267        | Not required             |
|                                       | Not required             |
| Emergency Shower Instance on Room 461 | Does not exist           |
| Instance on Rooms 265                 | Does not exist           |
|                                       | Does not exist           |
| Instance on Rooms 169, 271            |                          |
| Instance on Rooms 361, 365, 467       | Does not exist           |
| Instance on Room 165, 171, 267        | Does not exist           |
| Eye Wash                              | Y                        |
| Instance on Room 461                  | Inspected                |
| Instance Condition                    | 3- Fair                  |
| Deficiency                            | No deficiencies recorded |
| Instance on Rooms 265                 | Inspected                |
| Instance Condition                    | 3- Fair                  |
| Deficiency                            | No deficiencies recorded |
| Instance on Rooms 169, 271            | Inspected                |
| Instance Condition                    | 3- Fair                  |
| Deficiency                            | No deficiencies recorded |
| Instance on Rooms 361, 365, 467       | Inspected                |
| Instance Condition                    | 3- Fair                  |
| Deficiency                            | No deficiencies recorded |
| Instance on Room 165, 171, 267        | Inspected                |
| Instance Condition                    | 3- Fair                  |
| Deficiency                            | No deficiencies recorded |
| Hood Exhaust Ductwork                 |                          |
| Instance on Room 461                  | Inspected                |
| Instance Condition                    | 3- Fair                  |
| Deficiency                            | No deficiencies recorded |
| Instance on Rooms 265                 | Does not exist           |
| Instance on Rooms 169, 271            | Inspected                |
| Instance Condition                    | 3- Fair                  |
| Deficiency                            | No deficiencies recorded |
| Instance on Rooms 361, 365, 467       | Does not exist           |
| Instance on Room 165, 171, 267        | Does not exist           |
|                                       |                          |
| Hood Exhaust Fan Instance on Room 461 | Inspected                |
|                                       |                          |
| Instance Condition                    | 3- Fair                  |

#### Mechanical Inspection

| _                                       |                |                                                   | А43 |
|-----------------------------------------|----------------|---------------------------------------------------|-----|
| estion                                  |                | Response                                          |     |
| CIENCE LAB                              |                |                                                   |     |
| Hood Exhaust Fan                        |                |                                                   |     |
| Deficiency                              |                | No deficiencies recorded                          |     |
| Instance on Rooms 2                     | 265            | Does not exist                                    |     |
| Instance on Rooms                       | 69, 271        | Inspected                                         |     |
| Instance Condition                      |                | 3- Fair                                           |     |
| Deficiency                              |                | No deficiencies recorded                          |     |
| Instance on Rooms 3                     | 861, 365, 467  | Does not exist                                    |     |
| Instance on Room 10                     | 65, 171, 267   | Does not exist                                    |     |
| Fixed Laboratory Hood                   |                |                                                   |     |
| Instance on Room 4                      | 51             | Inspected                                         |     |
| Instance Condition                      |                | 3- Fair                                           |     |
| Deficiency                              |                | No deficiencies recorded                          |     |
| Instance on Rooms 2                     | 265            | Does not exist                                    |     |
| Instance on Rooms                       |                | Inspected                                         |     |
| Instance Condition                      | ,              | 3- Fair                                           |     |
| Deficiency                              |                | No deficiencies recorded                          |     |
| Instance on Rooms 3                     | 61 365 467     | Does not exist                                    |     |
| Instance on Room 1                      |                | Does not exist                                    |     |
|                                         | 55, 171, 287   | Does not exist                                    |     |
| Laboratory Sink<br>Instance on Room 4   | (1             | Incorrected                                       |     |
|                                         | 31             | Inspected<br>3- Fair                              |     |
| Instance Condition                      |                |                                                   |     |
| Deficiency                              |                | DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.) |     |
| Deficiency Location                     | on/Instance    | Room 461                                          |     |
| Deficiency Quanti                       |                | 1                                                 |     |
| Quantity Uom                            | 5              | EACH                                              |     |
| Potential Action                        |                | MAINTENANCE                                       |     |
| Urgency of Action                       |                | PRIORITY 3                                        |     |
| Purpose of Action                       |                | LEVEL 2                                           |     |
| Violations                              |                | No violations recorded                            |     |
| Instance on Rooms 2                     | 265            | Inspected                                         |     |
| Instance Condition                      |                | 3- Fair                                           |     |
| Deficiency                              |                | No deficiencies recorded                          |     |
| Instance on Rooms                       | 69 271         | Inspected                                         |     |
| Instance Condition                      | , 2/1          | 3- Fair                                           |     |
| Deficiency                              |                | No deficiencies recorded                          |     |
| Instance on Rooms 3                     | 0(1) 2(5) 4(7) |                                                   |     |
|                                         | 501, 303, 407  | Inspected                                         |     |
| Instance Condition                      |                | 4- Between Fair and Poor                          |     |
| Deficiency                              |                | DEFECTIVE AUXILIARY (FAUCET, SHUT OFF VALVE,ETC.) |     |
| Deficiency Location                     | on/Instance    | Rooms 361, 365, 467                               |     |
| Deficiency Quanti                       |                | 15                                                |     |
| Quantity Uom                            | .,             | EACH                                              |     |
| Potential Action                        |                | MAINTENANCE                                       |     |
| Urgency of Action                       |                | PRIORITY 3                                        |     |
| Purpose of Action                       |                | LEVEL 2                                           |     |
| Violations                              |                | No violations recorded                            |     |
| Instance on Room 10                     | 55, 171, 267   | Inspected                                         |     |
| Instance Condition                      |                | 3- Fair                                           |     |
| Deficiency                              |                | No deficiencies recorded                          |     |
|                                         |                | ino deficiencies recorded                         |     |
| Make-up Air Unit<br>Instance on Room 40 | (1             | Inspected                                         |     |
|                                         | )1             | Inspected<br>3- Fair                              |     |
| Instance Condition                      |                | 5- Fair                                           |     |

#### Mechanical Inspection

| anical Inspection                     |                          | X45 |
|---------------------------------------|--------------------------|-----|
| uestion                               | Response                 |     |
| SCIENCE LAB                           |                          |     |
| Make-up Air Unit                      |                          |     |
| Instance on Rooms 265                 | Does not exist           |     |
| Instance on Rooms 169, 271            | Does not exist           |     |
| Instance on Rooms 361, 365, 467       | Does not exist           |     |
| Instance on Room 165, 171, 267        | Does not exist           |     |
| SCIENCE PREP ROOM                     | Inspected                |     |
| Instance on Room 465                  | Inspected                |     |
| Alternative Use                       | No                       |     |
| Instance on Rooms 167, 269            | Inspected                |     |
| Alternative Use                       | No                       |     |
| Acid Waste Neutralizing Tank          |                          |     |
| Instance on Room 465                  | Does not exist           |     |
| Instance on Rooms 167, 269            | Does not exist           |     |
| CO Detector                           |                          |     |
| Instance on Room 465                  | Not required             |     |
| Instance on Rooms 167, 269            | Not required             |     |
| Emergency Shower                      | 1                        |     |
| Instance on Room 465                  | Inspected                |     |
| Instance Condition                    | 4- Between Fair and Poor |     |
| Deficiency                            | DEFECTIVE SHOWER         |     |
| Deficiency Location/Instance          | Room 465                 |     |
| Deficiency Quantity                   | 1                        |     |
| Quantity Uom                          | EACH                     |     |
| Potential Action                      | MAINTENANCE              |     |
| Urgency of Action                     | PRIORITY 5               |     |
| Purpose of Action                     | LEVEL 6                  |     |
| Violations                            | No violations recorded   |     |
| Instance on Rooms 167, 269            | Inspected                |     |
| Instance Condition                    | 3- Fair                  |     |
| Deficiency                            | No deficiencies recorded |     |
| Eye Wash                              |                          |     |
| Instance on Room 465                  | Inspected                |     |
| Instance Condition                    | 5- Poor                  |     |
| Deficiency                            | DEFECTIVE                |     |
| Deficiency Location/Instance          | Room 465                 |     |
| Deficiency Quantity                   | 1                        |     |
| Quantity Uom                          | EACH                     |     |
| Potential Action                      | REPLACE                  |     |
| Urgency of Action                     | PRIORITY 5               |     |
| Purpose of Action                     | LEVEL 6                  |     |
| Violations                            | No violations recorded   |     |
| Instance on Rooms 167, 269            | Inspected                |     |
| Instance Condition                    | 3- Fair                  |     |
| Deficiency                            | No deficiencies recorded |     |
| Hood Exhaust Ductwork                 |                          |     |
| Instance on Room 465                  | Inspected                |     |
| Instance Condition                    | 3- Fair                  |     |
| Deficiency                            | No deficiencies recorded |     |
|                                       | Inspected                |     |
| Instance on Rooms 167, 269            | 3- Fair                  |     |
| Instance Condition                    |                          |     |
| Deficiency                            | No deficiencies recorded |     |
| Hood Exhaust Fan Instance on Room 465 | Increated                |     |
|                                       | Inspected<br>3- Fair     |     |
| Instance Condition                    | j- fall                  |     |

#### Mechanical Inspection

| unicui Inspeciion                        | Δ43                               |
|------------------------------------------|-----------------------------------|
| uestion                                  | Response                          |
| SCIENCE PREP ROOM                        |                                   |
| Hood Exhaust Fan                         |                                   |
| Deficiency                               | No deficiencies recorded          |
| Instance on Rooms 167, 269               | Inspected                         |
| Instance Condition                       | 3- Fair                           |
| Deficiency                               | No deficiencies recorded          |
| Fixed Laboratory Hood                    |                                   |
| Instance on Room 465                     | Inspected                         |
| Instance Condition                       | 3- Fair                           |
| Deficiency                               | No deficiencies recorded          |
| Instance on Rooms 167, 269               | Inspected                         |
| Instance Condition                       | 3- Fair                           |
| Deficiency                               | No deficiencies recorded          |
| Laboratory Sink                          |                                   |
| Instance on Room 465                     | Inspected                         |
| Instance Condition                       | 3- Fair                           |
| Deficiency                               | No deficiencies recorded          |
| -                                        |                                   |
| Instance on Rooms 167, 269               | Inspected<br>3- Fair              |
| Instance Condition                       |                                   |
| Deficiency                               | No deficiencies recorded          |
| Make-up Air Unit                         |                                   |
| Instance on Room 465                     | Inspected                         |
| Instance Condition                       | 3- Fair                           |
| Deficiency                               | No deficiencies recorded          |
| Instance on Rooms 167, 269               | Does not exist                    |
| PRINKLERS, STANDPIPE, FIRE SYSTEM        | Inspected                         |
| Dry Sprinkler Alarm Valve Assembly       | Does not exist                    |
| Wet Sprinkler Alarm Valve Assembly       | Inspected                         |
| Condition                                | 3- Fair                           |
| Deficiency                               | NOT IN USE                        |
| Deficiency Location/Instance             | Gas/Sprinkler/Water Meter Room B1 |
| Deficiency Quantity                      | 1                                 |
| Quantity Uom                             | EACH                              |
| Potential Action                         | NO ACTION                         |
| Urgency of Action                        | PRIORITY 1                        |
| Purpose of Action                        | LEVEL 1                           |
| Violations                               | No violations recorded            |
| Fire Booster Pump Assembly               | Does not exist                    |
| Roof Tank                                | Does not exist Inspected          |
| Siamese Connection                       | 3- Fair                           |
| Condition                                |                                   |
| Deficiency                               | No deficiencies recorded          |
| Sprinkler Head                           | Inspected                         |
| Condition                                | 3- Fair                           |
| Deficiency                               | No deficiencies recorded          |
| Sprinkler Piping                         | Inspected                         |
| Condition                                | 3- Fair                           |
| Deficiency                               | No deficiencies recorded          |
| Standpipe System                         | Does not exist                    |
| Water Gong                               | Does not exist                    |
| WIMMING POOL                             | Does not exist                    |
| VENTILATION                              | Inspected                         |
| Is the building Mechanically ventilated? | Partial                           |
| Exhaust Fan                              | Inspected                         |

## **Building Condition Assessment Survey 2023-2024**

#### **Mechanical Inspection**

| lestion                                                           | Response                                         |
|-------------------------------------------------------------------|--------------------------------------------------|
| /ENTILATION                                                       |                                                  |
| Exhaust Fan                                                       |                                                  |
| Condition                                                         | 2- Between Good and Fair                         |
| Approximate Total # of Fans                                       | 26-50                                            |
| Deficiency                                                        | DEFECTIVE                                        |
| Deficiency Location/Instance                                      | MER B6 / Basement Exhaust Fan (bearing)          |
| Deficiency Quantity                                               | 1                                                |
| Quantity Uom                                                      | EACH                                             |
| Potential Action                                                  | MAINTENANCE                                      |
| Urgency of Action                                                 | PRIORITY 3                                       |
| Purpose of Action                                                 | LEVEL 2                                          |
| Violations                                                        | No violations recorded                           |
| Heating And Ventilating Unit                                      | Inspected                                        |
| Condition                                                         | 3- Fair                                          |
| Deficiency                                                        | No deficiencies recorded                         |
| Metal Ductwork                                                    | Inspected                                        |
| Condition                                                         | 3- Fair                                          |
| Are there any uninsulated ductwork by design in Mechanical rooms? | Yes                                              |
| Are there chain operated dampers?                                 | No                                               |
| Deficiency                                                        | DEFECTIVE REGISTER/DIFFUSER                      |
| Deficiency Location/Instance                                      | Cafeteria, Boys Locker Room, Gymnasiums 3/4, 1/2 |
| Deficiency Quantity                                               | 7                                                |
| Quantity Uom                                                      | EACH                                             |
| Potential Action                                                  | MAINTENANCE                                      |
| Urgency of Action                                                 | PRIORITY 3                                       |
| Purpose of Action                                                 | LEVEL 2                                          |
| Violations                                                        | No violations recorded                           |
| Supply Fan                                                        | Inspected                                        |
| Condition                                                         | 3- Fair                                          |
| Approximate Total # of Fans                                       | 1-5                                              |
| Deficiency                                                        | No deficiencies recorded                         |
| Unit Ventilator                                                   | Inspected                                        |
| Condition                                                         | 4- Between Fair and Poor                         |
| Deficiency                                                        | DEFECTIVE MOTOR                                  |
| Deficiency Location/Instance                                      | Rooms 160A, 160B, 160C, 180A                     |
| Deficiency Quantity                                               | 4                                                |
| Quantity Uom                                                      | EACH                                             |
| Potential Action                                                  | MAINTENANCE                                      |
| Urgency of Action                                                 | PRIORITY 3                                       |
| Purpose of Action                                                 | LEVEL 2                                          |
| Violations                                                        | No violations recorded                           |